

District Report

Gorkha

23 Nov 2018 - 6 Dec 2018

Summary of events during this period

Name of activity/event	Event date	Participants summary		Contact Person	Reference Document
		Male	Female		
HRRP Gorkha team and GMALI chief, Er. Ram Kumar Shrestha visited ward no 6 of Gandaki Rural Municipality for monitoring and participating in the handover program of vulnerable support program of Asal Chhimeki Nepal(ACN). On behalf of HRRP team, Mr. Atit Shrestha DTC of Gorkha HRRP and Mr Birodh Kattel, IMO of Gorkha observed and participated in handover program.	23 rd November 2018			techcord.gorkha@hrrpnepal.org ; im.gorkha@hrrpnepal.org	Field visit section
HRRP Gorkha district technical coordinator, along with district technical coordinator of Dhading and Makwanpur facilitated the 7 days training of reconstruction engineers (2 events). This training was carried out by financial and logistic support of ODRC/UNDP and facilitation support of DLPIU, HRRP and NSET. The main objective of this training was to train engineers from various rural municipalities regarding policy and procedure of NRA, construction standards and minimum requirements.	26 th November 2018			techcord.gorkha@hrrpnepal.org ;	
HRRP Gorkha conducted district general coordination meeting on 29th November 2018. HRRP information management officer, Mr. Birodh Kattel shared reconstruction updates of Gorkha taken from the 5W database that HRRP has been collecting from partner organizations. Partners presented their updates of activities conducted in Gorkha.	29 th November 2018	14	3	dc.gorkha@hrrpnepal.org ; techcord.gorkha@hrrpnepal.org ; im.gorkha@hrrpnepal.org	Click Here for Meeting Minutes
HRRP Gorkha team participated in the orientation program on municipal action plan and district profile for the upcoming NRA events in districts in central HRRP,	3 rd -4 th December 2018			dc.gorkha@hrrpnepal.org ; techcord.gorkha@hrrpnepal.org ; im.gorkha@hrrpnepal.org	

Summary of events during this period

Kathmandu. This program was for 1.5 days for all district teams of HRRP.

--	--	--	--	--	--

Upcoming Events & Meetings

Name of activity/event	Date, Time, and Location	Organizer	Contact Person
District level review and reflection meeting with local body representatives	24 th -25 th December 2018, 9 am, Gorkha bazaar	NRA/CLPIU-GMALI	dc.gorkha@hrrpnepal.org ; techcord.gorkha@hrrpnepal.org ; im.gorkha@hrrpnepal.org
Monthly coordination meeting	27 th December 2018, 9 am, Hotel Gorkha Palace, Gorkha	HRRP	dc.gorkha@hrrpnepal.org ; techcord.gorkha@hrrpnepal.org ; im.gorkha@hrrpnepal.org


News & Updates




Tranche Status

Rural /Municipality	Aarughat	Ajirkot	Bhimsen	Chum Nubri	Dharche	Gandaki	Gorkha	Palungtar	Sahid Lakhan	Siranchok	Sulikot
Total HHs Surveyed	6919	4169	6616	2132	3905	5790	13413	11362	7494	6951	7160
Total HHs Eligible	6911	4123	6834	2275	4174	5603	10094	9700	7059	6819	7181
Total HHs Enrolled	6906	4123	6834	2275	4148	5484	10021	9690	7047	6819	7181
First Tranche	6593	3896	6558	1775	3154	4792	9010	7997	6062	5718	6672
Second Tranche	5700	3612	5767	1388	2304	3546	7515	6361	4910	5058	6256
Third Tranche	4350	3066	4411	822	1641	2277	6469	4365	3899	3958	5488
Total HH Constructed	4350	3066	4411	822	1641	2277	6469	4365	3899	3958	5488
Grievance Registered	16622 (Total in district)										
Grievance Addressed	967	452	941	279	1121	1390	2496	3770	2282	2023	901
RF HH Eligible	171	63	168	49	280	441	1079	1038	836	904	177
RF HH Enrolled	171	63	168	49	280	441	1079	1038	836	904	177
RF 1st Tranche			2				158	66	22		
RF 2nd Tranche										1	
Non-Compliance Registered	2413 (Total in district)										
Non-Compliance Addressed	58-Failed for tranche 2298- Recommended for 2 nd Tranche 2139- Recommended for 3 rd Tranche										


Graph of Tranche Status:



Graph for Retrofitting Status:



Graph for Grievance Status:



Field Visit /Joint Field Monitoring Visit Reports

Visit 1

Date	Location	Participants from HRRP and stakeholders
23 rd November 2018	Gandaki rural municipality ward no 6	• Er. Ram Kumar Shrestha, Chief, GMALI Gorkha • Mr. Atit Shrestha, DTC, HRRP Gorkha • Mr. Birodh Kattel, DIMO, HRRP Gorkha • Mr. Bijaya Shrestha, Coordinator, ACN Gorkha and his team
Objective(s)	To monitor the reconstruction works carried out by Asal Chhimeki Nepal (ACN) and participate in the handover program	
Summary	HRRP Gorkha team visited field to wards no 6 of Gandaki Rural Municipality of Gorkha. GMALI and HRRP Gorkha team was invited by ACN for the handover program of their vulnerable support project and monitor some of the households in the area constructed with the material support provided by ACN. Before the formal program the team of GMALI and HRRP visited some household, who got material support from ACN. Mr. Hom Bahadur Rana Magar, chairperson of Gandaki rural municipality chaired the formal program while Mr. Ram Sharan Basnet, Physical Infrastructure Minister was the special guest along with Er. Ram Kumar Shrestha, GMALI Chief of Gorkha. M/s Lalita Adhikari, deputy chairperson of Gandaki rural municipality welcomed all the attendees and shared the progress of reconstruction in the rural municipality. She also shared about the vulnerable support program of ACN which was undertaken with the full coordination and support of rural municipality. M/s Dil Maya Chepang of ward no 1, Makaising, one of the beneficiaries of ACN shared that she would not have been able to complete the construction of her house without the material and technical support she received from ACN. Another beneficiary, Mr. Indra Bahadur Thapa, a single man, shared that he had no plan of reconstructing of his house as he could not afford to construct his house with his income. He also shared the details of the materials which he received as part of the vulnerable support to everyone present. Mr. Rajendra Adhikari, Executive Director, ACN presented the total expenses of the project (expenses incurred while providing material and technical support to 200 HHs) to everyone. ACN supported 200 houses (ward no 1, Makaising 50 HHs, ward no 6, Bhumlichowk 100 HHs, ward no 7 and 8, Ghyalchowk 50 HHs) with material and transportation support. Mr. Ram Prasad Regmi, ward chairperson of ward no 8, representing all ward chairperson shared his thoughts on the vulnerable support program. He thanked ACN for their support and asked for future support as there are others who also require support in their wards. He also shared that the 104 retrofitting beneficiaries in his ward are facing problems and they need to be transferred to reconstruction beneficiaries to GMALI Chief. He also shared that 67 HHs are yet to be surveyed and these should be included in the reconstruction list to Er. Ram Kumar Shrestha, GMALI chief, Gorkha. Er Ram Kumar Shrestha updated everyone present about the new plans of NRA and shared that he will coordinate and support regarding reconstruction issues in Gorkha. Mr. Ram Sharan Basnet, Physical Infrastructure minister of province 4, shared that now the focus of all local bodies should be toward supporting vulnerable beneficiaries with livelihood and income generating opportunities.	

	Mr. Hom Bahadur Rana Magar, chairperson of Gandaki rural municipality thanked ACN for their support and shared that rural municipality and ward offices were involved from the beginning in this vulnerable support program. He also shared that rural municipality will support any organization willing to work in Gandaki rural municipality if they coordinated with them and with those comments concluded the formal program.
--	---

Challenges / Issues Identified	Action Required	Responsible	Time Frame
Providing second tranche to retrofitting beneficiaries	Providing technical support to beneficiaries for retrofitting their house and inspection of retrofitted house by DLPIU engineers of concerned ward	Ward and Rural Municipality office and DLPIU engineers	As soon as possible

Photos



Caption: Mr. Hom Bahadur Rana Magar, Chairperson, Gandaki rural municipality, Gorkha, addressing the formal program and sharing his thoughts on vulnerable support program of CAN, overall reconstruction status and issues present in Gandaki rural municipality.



Caption: Mr. Ram Sharan Basnet, Physical Infrastructure minister of Province 4, sharing his thoughts to the participant of the formal program.

Housing Typology Report




Caption: Mr. Padam Bahadur Dani's completed RCC house in Gorkha urban municipality ward no 3, Nareshwar. The house owner has received the all tranches.

Photo Courtesy: Er. Birendra Shrestha, ODRC



Caption: Mr. Suiber Gurungs's stone gabion wire house in Chumnubri rural municipality ward no. 3, Sirdibas. This house was constructed with the support of Samaritan Purse

Photo Courtesy: Laxmeshwor Mahato, SP



Caption: Mr. Kalu Pariyar's stone masonry mud mortar with RCC band house in Siranchowk rural municipality ward no 7, Shreenathkot. The house owner has received third tranche. The house owner received construction material support from Asal Chhimeki Nepal (ACN)

Photo Courtesy: Birodh Kattel, HRRP



Caption: Mr. Bikram Baram 's brick stone masonry mud mortar with RCC band house in Siranchowk rural municipality ward no 7, Shreenathkot. The house owner has received third tranche. The house owner received construction material support from Asal Chhimeki Nepal (ACN)

Photo Courtesy: Birodh Kattel, HRRP

Questions Collected

Question	Who Asked the Question?	Response Provided (By Whom)
How can retrofitting beneficiaries receive the first tranche and second tranche?	Beneficiaries	The beneficiary listed in retrofitting should first sign PA agreement with the ward office. After that beneficiary will receive the first tranche. Then the beneficiary can start retrofitting of his/her house in consultation with the engineer based in the ward office. After completion of retrofitting work, S/He can apply for second tranche in the ward office. Engineers based in ward office will inspect the house and if found as per standard will forward it to DLPIU Building. DLPIU Building will verify if the retrofitting work is as per standard and forward it to GMALI if found satisfactory for payment. From there DLPIU GMALI will forward for tranche payment and beneficiary will receive second tranche. (GMALI)
Beneficiary who are listed as reconstruction beneficiary and not willing to construct their house and return the first tranche money, what is the procedure to return the money?	Ward Chairperson	Beneficiaries can get the information from the GMALI office in the district or contact the NRA hotline number for the information regarding how to return the tranche money. (GMALI)

Challenges and Way Forward

Challenge	Way Forward
Issuing construction completion certificate to household who have completed construction	Carrying out final inspection of house by DLPIU engineers and issuing construction completion certificate in coordination with ward offices, rural/urban municipality offices, DLPIU building and GMALI.
How can beneficiaries receive second installment of retrofitting grant?	The beneficiaries can consult with the engineer's based in the field for retrofitting measures to be implemented. Then after completion of measures recommended by engineer, the technical team will inspect the house and recommend it to DLPIU housing. The DLPIU housing will then look into the file and if found correct will forward it to GMALI for processing the payment.

Case Study

Construction of Vulnerable Beneficiary of Palungtar

Shanta Adhikari is married woman, but her husband was out of contact from last six years. She has 3 little children. Her house was collapsed on Earthquake of April 2015. Her main income source is daily labor work. Due to low income, she was not able to re-construct her house. Shanta and her family are staying in very congested wooden shed which is out of minimum basic requirements for safe shelter.

During the ward level/tole level meeting supported by Nepal housing reconstruction project of ODRC/UNDP, Shanta presented her case to everyone. It was agreed that the NHRP staffs will facilitate her so that she can reconstruct her house. The NHRP team visited Shanta's house. After initial field visit and discussion with Palungtar municipality and ward office it was agreed that NHRP will provide mason support and technical support while ward/municipality office will support for non-local materials Cement and reinforcement bars

Local community people and NHRP mason started the construction of Shanta's house and have constructed upto plinth level. Now, she is eligible to process for second tranche. Similarly, ODRC/UNDP supported building permit studio supported her in getting building permit from the Palungtar municipality. With the collective effort of all, house construction of Shanta has been possible. She thanks everyone involved in starting reconstruction of her house. With collective effort of all and little support from all we can support construction of poor vulnerable beneficiaries house.



Plinth of Shanta Adhikari's under construction House