

HRRP District Technical Coordination Meeting Minutes



Meeting Purpose:	HRRP General Coordination Meeting
Meeting Date:	29 th May 2018
Meeting Time:	11:00 am – 13:00 pm
Meeting Location:	District Technical Office (DTO) Meeting Hall , Manthali, Ramechhap
Meeting Facilitator:	Prakash Bishwakarma
Minutes Taken By:	Prakash Bishwakarma/ Tulsi Ram Lamichhane

Discussion: (Items/Knowledge Shared)

On 29th May 2018 NRA/ HRRP Ramechhap organized General Coordination Meeting in Ramechhap, Manthali at DTO office meeting Hall. NRA/HRRP Ramechhap General Coordination Meeting was chaired by Mr. Krishna Lal Piya- DTO/Chief – Grant Management and local infrastructure/ NRA-Ramechhap. A total of 25 participants were participated in the coordination meeting from different government and non-government organization. The meeting was facilitated by Mr. Prakash Bishwakarma –District General Coordinator and supported by Mr. Tulsi Ram Lamichhane-District Technical Coordinator.

Agenda:

Welcome/Introduction and agenda sharing:

Mr. Prakash Bishwakarma – District General Coordinator – HRRP welcomed all the participants attended in the coordination meeting and had a round of introduction with each other. He also shared the objective and agenda of the coordination meeting and agendas to be discussed in the meeting.

HRRP updates :

- Mr Tulsi Ram Lamichhane – District Technical Coordinator- HRRP updated and shared the finding of recently completed joint monitoring visit on 16-18 the May 2018 at Dorumba, Tokarpur and Dimipokhari.
- Mr. Tulsi Ram Lamechhane- District Technical Coordinator present and shared current reconstruction status of the rural municipality and some of the common issues and challenges found in the joint monitoring field visit.

DSE/ DLPIU:

- Mr. Nikesh Maharjan District Support Engineer (DLPIU) presented that a total of 1002 file was registered as a non-compliance and till April a total of 765 non-compliance file has provided correction.
- Throughout our monitoring visit we found that the non-complain issue are measure in stone in mud mortar house, two storey house and wood band house.

HRRP District Technical Coordination Meeting Minutes



- District Support Engineer (DSE) DLPIU requested all the partner organization working in the district to support reconstruction have a very good coordination and support to NRA/Engineer.

M&E Consultant:

- Joint monitoring field visit was conducted on 16-18 at Dorumba, khadadevi and Dhimpokhari.
- During the joint monitoring visit we found that the construction work was satisfactory in Dimipokhari. Due to the scarcity of manpower the reconstruction was not in good phase in some place like Dorumba and Gausara.
- It is important to have coordination with the NRA engineer in the field make construction more effective and competence.

Partners Update

- In Ramechhap there are 6 partner's organization are actively working in the district based on the reporting to NRA/HRRP in the field of reconstruction.

Nepal Red Cross Society (NRCS) Ramechhap	- A total of 1372 household was agreement for working in Manthali Municipality ward on 1(previously 4, 5, and 6) and Ramechhap Municipality ward- 5 (Previous RampurVDC) - NRCS is supporting financial support to the agreement household and as well supporting Technical Assistant. - Out of 427 households in Manthali Municipality till date a total of 176 had got 2nd instalment, 78 had got 3rd instalment and 78 had got 4th instalment. Similarly, out of 645 a total of 491 had got 2nd installment, 360 had got 3rd installment and 359 had got 4th installment (date up to April 2018) - Similarly, NRCS is also working in the field of health and sanitation and livelihood.
MEDIAR	- Agreement for working in Likhu Tamakoshi Rural Municipality in Ward 3, 4, Bejiulikot. - Agreement for 1296 household of Bejiulikot (3-4) - MEDIAR is working with its partner organization Community Development Society. - MEDIAR is working to support Technical Assistant and as well supporting financial support to a total of 310 households in ward 3 and 4 Bejiulikot. -
Helvatas /SW Nepal	Employment Fund skills for Reconstruction –II project is running by HELVATAS as a second component in Manthali, Dorumba,

HRRP District Technical Coordination Meeting Minutes



	Sunapati and Khadadevi rural municipality. The following activities is going to organize in the respective area: ○ 50 days onsite stone layer mason training for 500 no. ○ 7 days' construction carpenter training for 50 no. ○ 15 days' skills upgrading training to previous women mason for 50 no. ○ 7 days' soft skills training for women (capacity building, writing, speaking, Leadership) for 150 no. - Till date no any activities has been carried out because people are busy in the reconstruction. Beside this organization is working on hiring and orientation to staff. - SW Nepal is also implementing the project Employment Fund skills for Reconstruction-II rewarded by SDC/HELVATAS with financial support. They are working in two palikas namely – Manthali and Sunapati for Technical Assistant (TA) - Right now they are making field visit to palika and ward to interaction with community people and ward representative. During the field visit some issue and challenge was identified: ○ Lack of skill in migrated labor. ○ Difficult in transporting construction materials. - 1 Engineer District headquarter, 1 Sub Engineer, 2 Assistant sub engineer and 2 Community Resource Person (CRP) working in project area. - Recommendation to provide technical skill training to the migrated mason to avoid the technical fault.
KAM FOR SUD	- KAM FOR SUD is working in Likhu Tamakhosi Rural Municipality ward no 2 Saipu. - KAM FOR SUD started their work with the agreement to support 200 households in the beginning but now they have supported 433 households in ward 2 Saipu. - They have provided mason training to 88 beneficiaries in the area. Among them lots of beneficiaries are involved in the reconstruction work. - KAM FOR SUD also have agreement to build one health post and 2 secondary school in ward 2. About 90% of the work had been completed of health post. Similarly 60% of school construction had been also completed reported by Rajan Shrestha Program Coordinator.
CSRC/PIN	- CRSC is working in Ramechhap from April.

HRRP District Technical Coordination Meeting Minutes



	- 150 beneficiaries are identified as a vulnerable beneficiary in Ramechhap District. - 56 vulnerable beneficiaries are certificated for relocation and already got the government grant for purchasing land in new place. - 70 Vulnerable beneficiaries had already reconstruction their houses. Right now on any decision has been made from the NRA/Government.
Remarks from DTO/Chief – Grant Management and local infrastructure/ NRA-Ramechhap: • Mr. Krishna Lal Piya- DTO/Chief – Grant Management and local infrastructure/ NRA-Ramechhap highlighted the important of regular meeting between agencies and NRA Ramechhap to be the common platform for such cooperation. He thanked all the agencies who were participated in the meeting looking forward for kind cooperation. Some of the highlighted from Mr. Krishna Lal Piya Senior Division Engineer. • To make very effective and effectiveness of the reconstruction work in the district every partner organization should provide information to their respective office and coordination to NRA and related government organization. • If every partner organization shall need support and information from NRA/grand management and local infrastructure office, we every time welcome you for the support and cooperation. • Regarding the problem of transportation of heavy vehicles to carry more than 10 ton we have discussion to the related organization to give authorization for heavy vehicles to carry up to 16 ton.	

Miscellaneous Items / AOB:

N/A

Decisions Made: (What, Why, Impacts)

- Partner Organization should send the monthly report to NRA.

Next Steps: (Task, Assigned to, Checkpoint Date)	Owner	Due Date

HRRP District Technical Coordination Meeting Minutes



Attendees	Organization/Affiliation	Contact Detail
Krishna Lal Piya	DLPIU/ Grand management and local infrastructure	9854043491
Raju Thapa Magar	DTO, Engineer	9849137571
Surendra Yadav	DLPIU/ Grand management and local infrastructure	9841333749
Samjana Dhakal	NRCS	9856055459
Shiwani Khand	DLPIU/ Grand management and local infrastructure	9843171481
Devraj Gautam	MEDIAR	9851225844
Bhola Basnet	CSRC	9852840608
Sangita Mayur	People in Need	9849676540
Jaya Ram Basnet	NRCS	9841653249
Jeevesh Kumar Karna	EFSR/SW Nepal Pvt.Ltd	9849000403
Nanu Bogati Khatri	MOUD/ DLPIU	9861146959
Jagdish Chand	MOUD/DLPIU	9861928905
Janak Raj Joshi	MOUD/CLPIU	9851101041
Rajesh Shrestha	KAm For Sud Nepal	9841352510
Thir Bahadur Thapa (Rabin)	SABAL/USAID	9854040255
Nikesh Maharjan	NRA, DSE	9849197244
Roshan Kumar Yadav	NRA, Engineer	9863820884
Suman Bohara	EFSR/SW Nepal Pvt.Ltd	9854040467
Deepak Thagunna	DLPIU (Building)	9843311148
Damodar Prashad Ghimire	NRA	9744007807
Sanjay Desai	Mediar	9841190081
Kumar Dahal	CDS	9849089447
Keshab Raj Panday	NRA	9851129012
Prakash Bishwakarma	HRRP	9841720436
Tulasi Ram Lamichhane	HRRP	9851213610

Photos:

HRRP District Technical Coordination Meeting Minutes



DTO/Chief – Grant Management and local infrastructure/ NRA-Ramechhap is putting his remark to the meeting participants regarding reconstruction



General Coordination meeting Discussion



HRRP Technical Coordinator discussion in the meeting



Meeting participants actively discussion