

District Report

Gorkha

15 March – 11 April 2019

Summary of events during this period

Name of activity/event	Event date	Participants summary		Contact Person	Reference Document
		Male	Female		
HRRP Gorkha organized a half day technical session on "Hollow Concrete Block HCB manual" for technical team of DLPIU Building and POs. GMALI chief of Gorkha, Er Ram Sharan Acharya welcomed all the participants and gave his feedback on the program. HRRP technical coordinator, Er. Atit Shrestha, then presented about the HCB manual released by NRA. HRRP district information management officer, Mr. Birodh Kattel presented about palika action plan and palika profile to the engineers participating in the event.	18 th March 2019	28	2	techcord.gorkha@hrrpnepal.org ; im.gorkha@hrrpnepal.org	
Updated reconstruction action plan of Shahid Lakhan rural municipality has been uploaded to the rural municipality website.	19 th March 2019			im.gorkha@hrrpnepal.org ito.shahidlakhan@gmail.com	
HRRP Gorkha team facilitated and in orientation program on reconstruction (2 events on 22 nd and 23 rd March) for ward chairpersons of various rural/urban municipalities of Gorkha. The event was organized by GMALI and in coordination with HRRP and the logistics support of GOI/NHRP. Chandra Gurung, DC-HRRP Gorkha presented about reconstruction action plan of rural/urban municipalities and palika profile to the ward	22 nd & 23 rd March 2019			dc.gorkha@hrrpnepal.org ; techcord.gorkha@hrrpnepal.org ; im.gorkha@hrrpnepal.org	

Summary of events during this period

chairpersons. He also presented about the status of action plan of Gorkha uploaded in respective rural/urban municipalities websites.					
HRRP team, DC Chandra Gurung and DIMO Birodh Kattel along with EHRP MIS specialist Sudeep Karmacharya and DC NHRP Ram Sapkota for the orientation of Aarughat focal person Mr. Raju Adhikari. The team shared about his roles and responsibility to be fulfilled. On the formal request of Aarughat rural municipality, initiation of HRRP Gorkha and financial support of GOI/NHRP, he has been given the responsibility of Aarughat rural municipality focal person for reconstruction.	24 th March 2019			dc.gorkha@hrrpnepal.org ; im.gorkha@hrrpnepal.org	
HRRP District Information Management Officer updated the contact list of Gorkha.	25 th March 2019			im.gorkha@hrrpnepal.org	
HRRP District Information Management Officer updated 5W database of Gorkha and forwarded it to central HRRP.	25 th March 2019			im.gorkha@hrrpnepal.org	
HRRP/GMALI conducted monthly coordination meeting with POs and DLPIUs.	28 th March 2019	14	5	dc.gorkha@hrrpnepal.org , techcord.gorkha@hrrpnepal.org , im.gorkha@hrrpnepal.org	Meeting minute
HRRP District Information Management Officer updated MEAL report of Gorkha and forwarded it to central HRRP	5 th April 2019			im.gorkha@hrrpnepal.org	
Updated reconstruction action plan of Gorkha urban municipality has been uploaded to the urban municipality website.	5 th April 2019			im.gorkha@hrrpnepal.org , ito.gorkhamun@gmail.com	
HRRP Gorkha team participated in the partners coordination meeting organized by DFID field office in Gorkha on 11 April 2019. This meeting was organized by DFID for coordination with	11 th April 2019			dc.gorkha@hrrpnepal.org , techcord.gorkha@hrrpnepal.org , im.gorkha@hrrpnepal.org	

Summary of events during this period

partners working in Gorkha, Lamjung and Chitwan using DFID funding. HRRP Gorkha district coordinator presented about the recent activities of HRRP to the participants. He shared about HRRP's support to GMALI and rural/urban municipalities of Gorkha regarding reconstruction action plan and rural/urban municipality profile.					
HRRP and CLPIU M & E consultant had conducted joint monitoring field visit to Ajirkot Rural Municipality. The joint monitoring visit was mainly focused on joint monitoring, housing typology collection, palika and ward level coordination meeting and action plan updates.	10 th 2019	April		dc.gorkha@hrrpnepal.org , techcord.gorkha@crs.org , im.gorkha@hrrpnepal.org	Field visit section
HRRP district team actively participated in DFID's stakeholders meeting in Gorkha. Different DFID funding partners working in different sectors of reconstruction presented their progress updates, issues, challenges and possible way forward to expediate the reconstruction in a coordinated approach.	11 th 2019	April		dc.gorkha@hrrpnepal.org , techcord.gorkha@hrrpnepal.org , im.gorkha@hrrpnepal.org	

Upcoming Events & Meetings


Name of activity/event	Date, Time, and Location	Organizer	Contact Person
Monthly Coordination meeting	26th April 2019, 10 am, Gorkha bazaar	GMALI/HRRP	dc.gorkha@hrrpnepal.org ; techcord.gorkha@hrrpnepal.org ; im.gorkha@hrrpnepal.org

News & Updates


Tranche Status

Rural /Municipality	Aarughat	Ajirkot	Bhimsen	Chum Nubri	Dharche	Gandaki	Gorkha	Palungtar	Sahid Lakhani	Siranchok	Sulikot
Total HHs Surveyed	6919	4169	6616	2132	3905	5790	13413	11362	7494	6951	7160
Total HHs Eligible	6924	4125	6835	2275	4169	5616	10156	9794	7061	6833	7200
Total HHs Enrolled	6924	4125	6835	2275	4169	5616	10156	9794	7061	6833	7200
First Tranche	6615	3951	6612	1853	3217	4816	9191	8425	6083	5752	6826
Second Tranche	6090	3721	6092	1546	2584	3975	7912	6741	5239	5248	6511
Third Tranche	4978	3226	4805	1216	2007	2716	7050	5114	4384	4338	5916
Total HH Constructed	4978	3226	4805	1216	2007	2716	7050	5114	4384	4338	5916
Grievance Registered	16622 (Total in district)										
Grievance Addressed	967	452	941	279	1121	1390	2496	3770	2282	2023	901
RF HH Eligible	177	63	168	49	280	441	1104	1099	836	913	180
RF HH Enrolled	177	63	168	49	280	441	1104	1099	836	913	180
RF 1st Tranche	31	3	35	1	83	29	551	340	28	20	2
RF 2nd Tranche							6	1	4	1	
Non-Compliance Registered	2413 (Total in district)										
Non-Compliance Addressed	58-Failed for tranche 2298- Recommended for 2 nd Tranche 2139- Recommended for 3rd Tranche										


Graph of Tranche Status:



Graph for Retrofitting Status:



Graph for Grievance Status:



Field Visit /Joint Field Monitoring Visit Reports

Visit 1

Date	Location	Participants from HRRP and stakeholders
10/04/2019	Ajirkot rural municipality, ward no 3 & 5.	- Mr. Chandra Gurung – DC, HRRP - Mr. Atit Shrestha (DTC, HRRP) - Mr. Birodh Kattel (DIMO, HRRP) - Mr. Khagendra Awasthi – M & E consultant - Mr. Babu Ram KC – DPM, JICA/EHRP

Objective(s)

- Joint Monitoring field visit of HRRP and CLPIU Building
- Palika and ward level coordination meeting
- Reconstruction action plan updates
- Housing typology collection survey

Summary

HRRP Gorkha team and CLPIU Building consultant conducted joint monitoring field visit to Ajirkot Rural Municipality on 10th April 2019. The purpose of the field visit was: Joint Monitoring field visit of HRRP and CLPIU Building

Palika and ward level coordination meeting

Reconstruction action plan updates

The monitoring team conducted ward level coordination meeting at ward no 5 of Ajirkot Rural municipality and discussed the retrofitting issues, houses in other places and reverification survey. The ward chairperson also updated the ward level reconstruction progress updates, issues, and challenges.

The joint monitoring team also had palika level coordination meeting in presence of Ajirkot rural municipality chairperson and ward chairperson of ward no -3 and 1. The meeting was focused on the action plan updates and upload to palika website by Friday and also data collection and submission non-compliance houses reconstructed after earthquake to DLPIU building by next week.

The monitoring team also collected housing typology survey from Muchhok and Vachhek. The housing typology will be forwarded once it is finalized in the district.

Meanwhile, palika chairperson showed the interest in delay of deputation of senior engineers and retrofitting issues in the palika.

Visit 2

Date	Location	Participants from HRRP and stakeholders
24 March 2019	Aarughat Rural Municipality	- Mr. Chandra Gurung – DC, HRRP - Mr. Birodh Kattel – IMO, HRRP - Mr. Ram Sapkota – DC, Gol/NHRP - Mr. Sudeep Karmacharya – MIS specialist, EHRP

Objective (s)

- To orient HRRP focal person at Aarughat Rural Municipality supported by Gol/NHRP

Summary

HRRP in coordination with GoI supported Nepal Housing Recovery Project and formal request from Aarughat Rural Municipality appointed focal person at Aarughat Rural Municipality effective from 15th March 2019 to 31 December 2019. The objective of appointing focal person is to support and facilitate and coordination palika level reconstruction stakeholders and reconstruction beneficiaries. HRRP has developed terms of reference of focal person ensuring specific job responsibilities. HRRP including team of EHRP MIS and GoI/NHRP visited the palika and had meeting with focal person in presence of Aarughat Rural Municipality chairperson Mr. Purna Dahal. HRRP information management officer and EHRP MIS specialist orientated the focal person in terms of data management and information flow to the beneficiaries. Additionally, Aarughat Rural Municipality Chairperson added that he will support needed to focal person in the palika.

Challenges / Issues Identified	Action Required	Responsible	Time Frame
Changing retrofitting beneficiaries to full beneficiaries	Need to address and resolve from NRA	NRA, GMALI	As soon as possible
Non-compliance houses constructed immediately after the earthquake	Application of corrective measures and socio-technical facilitation	DLPIU, Rural and Urban Municipalities, GMALI and NRA	As soon as possible

Photos



Palika level coordination meeting at Ajirkot Rural Municipality in presence of chairperson Mr. Phanindra Dhital and HRRP team



Ward level coordination meeting at Ajirkot rural municipality ward no – 5, Muchhok, Gorkha in presence of ward chairperson, HRRP, CLPIU M & E consultant, and EHRP/JICA.

Housing Typology Report



Caption: Pahal Man Gurung's stone masonry mud mortar house with RCC band in Ajirkot rural municipality ward no. 1, Ghyachok. The house owner has received all three tranches.

Photo Courtesy: NHRP Gorkha Team




Caption: Til Maya Gurung's hollow concrete block house in Gorkha urban municipality ward no. 10. The house did not have any horizontal and vertical bands. Correction measures have been applied as per the correction exception manuals using GI wire mesh. Technical support was provided by GOI funded NHRP.

Photo Courtesy: NHRP Gorkha Team



Caption: Ananda Prasad Devkota's brick masonry cement mortar house with RCC band in Ajirkot rural municipality, ward no. 5, Mucchowk. The house owner was supported (financial and technical) by INF and he has received all the tranches.

Photo Courtesy: INF Gorkha team



Caption: Gopal Damai's brick masonry cement mortar house with RCC band in Ajirkot rural municipality, ward no. 5, Mucchowk. The house owner was supported (financial and technical) by INF and he has received all the tranches.

Photo Courtesy: INF Gorkha team

Questions Collected

Question	Who Asked the Question?	Response Provided (By Whom)
Technical support to beneficiaries regarding retrofitting is required for beneficiaries to carry out retrofitting in their house. How can we give technical support to beneficiaries?	Beneficiaries	DLPIU engineers based in ward offices of urban/rural municipalities have received training on seismic retrofitting. So, beneficiaries can contact them, and they will provide technical support to beneficiaries regarding retrofitting. (DLPIU Building)
Where can beneficiaries get the information regarding returning the first tranche money?	Beneficiaries	Beneficiaries can get the information from the GMALI office in the district or contact the NRA hotline number for the information regarding how to return the tranche money. (GMALI)

Challenges and Way Forward

Challenge	Way Forward
Distribution of second tranche to retrofitting beneficiaries	The beneficiaries can consult with the engineer's based in the field for retrofitting measures to be implemented. Then after completion of measures recommended by engineer, the technical team will inspect the house and recommend for tranche payment.
Distribution of construction completion certificate	Final inspection to be carried out by DLPIU engineers and issuing construction completion certificate to beneficiary through ward offices

Case Story

'Trainings help us work towards building resilient houses!'

Surya Lal B.K. resident of Dharche-7, Lapu belongs to a minority marginalized community, and he is working towards empowering the entire community. He is a trained mason and an active member in ward level reconstruction committee. He began working as a mason after he received mason training conducted immediately after the earthquake in 2015. Since then, he has been involved in construction of many houses in Lapu. He has been very supportive in various activities of Government of India (GOI) funded Nepal Housing Reconstruction Project and recently he participated in refreshers training for masons.

He was actively participated and inquisitive during the session and expressed his views "I have been working as a mason for almost 3 years now. He further added, I have constructed many stone masonry houses in the village, now after this training I got to learn some very important elements of earthquake resistant construction and correction techniques which were not taken into consideration until now. The knowledge will be useful for houses waiting to be constructed in the village in future. We are interested to attend such sessions coming days."



Photo: Surya Lal B.K constructing the house after training