

HRRP District Coordination

Event Completion Report

Meeting Purpose:	Belkotgadhi Municipality Level Orientation/Meeting
Meeting Date:	03/14/2018
Meeting Time:	2:00PM-5:30PM
Meeting Location:	Office of Belkotgadhi Municipality, Nuwakot
Meeting Facilitator:	Bed Prasad Gaudel, National Reconstruction Authority Act. Chief Nuwakot , Badri Pyakurel, HRRP District Coordinator, Buddha Sing Thakuri, IM Officer and Prabhu Pokhrel (M&E CLPIU)
Minutes Taken By:	HRRP Nuwakot Team

Discussion: (Items/Knowledge Shared)

Agendas:

1. Welcome and Introduction
2. Slide presentation with district level update
3. Discussion regarding issues and challenges faced by Ward Chair and Technical Focal Persons
4. NRA chief briefing and answering the queries and CLPIU, Prabhu pokharel sort technical queries
5. Closing of Meetings by Mayor
6. AOB

Meeting:

1. Introduction and Welcome

Meeting and Orientation was chaired by Mayor **Mr.rajendra Raman Khanal**. The program was facilitated by HRRP district coordinator mr. Badri Pyakurel with the presence of NRA chief Mr.Ved prasad Gaudel, M&E CLPIU prahu pokharel and HRRP IMO, Buddha Singh Thakuri. HRRP DC welcomed all the participants and they all introduced each other. The meeting was organized by Belkotgadhi nagarpalika with the coordination of HRRP. Meeting started with presenting the agendas and orientation.

2. Slide presentation with district level update

HRRP DC presented slides regarding earthquake damage level statistics and roles of NRA. The presentation covered overall NRA working procedure, mechanisms and process that currently going on. The presentation was interactive and informative. The reconstruction of Belkotgadhi nagarpalika shows that

No of Beneficiaries	First Tranche	Second Tranche	Third Tranche
10546	9979	5091	209

OLD VDCs of Belkotgadhi N.P	First Tranche	Second Tranche
Jiling	1272	677
Ratmate	972	627
Duipipal	1803	680
Madanpur	2155	1275
Belkot	1846	893
Kumari	1931	939

3. Discussion regarding issues and challenges faced by Ward Chair and Technical Focal Persons

After the presentation, time was given to all ward chairs to put their issues and challenges faced during the reconstruction phase individually starting from ward 1 to ward 13.

HRRP District Coordination Event Completion Report

Discussion: (Items/Knowledge Shared)

- 3.1. Ward No 1, He was willing to know about the deadline extension from **(Chaitra masanta) 13 April 2018** because there are few beneficiaries who has not started building houses till now and they are poor and cannot start before deadline. He was asking about the non-compliance houses and their solution. What will government do to those beneficiaries who had already completed houses before NRA formed and design catalog approved? What is the building standards for the third tranche? Here is also shortage of masons.
- 3.2. Ward 2, He was showing his concern on frequent turnover of DLPIU engineers. He was also raising his voice towards the houses that were already built before NRA formed? Why this happens mostly that bank is not distributing government grants in time and name many beneficiaries are feeling bore because of name mistake in documents? Engineers lost our beneficiaries files and still grievance has not address?
- 3.3. ward 3, Banks is the super barrier in distributing grants. What can we do?
- 3.4. Ward4, Beneficiaries have not got any result of grievance which was applied on April 2017, Special concerns on technical persons, they only spend 5 days in a month and also they didn't response?
- 3.5. Ward 5, There is problem in road access, how can technician support mud matter houses and who will help us for retrofitting? When will government address slums problem? Engineer has given people slips as a beneficiary but not listed in the beneficiaries list? People are building houses in different places than their land certificate, Is it okey to build within same ward?
- 3.6. Ward 6, Technical visit are so slow and do beneficiaries need to build map design before taking first tranche?
- 3.7. Ward 7, What is the standard distance between two houses? Can we build joint houses? Many beneficiaries have name mistake, citizenship number mistake in the published list?
- 3.8. Ward 8, There are 103 beneficiaries under retrofitting but there is no any information regarding management of retrofit? when will they can do retrofit? There are shortages of aggregate, sand, wood and bricks? The expenses of reconstruction materials are also raised. **Road construction has taken away the land and beneficiaries now become slums?**
- 3.9. Ward 9, What is status of loan providing system for beneficiaries? Government need to extend the dead line for single women and old age people. What is the provision for one room house?
- 3.10. Ward 10, there are around 2000 beneficiaries and around 70 households has not done agreement because of land less issue.

Overall issues and key point raised by all ward chairs are summarized as

- **Bank is taking so long time to distribute grant?**
- **Concerns about the extension of deadline of Chaitra Masanta**
- **Before NRA and Design catalog formed, People have already made house, what will happen for these houses in the sense of grant distribution and compliance?**

HRRP District Coordination

Event Completion Report

Discussion: (Items/Knowledge Shared)

- What is the standards for third tranche?
- Frequent turnover of Technical engineers
- **Why NRA taking so long time to address grievance?**
- Price rise of reconstruction materials and shortage of materials (wood, sand, aggregate, water and bricks)
- **Does it possible to do retrofit of stone and mud matter house? When will government start to work for retrofitting?**
- When will address the slums problem in each ward?
- Can beneficiaries make their house in different location than their land certificate in same ward or another district?
- What is the standard distance between two houses?
- **What about loan facility to beneficiaries?**
- **Government need to extend their deadline for single women and old age people.**
- **What is the standards and provision for one room house?**

4. NRA chief briefing and answering the queries

First of all, NRA chief gave information about the new schemes launched by NRA for the students of beneficiaries for the scholarship. Then he answered all the queries raised by ward chairs. He told them that regarding bank delay he had already done meeting with them and if they are repeating the same delay he will informed to Center for the same. He is also hoping to extension of deadline but there is no any assurance on it. Thus, please try to make your houses within deadline. District support engineer will help to those noncompliance house to get grants. He will push center team to do quick decision on retrofit for speeding up the work. All the remaining grievance and slums problem will be forwarded to center soon. Beneficiaries can make their house within the same ward in different places but it has no proper provision to make houses in another joint district. Government has not decided yet about loan facility.

CLPIU, M & E (Prabhu Pokhrel) addressed about the queries on frequent turnover of engineers and hiring of new technical persons for replacement. He will tell all requirement and issues to DUDBC for the appointment. Retrofitting will be done soon.

5. Closing of Meeting by Mayor

Mr. Rajendra Raman Khanal, thanked to team HRRP, NRA and CLPIU M&E and then asked all engineers to full fill their duty with taking full responsibilities. He kindly requested all stakeholders and parties to do your work properly because EQ victims are in big trouble due to lengthy process. NRA need to conduct orientation to all engineers for the uniformity of their work. He also requested to NRA chief to look the problem of real beneficiaries who left since start of survey. He thanks to all participants.

Decisions Made: (What, Why, Impacts)

1. HRRP and NRA will coordinate with concern government line agencies (DUDBC, DTO) for sorting out the technical issues and delay in tranche release.

HRRP District Coordination Event Completion Report

Decisions Made: (What, Why, Impacts)

2. HRRP and NRA will follow up with District support engineer to sort out the non-compliance issues
3. HRRP will make further field visit plan to Belkotgadhi Nagarpalika (Duipila and Jilling) because they have slow construction rate.
4. NRA will conduct another meeting with Banks to speed up grant distribution
5. CLPIU M&E will support for the hiring of new engineers and help in orientation for technical engineers

Attendees	Organization	Phone No.	Email
Ved Prasad Gaudel	NRA Nuwakot	9843935523	vgprasadgaudel123@gmail.com
Rajendra raman Khanal	Mayor, Belkot	9851253010	rajendraraman@gmail.com
Hiramadi Subedi	Administrative Officer Belkot Nagarpalika	9851253022	mijurea@gmail.com
Prakash Saprkota	Ward 1	9841608649	
Ramesh Prasad Neupane	Ward 2	9841411704	
Janak Kumar Ghimire	Ward 3		
Manda Bahadur Lama	Ward 4	985117520	
Ananta Ram Nepal	Ward 5	9803748793	
Ambika Tamang	Ward 6	9751003112	
Hem Nidhi Nepal	Ward 7	9813179899	
Buddha Singh Thakuri	HRRP	9841961829	
Badri Pyakurel	HRRP	9851154201	
Bhoj prasad pudasaini	Ward 8	9843296699	
Badhram gajurel	Ward 9	9841594869	
Purna bahadur tripati	Ward 10		
Ramhari Pandey	Ward 11	9841671861	
Naresh bahadur Rai	Ward 12	9861585820	
Sita Pandey	Member of Nagarpalika		
Sangita	Member of Nagarpalika		
Pabitra Ghimire	Member of nagarpalika	9849518638	
Laxmi gajurel	Member of nagarpalika	9866887717	
Kalpana Nepal	Member of nagarpalika	9808872597	
Jayanti Hamal	Member of nagarpalika	9818214833	
Radhika Sunar			
Nishant Kuamr Shah	DLPIU Engineer	9843935523	
Rosan Bist	sub Engineer	9860595462	
Santosh pokharel	Sub engineer	9843361855	
Yubraj bista	Assistant Sub-engineer	9841578618	

HRRP District Coordination Event Completion Report

Attendees	Organization	Phone No.	Email
Dinesh B.k	Assistant Sub-engineer	9868119226	
Saisab kumar Mishra	Engineer	9847479979	
Radheshwor			



HRRP District Coordination Event Completion Report

