

# District Report

## Rasuwa

12 – 25 October 2018

### Summary of events during this period

| Name of activity/event                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | Event date  | Participants summary |        | Contact Person                                                                                                                                                                                                                                                                                                                                                                           | Reference Document |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|----------------------|--------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------|
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |             | Male                 | Female |                                                                                                                                                                                                                                                                                                                                                                                          |                    |
| <p>HRRP General coordination meeting for month of October was organized on 1<sup>st</sup> Oct,2018 at DAO office dhunche Rasuwa. On the chairman ship of chief district officer Mr. Krishna Poudel the meeting was conducted. Different partners organization and Gon officers were participant on the meeting.</p> <p><u>Major Discussion:</u></p> <ul style="list-style-type: none"> <li>Welcome and introduction</li> <li>Partners organization update the activities on and share challenge at field level.</li> <li>Chief district officer Mr. Krishna Poudel request partners for review of Disaster preparedness and response plan (DPRP) of rasuwa and review each cluster activities. Partners support for review of DPRP.</li> </ul> | 1-Oct,2018  | 30                   | 5      | <a href="mailto:Im.rasuwa@hrrpnepal.org">Im.rasuwa@hrrpnepal.org</a><br><a href="mailto:Techcord.rasuwa@hrrpnepal.org">Techcord.rasuwa@hrrpnepal.org</a><br><a href="mailto:kpoudel2041@gmail.com">kpoudel2041@gmail.com</a>                                                                                                                                                             |                    |
| Digitalization of all palikas municipal level action plan and survey form was completed of district. By the support from partners organization HRRP completed collection for survey forms and action plan and the digital forms was updated at National level.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 | 7-Oct,2018  | 2                    | 0      | <a href="mailto:Im.rasuwa@hrrpnepal.org">Im.rasuwa@hrrpnepal.org</a><br><a href="mailto:Techcord.rasuwa@hrrpnepal.org">Techcord.rasuwa@hrrpnepal.org</a><br><a href="mailto:biswash@csrnepal.org">biswash@csrnepal.org</a><br><a href="mailto:nisha.niraula@peopleinneed.cz">nisha.niraula@peopleinneed.cz</a><br><a href="mailto:keshab.nuwakot@yahoo.com">keshab.nuwakot@yahoo.com</a> |                    |
| <p>Rasuwa HRRP team conducted field visit on 04-oct,2018 at Aamo Chhodingmo RM ward number 3 , Gatlang. HRRP district team together with MoUD CLPIU M&amp;E Mr.Prabhu Pokharal and transparency international Nepal district coordinator Mr.Bikash Acharya conducted the visit.</p> <p><u>Main Objectives:</u></p> <ol style="list-style-type: none"> <li>To interact with local representative,</li> </ol>                                                                                                                                                                                                                                                                                                                                    | 04-Oct,2018 | 4                    | 0      | <a href="mailto:Im.rasuwa@hrrpnepal.org">Im.rasuwa@hrrpnepal.org</a><br><a href="mailto:Techcord.rasuwa@hrrpnepal.org">Techcord.rasuwa@hrrpnepal.org</a><br><a href="mailto:prabhupidge@gmail.com">prabhupidge@gmail.com</a><br><a href="mailto:bikash@tinepal.org">bikash@tinepal.org</a>                                                                                               |                    |

## Summary of events during this period

|                                                                                                                                                                                                                                                                                                                                                                                                   |             |   |   |                                                                                                                                                          |  |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|---|---|----------------------------------------------------------------------------------------------------------------------------------------------------------|--|
| <p>engineers along with beneficiaries to know the reconstruction progress and challenges.</p> <ol style="list-style-type: none"> <li>To monitor reconstruction status.</li> <li>To collect housing typologies</li> </ol>                                                                                                                                                                          |             |   |   |                                                                                                                                                          |  |
| <p>Housing topology Aamo Chhodingmo RM ward number 3 is uploaded on respective district google drive and also updated at national level.</p>                                                                                                                                                                                                                                                      | 13-Oct,2018 | 2 | 0 | <a href="mailto:Im.rasuwa@hrrpnepal.org">Im.rasuwa@hrrpnepal.org</a><br><a href="mailto:Techcord.rasuwa@hrrpnepal.org">Techcord.rasuwa@hrrpnepal.org</a> |  |
| <p>Rasuwa HRRP team conducted field visit on 11-oct,2018 at Kalika RM ward number 3, Ramche.</p> <p><u>Main Objectives:</u></p> <ol style="list-style-type: none"> <li>To interact with local representative, engineers along with beneficiaries to know the reconstruction progress and challenges.</li> <li>To monitor reconstruction status.</li> <li>To collect housing typologies</li> </ol> | 11-Oct,2018 | 2 | 0 | <a href="mailto:Im.rasuwa@hrrpnepal.org">Im.rasuwa@hrrpnepal.org</a><br><a href="mailto:Techcord.rasuwa@hrrpnepal.org">Techcord.rasuwa@hrrpnepal.org</a> |  |

## Field Visit /Joint Field Monitoring Visit Reports

### Visit 1

| Date:                                       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | Location:                     | Participants from HRRP and stakeholders                                                                                                 |                    |                         |                       |                     |                                           |                                          |                                           |                                          |                                             |                                           |
|---------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------|--------------------|-------------------------|-----------------------|---------------------|-------------------------------------------|------------------------------------------|-------------------------------------------|------------------------------------------|---------------------------------------------|-------------------------------------------|
| 2018-10-04 to 2018-10-06                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | Aama Chhidingmo ward number 3 | <ul style="list-style-type: none"><li>• Rijan Gajurel</li><li>• Biren Shah</li><li>• Bikash Acharya</li><li>• Prabhu Pokheral</li></ul> |                    |                         |                       |                     |                                           |                                          |                                           |                                          |                                             |                                           |
| Objective(s)                                | <ol style="list-style-type: none"><li>1. To interact with local representative, engineers along with beneficiaries to know the reconstruction progress and challenges.</li><li>2. To monitor reconstruction status of school, Gumba.</li><li>3. To collect housing typologies.</li><li>4. To collect information of one room houses</li></ol>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |                               |                                                                                                                                         |                    |                         |                       |                     |                                           |                                          |                                           |                                          |                                             |                                           |
| Summary                                     | <p>During the Joint monitoring visit, we conducted meeting with ward engineers together with partners technical person. ASF Nepal is providing social technical support on those area. We discussed the recent reconstruction status and its challenges faced by community and technical person. The reconstruction status of Gatlang is good 100% of enrolled HHs has received 1<sup>st</sup> tranche, 98% households received 2<sup>nd</sup> tranche and more then 75% received third housing grant. JICA is supporting for school building construction on this place.</p> <p>Also, we discussed progress of reconstruction, timely inspection, supervision or not, challenges in correction &amp; exception. Also, we have carried out field visit and observe constructed houses and to collected housing typologies.</p> <p><b>Latest Reconstruction Progress:</b></p> <table><tr><th>Aamo Chhodingmo RM</th><th>Ward Number 3 (GATLANG)</th></tr><tr><td>Total Enrolled = 1963</td><td>Total Enrolled =378</td></tr><tr><td>1<sup>st</sup> Tranche received HHs=1715</td><td>1<sup>st</sup> Tranche received HHs=378</td></tr><tr><td>2<sup>nd</sup> Tranche received HHs=1523</td><td>2<sup>nd</sup> Tranche received HHs=375</td></tr><tr><td>3<sup>rd</sup> Tranche received HHs = 2113</td><td>3<sup>rd</sup> Tranche received HHs =289</td></tr></table> <p>Table. Reconstruction update of Aamo Chhodingmo RM (Right) and ward no 3 Gatlang (left)</p> <p><b>Some findings during visit:</b></p> <ol style="list-style-type: none"><li>1. Government housing design was not accepted by community and their own traditional construction methodology does not meet compliances. So, they build one room house to get grant.</li><li>2. The traditional style of construction is in dry stone with timber roof. No, any design was approved of this model. So, most of them have built BMC and SMC one room structure.</li><li>3. Partners and ward technical person providing social and technical assistance in this place, but the community is complicated. They didn't follow the instruction provided by engineers. As per ward and partners engineers working on the field.</li><li>4. On last week of deadline published by NRA they all have started constructed. So, it's easy to construct one room houses. They have construct one room house to get housing grant.</li><li>5. Multiple beneficiary from same HHs. So, they have constructed one room structure together. Now, they are joining 2, 3, 4 houses by a single roof and making one house. Some of them have extend up from the joined house and had made one or two big room by using timber.</li></ol> |                               |                                                                                                                                         | Aamo Chhodingmo RM | Ward Number 3 (GATLANG) | Total Enrolled = 1963 | Total Enrolled =378 | 1 <sup>st</sup> Tranche received HHs=1715 | 1 <sup>st</sup> Tranche received HHs=378 | 2 <sup>nd</sup> Tranche received HHs=1523 | 2 <sup>nd</sup> Tranche received HHs=375 | 3 <sup>rd</sup> Tranche received HHs = 2113 | 3 <sup>rd</sup> Tranche received HHs =289 |
|                                             | Aamo Chhodingmo RM                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          | Ward Number 3 (GATLANG)       |                                                                                                                                         |                    |                         |                       |                     |                                           |                                          |                                           |                                          |                                             |                                           |
| Total Enrolled = 1963                       | Total Enrolled =378                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |                               |                                                                                                                                         |                    |                         |                       |                     |                                           |                                          |                                           |                                          |                                             |                                           |
| 1 <sup>st</sup> Tranche received HHs=1715   | 1 <sup>st</sup> Tranche received HHs=378                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |                               |                                                                                                                                         |                    |                         |                       |                     |                                           |                                          |                                           |                                          |                                             |                                           |
| 2 <sup>nd</sup> Tranche received HHs=1523   | 2 <sup>nd</sup> Tranche received HHs=375                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |                               |                                                                                                                                         |                    |                         |                       |                     |                                           |                                          |                                           |                                          |                                             |                                           |
| 3 <sup>rd</sup> Tranche received HHs = 2113 | 3 <sup>rd</sup> Tranche received HHs =289                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                               |                                                                                                                                         |                    |                         |                       |                     |                                           |                                          |                                           |                                          |                                             |                                           |

|  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|--|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|  | <b>Key Discussion during Monitoring field visit:</b> <ul style="list-style-type: none"> <li>The main challenges are community has not demolished the old earthquake affected structure. They are standing same and in front of old structure they have constructed new one room houses.</li> <li>It seems community have built house only to get housing grant. Out of 378 total households 260 (69 %) one room houses, 113 (30%) two room, 4 three room and 1 four room (Only 1 % three and 4 room) houses was constructed.</li> </ul> |
|--|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|

| Challenges / Issues Identified                                                                                                                                                                                                                                             | Action Required                                                                                                                   | Responsible                                                                  | Timeframe |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------|-----------|
| Multiple beneficiary from same HHs. So, they have constructed one room structure together. Now, they are joining 2, 3, 4 houses by a single roof and making one house. Some of them have extend up from the joined house and had made one or two big room by using timber. | Awareness of build back better concept. Focus more on social technical assistance. Also need to think about culture preservation. | Building (DLPIU), Ward, Rural Municipality, Partners (ASF Nepal), GMAII, NRA | ASAP      |
| community has not demolished the old earthquake affected structure. They are standing same and in front of old structure they have constructed new one room houses                                                                                                         | Need to demolish the old earthquake affected structure.                                                                           | Building (DLPIU), Ward, Rural Municipality, Partners (ASF Nepal), GMAII, NRA | ASAP      |

#### Photos



The house belongs to Mr Sonam Deji .He has received the third tranche of the GON housing grant.The house previously constructed was a single room having area more than 145 sq.m which was not recommended but after the suggestion and supervisions from engineers he added buttress wall in order to meet the criteria.It is a one room BMC house with buttress wall.



The house belongs to Mr.Thuma Thapa. He has received the third tranche of the GON housing grant.It is a one room timber house.



The house belongs to Mr. Wangjhil Tamang. He has received the third tranche of the GON housing grant. It is a Hybrid Structure with lower structure Stone Masonary in Cement Mortar and the upper one is a timber structure with light flexible CGI roof.



These houses belongs to Ms. Lata Tamang, Mr. Nurpu Chiring and Dumlung Tamang. They have received the third tranches of the GON housing grant. These structures were constructed as individual houses previously but after receiving the third tranche the beneficiaries monolithically made the roofing single by casting a single common roofing of CGI sheet over the whole structure making the structure as a single unit house with three rooms.

## Visit 2

| Date:                    | Location:                                                                                                                                                                                                                                                                   | Participants from HRRP and stakeholders                                             |
|--------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------|
| 2018-10-11 to 2018-10-12 | Kalika RM ward number 1                                                                                                                                                                                                                                                     | <ul style="list-style-type: none"> <li>Rijan Gajurel</li> <li>Biren Shah</li> </ul> |
| <b>Objective(s)</b>      | <ol style="list-style-type: none"> <li>To interact with local representative, engineers along with beneficiaries to know the reconstruction progress and challenges.</li> <li>To monitor reconstruction status of ward 1.</li> <li>To collect housing typologies</li> </ol> |                                                                                     |

## Summary

We have conducted interaction program and carried out field monitoring visit in Kailika RM ward number 3. We discussed agendas were verify vulnerable HHs. The reconstruction process of Ramche is very good. Also, we discussed progress of reconstruction, timely inspection, supervision or not, challenges in correction & exception. Also, we have carried out field visit and observe constructed houses and to collected housing typologies.

**The distribution update of kalika RM and its ward number 1 is as follows:**

| Kalika RM                                   | Ward Number 1 (Ramche)                    |
|---------------------------------------------|-------------------------------------------|
| Total Enrolled = 2569                       | Total Enrolled =615                       |
| 1 <sup>st</sup> Tranche received HHs=2392   | 1 <sup>st</sup> Tranche received HHs= 615 |
| 2 <sup>nd</sup> Tranche received HHs=2224   | 2 <sup>nd</sup> Tranche received HHs= 602 |
| 3 <sup>rd</sup> Tranche received HHs = 2024 | 3 <sup>rd</sup> Tranche received HHs =530 |

### Some Findings during Visit:

1. Overall the reconstruction process is very good and going smoothly. Pasang Lamu highway covers most of HHs, so transportation of construction material is also easy to transport.
2. Kalika RM vice chairperson raised the issue of certificate distribution process for construction completed HHs at RM.
3. Because of very limited safe land people have constructed their houses by touching each other house. All those houses also received housing grant from GoN.
4. The Right of Way (ROW) as assigned by the government is 15m but due to lack of knowledge and awareness in people the houses constructed under government housing grants are constructed violating the ROW which can be mostly seen in Kalikasthan RM.

## Housing Typology Report



Caption: Kalika RM, Ward number 1.  
House owner Name: Singa Bahadur Tamang  
Tranche Status: 2<sup>nd</sup> Tranche Received  
Two room house, RCC structure



Caption: Kalika RM, Ward number 1.  
House owner Name: Dawa Senam Tamang  
Tranche Status: 3<sup>rd</sup> Tranche Received  
one room house, SMM with timber band structure



Caption: Kalika RM, Ward number 1.  
House owner Name: Kuisang Tamang  
Tranche Status: 3<sup>rd</sup> Tranche Received  
Two room house, BMC structure




Caption: Kalika RM, Ward number 1.  
House owner Name: Mangal Lopchan Tamang  
Tranche Status: 3<sup>rd</sup> Tranche Received  
One room house, BMC structure

## Case Study

### Reconstruction in Gatlang

Gatlang is situated in Rasuwa in Bagmati zone of northern Nepal. This is almost last village in northern Nepal. On Nepal earthquake 2015 the village was highly affected. All the houses here were made by dry stone with timber roof. So, more than 70% of houses was completely collapsed and more than 95% needed major repair according to government statistics.

As per CBS survey 378 households is listed as a reconstruction beneficiary and 2 households as retrofitting beneficiary at first. After resurvey and verification 68 more households was listed as reconstruction beneficiary. Now, 446 HHs were eligible for reconstruction housing grant (\$3,000) and 2 as retrofitting grants (\$1,000).



Caption: Gatlang Village after the earthquake 2015. PC- Sundup Dorje Lama

By the earthquake 2015, all the people were homeless, Health, Education centers were damaged. Their daily life was more painful. The huge landslides in various places from Kalikasthan till Syafru (Pasang Lamhu Highway) had blocked the road completely. It's very hard for government to provide relief material at victims in time. After some time, Government and different partners organization provide Food and nonfood relief materials like Blanket, trap, Bamboo, timber, CGI, Rice, Cooking materials, Foods. From government side \$10 for temporary shelter and \$15 for winterization support was provide for each HHs. Also, temporary health, education centers were established. Together with government of Nepal different

partners organization like Red Cross, Goal, LWF, Samaritan Purse,

Karuna foundation, Manakor supports in relief distribution.

After the enrollment process government has provided technical group (engineers, sbu-engineers and asst. sub-engineers) to strength community for better construction and to provide social and technical support. Different trainings like mason training short / long, carpentry was providing at community level to aware community about earthquake resilience construction. Building DLPIU, Goal, Helvetas, LWF-Manakor provided short and vocational mason training. 96 participants is trained in short and 10 in vocational mason training. Demo and model houses was constructed during training so that every people were aware about the reconstruction model. ASF Nepal is working for Social technical assistance in this place.



Caption: orientation program about build back better concept to community. PC- Sundup Lama

The community start reconstruction lately in this place.

After the announcement of first dead line date they start construction of their houses and most of the HHs was constructed on last 10 days before the deadline. The deadline pressure success, as constructed rate has risen. But a rush to meet the deadline triggered unintended side effects: some are taking on high interest lone and most of them constructed one room houses.

Surendra Rawal is ward technical person in Gatlang for Nepal reconstruction Authority. He says Government



Caption: One room houses constructed together to join by single roof. PC- Riian Gajurel

housing design was not accepted by community and their own traditional construction methodology does not meet compliances. Also, because of expensive transportation cost, the money is not enough to transport construction material. It seems community have built house only to get housing grant. Out of 378 total households 260 (69 %) one room houses, 113 (30%) two room, 4 three room and 1 four room (Only 1 % three and 4 room) houses was constructed. Multiple beneficiary from same houses is also another cause to construct one room house. Some of them have construct 2, 3 and 4 one room house together and joined all four houses by single roof. Few have extended up from the joined house and made one or two big room by using timber.

The old earthquake affected structure was not demolish till. They are standing same and in front of old structure people have constructed new one room houses. Which creates more ricks of life? People they didn't want to demolish the old structure. Some of them are living on affected house. The one room house is not enough to live a family, so they are using old also. NRA, rural municipality, ward should have to focus on this issue. The suitable land is very less so people have constructed small houses on same original places. So, HRRP request all related stockholders to focus on this issue.

