

Monthly District Report

Kavrepalanchok

23 August - 27 September 2019

Summary of events during this period

Districts	Name of activity/event	Event date	Location (District, Municipality)	Contact Person	Reference Document
Kavrepalanchok	Meeting with GMALI, UNOPS, BuildChange to discuss on retrofit scale up	9 Sept	GMALI Hall, Dhulikhel	nrakavre@gmail.com	NA
	Workshop to scale up reconstruction and prepare action plan	13 Sept	Dhulikhel Lodge Resort, Dhulikhel	reshma@hrrpnepal.org	NA
	Field visit to retrofit site at Patleket and Meetings with Building/DLPIU and GMALI/DLPIU as a support to CRS regional directors visit	17 Sept	Patleket, Dhulikhel	reshma@hrrpnepal.org	NA
	Field visit to traditional settlement at Dhulikhel to collect urban issues	24 Sept	Dhulikhel 6, 7	reshma@hrrpnepal.org	Field visit section below
	Ward level meeting at Dhulikhel-7	24 Sept	Ward Office	reshma@hrrpnepal.org	Meeting Minutes
	Field visit to traditional settlement of Panauti-7 to collect urban issues	26 Sept	Panauti 7	reshma@hrrpnepal.org	Field visit section below
	Ward level meeting at Panauti-7	26 Sept	Ward Office	reshma@hrrpnepal.org	Meeting Minutes
	Participation in handover program of Caritas Nepal at Balthali, Panauti	26 Sept	Balthali, Panauti-11	reshma@hrrpnepal.org	Field visit section below
	Palika Profile Data Update	23 Sept	NA	im.kavrepalanchok@hrrpnepal.org	GD
	Contact List Update	23 Sept	NA	im.kavrepalanchok@hrrpnepal.org	GD
	5W Update	25 Sept	NA	im.kavrepalanchok@hrrpnepal.org	GD
	MEAL Reporting	5 Sept	NA	reshma@hrrpnepal.org	GD
	Follow-ups for Palika Profile Website Upload	23-29 Aug	NA	im.kavrepalanchok@hrrpnepal.org	Links
	Follow up with wards for PA Form collection for the digitization	23 Aug-26 Sept	NA	reshma@hrrpnepal.org	NA
	Updating Annex for PA Form digitization	23 Aug-26 Sept	NA	reshma@hrrpnepal.org	NA
	Grievance Handling Support at GMALI	23 Aug-26 Sept	NA	reshma@hrrpnepal.org	NA

Summary of events during this period

Districts	Name of activity/event	Event date	Location (District, Municipality)	Contact Person	Reference Document
	Support at trainer for ToT organized by DLPIU Kavre	16/19/27 Sep	Hotel Himalayan Sojourn, Dhulikhel	reshma@hrrpnepal.org	NA

Upcoming Events & Meetings


Name of activity/event	Date, Time, and Location (District, Municipality)	Organizer	Contact Person
Field visit to Mandandepur Municipality	16-18 October, 9:00AM-5:00PM, Mandandepur, Kavre	HRRP	reshma@hrrpnepal.org

Tranche Status (Kavrepalanchok)


Table of Tranche Status: As of 25th September 2019

Municipality	Reconstruction				Retrofit			Grievances	
	Eligible HHs	1st Tranche	2nd Tranche	3rd Tranche	Eligible HHs	1st Tranche	2nd Tranche	Registered	Addressed
Banepa NP	7,132	6,336	3,667	3,132	280	77	0	2226	2031
Bethanchowk GP	4,377	3,687	3,075	2,292	553	78	0	1202	1202
Bhumlu GP	6,210	5,850	5,259	4,619	79	17	0	1038	971
Chaurideurali GP	6,418	5,596	4,522	3,705	407	46	0	1578	1517
Dhulikhel NP	6,014	5,218	3,312	2,563	380	44	0	2151	1919
Khanikhola GP	2,864	2,565	2,358	1,410	232	43	0	683	681
Mahabharat GP	2,963	2,678	2,517	2,054	226	146	0	1075	1055
Mandandeupur NP	9,238	8,579	7,357	5,916	144	25	0	2300	1762
Namobuddha NP	7,659	6,386	3,909	2,905	700	20	0	2814	2296
Panauti NP	9,255	7,847	5,113	4,189	862	128	0	2874	2851
Panchkhal NP	9,960	9,010	6,892	5,260	339	111	0	3041	2932
Roshi GP	6,436	5,386	4,353	3,266	752	131	0	2257	2203
Temal GP	4,850	4,035	3,327	2,704	578	107	0	2101	2069

Graph of Tranche Status: As of 25th September 2019



Graph for Retrofitting Status: As of 22nd August 2019



Field Visit Report (Kavrepalanchok)

Visit 1

Date	Location	Participants		
24 September 2019	Dhulikhel Municipality Ward 6,7	Reshma Shrestha, HRRP Ishor Neupane, HRRP		
Objective(s)	- Conduct Ward level meetings with major agenda on urban reconstruction - Field visit to collect urban reconstruction stories			
Why was the visit carried out in this location?				
To collect major issues on urban reconstruction issues and also collect beneficiary stories on urban reconstruction challenges.				
'If this municipality / ward was visited previously, please provide dates of previous visits and links to relevant district reports'				
NA				
Summary	During the visit, ward level meetings were conducted at Ward 7 of Dhulikhel Municipality with the major agenda on challenges to urban housing reconstruction. Some beneficiaries yet to reconstruct due to land issues and urban poverty too were interacted during the visit.			
Field Visit: - No. of HHs visited: 4 - No. of meetings with engineers: 0 - No. of meetings with local officials: 2				
Meeting: Dhulikhel, Ward-7				
Challenges / Issues Identified	Solutions Provided	Decision Taken	Responsible	Timeframe
Need to identify specific strategies to respond to urban housing reconstruction	Take the concerns to NRA from the municipal level	-	Ward Officials, Municipality, NRA	NA
Photos				



Sesh Narayan Narsingh is residing in his pre-earthquake house constructed after 1990 BS earthquake. He has been listed as reconstruction beneficiary but till date has not moved ahead with reconstruction and neither has plans to reconstruct within the deadline, the major reasons being high cost of demolition and construction. Had there been provisions of low interest loan and demolition support, he would have reconstructed within the deadline. To avail the cost for reconstruction, he had planned to sell another plot of land but could not get the market price for his plot. So, he plans to wait and save enough to reconstruct and has no regrets if he is removed from the beneficiary list.

Photograph By: Reshma Shrestha



This house has been listed for retrofitting tranche. All three beneficiaries of the house have visited ward office to know the retrofit process multiple times but NRA technical persons at the ward could not suggest retrofit method to conserve the traditional brick façade of the house. Though retrofit beneficiaries are less in numbers in the ward, retrofitting methods need to be introduced and implemented to preserve the traditional architecture of the ward.

Photograph By: Reshma Shrestha

Field Visit Report (Kavrepalanchok)

Visit 2

Date	Location	Participants		
26 September 2019	Panauti Municipality Ward 7, 11	Reshma Shrestha, HRRP Ishor Neupane, HRRP		
Objective(s)	- Conduct Ward level meetings with major agenda on urban reconstruction - Attend the handover program of Caritas Nepal - Collect housing typologies			
Why was the visit carried out in this location?				
To attend the handover program of Caritas Nepal and to collect major issues on urban reconstruction in the tradition settlement of Panauti, the visit was carried out.				
'If this municipality / ward was visited previously, please provide dates of previous visits and links to relevant district reports'				
NA				
Summary	Caritas Nepal has completed all its reconstruction activities in the district and has conducted closing and handover program in its working areas. The last closing and handover program was conducted at Balthali, Panauti-11 where it had focused on four major areas: Private housing reconstruction, Livelihood upliftment and DRR, Psychosocial support and protection, WASH support. Ward level meeting was conducted at Panauti-7 which is the main tradition settlement of the municipality. The lingering process for inclusion in world heritage list was cited as the major issue for low rate of housing reconstruction. Similarly, very high cost for construction of traditional houses according to archeological bylaws, multiple ownership and demolition challenges too were cited as the major challenges for reconstruction in the ward.			
Field Visit: - No. of HHs visited: 4 - No. of meetings with engineers: 0 - No. of meetings with local officials: 2				
Meeting: Panauti 7				
Challenges / Issues Identified	Solutions Provided	Decision Taken	Responsible	Timeframe
Need to coordinate with municipality and thereafter with the Department of Archeology to speedup the process of Heritage site inclusion	Take the concerns to NRA and Department of Archeology from the municipal level	-	Ward Officials, Municipality, NRA	NA
Photos				



Closing and Handover Program of Caritas Nepal at Balthali, Panauti-11
Photograph By: Reshma Shrestha



This house is amongst the five houses that has been reconstructed at Panauti-7. The beneficiary, Ram Lal Karmacharya constructed his house as per the standards set by the Department of Archeology and Municipality and has received second tranche of housing reconstruction grant.
Photograph By: Reshma Shrestha

Housing Typology Report



Address: Kavrepalanchok, Panauti-11

Building Typology: RCC

Description: Ram Prasad Humagain has received second tranche of housing reconstruction grant. Selection of most appropriate housing typology for his sloped land took his maximum time and so he started the construction late.

Photographed By: Reshma Shrestha



Address: Kavrepalanchok, Panauti-11

Building Typology: RCC

Description: Sita Ram KC has received all three tranches of housing reconstruction grant.

Photographed By: Reshma Shrestha




Address: Kavrepalanchok, Panauti-11

Building Typology: RCC

Description: This house was constructed in an approx. of NPRs. 22 lakhs. Keshar KC recently acquired the building permit from the municipality and has received all three tranches of housing reconstruction grant.

Photographed By: Reshma Shrestha



Address: Kavrepalanchok, Panauti-11

Building Typology: Brick in Cement

Description: Sabin Tamang constructed his house in NPRs. 5.5 lakhs and has received all three tranches of housing reconstruction grant.

Photographed By: Reshma Shrestha

Questions Collected

Question	Who Asked the Question?	Response Provided (By Whom)
How long does it take to convert the beneficiary status from retrofit to reconstruction?	Ward Chief, Beneficiary	The beneficiary conversion is done by central NRA and needs to be updated in the central MIS. The time duration is not exact and the variation is 1-3 months. This long duration for conversion has been raised multiple times and GMALI/DLPIU Chief too will be taking the issue to NRA. Currently, NRA is not taking new applications for conversion and is focusing on how to scale up retrofitting rather than conversion to reconstruction beneficiary.

Challenges and Way Forward

Challenge	Way Forward
Very low rate of retrofitting	Conduct community awareness programs through the model retrofits.