

# District Report

## Ramechhap

12 April - 9 May 2019

### Summary of events during this period

| Name of activity/event                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      | Event date               | Participants summary |        | Contact Person            | Reference Document |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------|----------------------|--------|---------------------------|--------------------|
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |                          | Male                 | Female |                           |                    |
| HRRP Ramechhap has successfully completed the Joint Field monitoring visit to Manthali Municipality Ward-8, Chisapani starting from 24 April - 26 April 2019. During the field visit ward level meeting was conducted at ward-8 office, Manthali Municipality. In the meeting ward Secretary and DLPIU technical person were participated and discussion about reconstruction status and issue/challenge. Similarly, team has observed the typology of private housing construction in the area as well as interaction and discussion with the reconstruction beneficiaries | 24-26 April 2019         | 9                    |        | Mr. Tulasi Ram Lamichhane |                    |
| Fortnightly Housing typology of Ramechhap has been updated.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 | 9 <sup>th</sup> May 2019 |                      |        | Tulasi Ram lamichhane     |                    |
| Housing Typologies has been updated in Kobo Collect                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |                          |                      |        | Tulasi Ram lamichhane     |                    |

### Field Visit /Joint Field Monitoring Visit Reports

#### Visit 1

| Date                    | Location                               | Participants from HRRP and stakeholders                                                                                                                                                                                                                                           |
|-------------------------|----------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 24 April -26 April 2019 | Manthali Municipality ward-8, Duragaun | <ul style="list-style-type: none"> <li>✓ Janak Raj Joshi, CLPIU, M&amp;E consultant</li> <li>✓ Prakash Bishwakarma, District General Coordinator-HRRP</li> <li>✓ Tulasi Ram Lamichhane, District Technical Coordinator-HRRP</li> <li>✓ Javed Mohammad, IM officer-HRRP</li> </ul> |
| Objective(s)            |                                        | <ul style="list-style-type: none"> <li>● To observe the reconstruction status of respective ward.</li> </ul>                                                                                                                                                                      |

|  |                                                                                                                                                                                                                                                                  |
|--|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|  | <ul style="list-style-type: none"> <li>To provide inputs to the beneficiaries in regards of housing reconstruction and non-compliances issues.</li> <li>Meeting with the local representatives to discussion on reconstruction challenges and issues.</li> </ul> |
|--|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|

#### Summary

Description of field visit (maximum 300 words)

Previously Chisapani is a village development committee in Ramechhap in the Janakpur Zone of north-Easter Nepal. Recently located at Manthali Municipality ward-8 in new local governance structure. A total 767 beneficiaries are identified as an earthquake beneficiary. Among them a total of 767 beneficiaries have been done agreement with the government for reconstruction grant. The reconstruction status of the ward-8 Duragaoun listed below:

| Total Beneficiaries | Total Agreement | 1 <sup>st</sup> Tranche | 2 <sup>nd</sup> Tranche | 3 <sup>rd</sup> Tranche | Retrofitting beneficiaries |
|---------------------|-----------------|-------------------------|-------------------------|-------------------------|----------------------------|
| 722+45(Grievance)   | 760             | 760                     | 664                     | 548                     | 35                         |

#### Key point of the visit at Ward-8, Manthali Municipality

- A total of 767 is identified as a reconstruction beneficiary at Manthali Municipality ward-8 Chisapani. Among them a total of 760 have been done agreement to the government for government reconstruction grant. A total of 664 beneficiaries had got 2<sup>nd</sup> tranche and 548 beneficiaries had got 3<sup>rd</sup> tranche of government.
- Out of 25 vulnerable group listed in NRA Vulnerable list, 15 beneficiaries have not started the reconstruction.
- 35 beneficiaries have been identified in the retrofitting beneficiaries and till date no any beneficiaries have done agreement to the government for grant. They are willing to shift to reconstruction beneficiary.
- A unified settlement of 21 beneficiaries has been planned but due to the delay in decision from NRA, the beneficiaries have constructed their houses by purchasing land individually.
- CS entry of 200 beneficiaries has been completed
- SW Nepal has been providing socio technical support to the beneficiaries. Social mobilization of technical person was found very satisfactory at community level. Technical person is frequent in community and supporting beneficiaries in construction of house as well as inspection of house. Therefore socio-technical support from the government technical person was doing very well says Chairperson of ward-8 Duragaun.
- A total of two technical person are being mobilized at ward-8 Chisapani. Among them one is engineer and one is assistant sub engineer.
- The field observations and experience sharing of the mayor of Manthali municipality was collected on 25<sup>th</sup> April 2019.

#### Some photo of Activities during the period



The field sharing and experience sharing program conducted with Mayor of Manthali Municipality at his work space.

The interaction with ward secretary and Technical person of Chisapani, Manthali-8

## Housing Typology Report



The house of Laba Kumar Shrestha, resident of Manthali Municipality ward number 8, PA Number 21-10-5-0-31 has constructed the house. The house owner has received all three tranches of reconstruction grant. The house owner has constructed his house using stone in mud mortar. RCC bands have been provided in the house. The house owner has projected a room covered by light materials to use as kitchen. The house contains two rooms.



The house of Tika Das Shrestha, resident of Manthali Municipality ward number 8, PA Number 21-10-5-0-59 has constructed the house. The house owner has received all three tranches of reconstruction grant. The house owner has constructed his house using brick in cement mortar. RCC bands have been provided in the house. RCC Slab has been provided to the house. The house contains two rooms.



The house of Goma Devi Shrestha, resident of Manthali Municipality ward number 8, PA Number 21-10-5-0-23 has constructed the house. The house owner has received second tranche of reconstruction grant. The house owner has constructed his house using brick in cement mortar. RCC bands have been provided in the house. The house has been constructed upto lintel level. The house contains two rooms.



The house of Raj Kumar Shrestha, resident of Manthali Municipality ward number 8, PA Number 21-10-5-0-25 has constructed the house. The house owner has received all three tranches of reconstruction grant. The house is a RCC Structure. The column size is 12"x12" with 4-16 dia and 4-12 dia bars. The house owner has constructed his house using brick in cement mortar. RCC bands have been provided in the house. The house has been constructed upto 1 floor.





The house of Bishwa Kumar Shrestha, resident of Manthali Municipality ward number 8, PA Number 21-10-5-0-24 has constructed the house. The house owner has received second tranche of reconstruction grant. The house owner has constructed his house using brick in cement mortar. RCC bands have been provided in the house. The house has been constructed upto intermediate band level. The house contains two rooms.

## Questions Collected

| Question                                                                                             | Who Asked the Question? | Response Provided (By Whom)                                                                                                                                                                                                                                                                                    |
|------------------------------------------------------------------------------------------------------|-------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| What is the process for to transfer from Retrofitting beneficiaries to Reconstruction beneficiaries? | Ward secretary          | The beneficiaries must perform the retrofitting of the damage house in case the building collapse during the retrofitting process the beneficiaries can be transfer to reconstruction beneficiaries after the recommendation of respective technical person and ward office. (Jankak raj Joshi M&E consultant) |

## Challenges and Way Forward

| Challenge                                                        | Way Forward                                              |
|------------------------------------------------------------------|----------------------------------------------------------|
| The unavailability of water has lowered the rate of construction | The project related to water supply has to be conducted. |