

District Report

Makwanpur

5 – 11 January 2018

Activity Summary

Activity	Contact Person	Reference Document
<u>Technical Coordination Meeting and Field Visit:</u> Date: 04th January, 2018 Time: 12:30AM onwards Location: Bagmati-2, Raigaun, Makwanpur Participants: Ward Chairman, Ward Members, NRA District Chief, District Tech. Coordinator, IM Officer, Local Engineers, Beneficiaries. Discussion and Decisions - Reconstruction updates of the municipality shared by HRRP Team. - Openly discussed on the issue of Landlessness and AILANI Land. - NRA district chief informed the beneficiaries that NRA has raised the issue in district and national level, as well.	jsss.makwanpur123@gmail.com techcord.makwanpur@hrrpnepal.org im.makwanpur@hrrpnepal.org	Field report and photo
<u>Monitoring and Supervision of Reconstruction Work</u> Date: 5th January, 2018 Time: 10:30AM to 2:30PM Venue: Bakaiya R. Municipality, Makwanpur Participants: Ward Chairpersons, NRA District Chief, District Tech. Coordinator, IM Officer, DLPIU Engineer/Sub-Engineer, NRA Engineer, Discussion and Conclusion: Technical Monitoring of constructed shelters, discussion on issues of compliance issues and quality control and building, shelter typologies in the areas inspected.	jsss.makwanpur123@gmail.com techcord.makwanpur@hrrpnepal.org im.makwanpur@hrrpnepal.org	Field report and photo
<u>District Coordination Meeting:</u> Date: 09th January, 2018 Time: 11:00AM to 2:30PM Venue: Hotel Oshin, Hetauda Participants: NRA District Chief, Chair of DDC, DLPIU –MoFALD, NGO Federation, POs and HRRP Makwanpur. Agenda: The Major Agenda of meeting was as follows: 1. <i>Reconstruction Updates Sharing and Discussion</i> 2. <i>Framing of Regular Palika Level Meetings</i> 3. <i>AoB</i>	jsss.makwanpur123@gmail.com dc.makwanpur@hrrpnepal.org techcord.makwanpur@hrrpnepal.org im.makwanpur@hrrpnepal.org	https://drive.google.com/drive/folders/1C59GgCf9rhRcMioIDROPkylT0PljObF (Separate report also attached)

Activity Summary

Conclusion and Decisions

Decisions of the meeting are given below:

1. Organize, in coordination of District Coordination Committee, NRA District Office Makwanpur, a "One-Day Orientation Program of Chairs, Vice-Chairs and EOs" of all Palikas at district headquarter.
2. Apart from Housing Reconstruction updates, POs are requested to submit latest updates of Livelihood Support Activities and Cost of Construction to NRA, District Office and HRRP, Makwanpur as well.
3. POs who are going to PHASE-OUT from Makwanpur will submit formal notification to NRA District Office and HRRP at the earliest.

Meeting with Different I/NGOs:

Date: 10th January / 11th January, 2018

Time: 2:30PM to 5:30PM/10:30AM to 11:30AM

Venue: NRA District Office/Plan Meeting Hall, Hetauda

Participants:

NRA District Chief, HRRP Makwanpur team, Save the Children Team (Anand, Kalyan, Mahesh), OXFAM/WOSCC Team (Dhruba, Pravash, Sunanda)

Discussion and Conclusion:

During the discussion, it has been observed that Save the Children is planning to extend technical and additional financial assistance to the beneficiaries of Makwanpur district who are not being able to construct their shelters for very poor and vulnerable families. Meanwhile, OXFAM/WOSCC is planning to link up livelihood support efforts to the families not being able to construct their houses.

They requested for basic information and to recommend which Palika they should focus on for their proposed interventions.

NRA district chief suggested them to select highly vulnerable areas in terms of ethnicity, especially Chepang-Majority areas and/or areas with severe issues of Landlessness. From HRRP, IM Officer provided data and information they sought.

Weekly Update Submission

- Contact Update submitted on 5th January 2018
- 4-W Matrix Update submitted on 10th January, 2018.

jsss.makwanpur123@gmail.com
dc.makwanpur@hrrpnepal.org
im.makwanpur@hrrpnepal.org

N/A

im.makwanpur@hrrpnepal.org

Upcoming Events & Meetings

Event / Meeting	Date, Time, and Location	Contact Person
Technical Coordination Meeting, Field visit and Monitoring of Reconstruction Work	12 January, 2018, 9:00am onwards at Fakhel & Kulekhani, Indrasarowar R. Municipality	techcord.makwanpur@hrrpnepal.org
Earthquake Safety Day (Magh 2) Celebration Preparatory Meeting	12 January, 2018, 1:00PM to 2:00PM, DCC Office Premise	dc.makwanpur@hrrpnepal.org
Earthquake Safety Day (Magh 2) Celebration Preparatory Meeting with DCC on "One Day Interaction with Palika Chairs, Vice-Chairs and EOs".	Hetauda Bazaar 17 January, 2018, 11:00AM onwards, DCC Office Premise	dc.makwanpur@hrrpnepal.org dc.makwanpur@hrrpnepal.org

News & Updates

More...

जिल्ला	पहिलो गरिएका जम्मा लाभग्राही	अनुदान सम्वन्धीता सम्पन्न लाभग्राही	पहिलो किस्ता वितरण लाभग्राही संख्या	निर्माण कार्य सुरु भएको घर संख्या	दोश्रो किस्ता भुक्तानीका लागि निवेदन दिने लाभग्राही संख्या	दोश्रो किस्ता भुक्तानीका लागि प्रमाणिकरण गरीएका लाभग्राही संख्या	दोश्रो किस्ताको लागि भवन संहिता अनुसार नभई प्रमाणीकरण हुन नसकेको लाभग्राही संख्या	तेस्रो किस्ता भुक्तानीका लागि निवेदन दिने लाभग्राही संख्या	तेस्रो किस्ता भुक्तानीका लागि प्रमाणिकरण गरीएका लाभग्राही संख्या	तेस्रो किस्ताको लागि भवन संहिता अनुसार नभई प्रमाणीकरण हुन नसकेको लाभग्राही संख्या	निर्माण सम्पन्न भएको लाभग्राही संख्या
DOLAKHA	62833	55192	54654	25672	20584	19592	494	7407	6666	68	15873
BHAKTAPUR	27644	22536	22231	5087	2422	1892	193	1066	794	99	362
KATHMANDU	45800	37878	37758	6126	4955	3566	264	2047	1581	102	2846
SINDHUPALCHOK	83663	75765	75652	45391	32768	32540	247	5111	4980	112	8272
RAMECHHAP	45040	42632	42579	19068	16416	14586	627	5594	4483	138	8065
KABHREPALANCHOK	72420	65773	65773	17045	15270	14414	496	5688	4903	252	5717
MAKAWANPUR	31817	23580	22738	7759	5904	5851	250	1344	1340		2303
NUWAKOT	69289	63752	63665	28449	23020	20329	76	4105	3070		5479
Total	667662	595347	588780	229778	181211	165885	5177	54962	45819	927	83937

Latest MoUD/CLPIU data of Makwanpur district as of 21 Poush, 2074 (5th January, 2018)



नेपाल सरकार
संघीय मामिला तथा स्थानीय विकास मन्त्रालय
केन्द्रीय बायोोजना कार्यान्वयन इकाई
भूकम्पीय आवास पुनर्निर्माण आयोजना
निजी आवास पुनर्निर्माणको अपडेट

मिति : २०७४/०९/२९

सि.नं	विन्सा	सर्वेक्षणबाट पहिलो पटक कुन सावग्राही	गुनासो फर्क्यौटपछि बप बरका सावग्राही	जम्मा सावग्राही संख्या	बगुनास सम्पन्न कुन घरधुरी	प्रथम किस्ता प्राप्त गर्ने संख्या			दोस्रो किस्ता प्राप्त गर्ने संख्या			तेस्रो किस्ता प्राप्त गर्ने संख्या			गुनासो बर्ता	गुनासो फर्क्यौट	प्रवर्तीकरण			
						नेपाल सरकार	I/NGO	जम्मा	नेपाल सरकार	I/NGO	जम्मा	नेपाल सरकार	I/NGO	जम्मा			सावग्राही संख्या	बगुनास सम्पन्न संख्या	प्रथम किस्ता प्राप्त गर्ने संख्या	दोस्रो किस्ता प्राप्त गर्ने संख्या
१	२	३	४	५	६	७			८			९			१०	११	१२	१३	१४	१५
बसन्त नं. १ (भूकम्प बति प्रभावित १४ विन्सा)																				
१	सिन्धुपाल्चोक	७८४३७	४१२६	८३६६३	७४६६४	७११००	४४४४	७४४४४	२००४४	२०९८	२२१४२	३१४८	११४३	४२९१	१४४४७	१०८३८	३७६			
२	ओखलढुंगा	१९८१९	३४६	२०१६४	१८१७९	१८४३८	४०४	१८१४३	७७२४	२९४	८०१९	१९६८	१९१	२१४९	८०१९	७८१०	१६४३			
३	नुवाकोट	६४७७३	३४१६	६९२८९	६४२४२	६१४३८	२६३७	६४१७४	१२९८९	१६१२	१४६०१	९२१	१०९४	२०१६	११४०३	११४१६	९३६			
४	रामेछाप	४३६०९	१४३१	४४०४०	४२७३४	४१३८६	१२९०	४२६७६			१६०९८	२६२१	४०२	३१२३	१४००४	१३९७२	२१४९			
५	दोलखा	४१९४०	१०८९३	६२८३३	४४१९२	४२९४४	१७१२	४४६६६	१४४०८	१६४७	१७०४४	४११४	१३१२	४४२६	२४३७९	२४३७९	६३७	२	२	
६	गोरखा	४८४०३	२८१३	६१३१६	४४४२१	४४६८२		४४६८२	१२८४४	४६४	१३४२०	४१७४	४१६	४४९१	११६४		२०१९			
७	धादिंग	७०४८१	२७४९	७३३४०	६८१०४	६६७३२		६६७३२	८२२४		८२२४	९१३	९१३	१७०४४	१६४७७	१४९४				
८	काभ्रेपलाञ्चोक	६७७३१	४६८९	७२४२०	६४७७३	६३१९६	२४७७	६४७७३	८६२९	६८३	९३१२	२४७४	३३१	२९०४	२३९३९	२३४८६	२४१४			
९	रसुवा	११२३६	३९७	११६३३	११६२९	८८७४	१०२३	९८९८	१६९६	७४३	२४३९	७४६	४६६	१३२२	१४१८	१२८८	११७			
१०	सिन्धुली	३४२६९	७१९	३४९८८	३२४९७	३१७३४	८६३	३२४९७	४७७२	४९८	६३७०	१४४०	३३२	१७८२	२८६२७	२८६२७	२४०८			
११	मकवानपुर	३०२३८	१४७९	३१८१७	२३६३८	२१३७७	१३१७	२२७७४	४६२०	१०१०	४६३७	४६६	७४२	१३१९	२३९६१	२३९६१	४१४०	१०६७	४९६	
१२	काठमाडौं	४२४००	३३००	४४८००	३७८८८	३७६४१	१७७	३७७४८	२४२१	०	२४२१	४१२	४१२	११२९६	११२९६	४७४	३८	३८		
१३	ललितपुर	२४८९२	१८२१	२७७१३	२२९१७	२०७८३	८४४	२१६२८	१२६०	६३८	१८९८	२१२	४४६	७६८	७००४	४८८२	६६७			
१४	भक्तपुर	२६०६६	१४७८	२७६४४	२२४३६	२२२३१	०	२२२३१	१७४४	०	१७४४	४०९	०	४०९	६३४०	६३३०	२८०	४		
Sub-Total		६२६६९४	४०९६७	६६७६६१	४९६४९४			४९९०८८			१२९४८४			३१४३४	१९३१४६	१८४८२०	१९८६६	१११२	४३६	०

Latest MoFALD/CLPIU data of Makwanpur district as of 21 Poush, 2074 (5th January, 2018)

Field Visit Reports

Date	Location	Participants	
4 th January, 2018	Technical Coordination Meeting in ward level (Previous Raigaun VDC) and field visit.	NRA Chief, NRA engineer, DLPIU engineer, HRRP DTC and IM, Ward president-2, ward member-4nos and Benificiary-1nos.	
Objective(s)	• To coordinate with local government and DLPIU engineer for increased housing reconstruction works. • To coordinate with local representatives to reduce noncompliance issues. • To conduct regular site supervision as well as inspection on time by DLPIU engineer.		
Summary	HRRP Makwanpur team has been regularly organizing Palika level meeting for supervision and monitoring of housing reconstruction works. Now we are planning to organize ward level meeting and regularly field visit with jointly NRA. Hope, it will be more effective and help to increase housing reconstruction works as well as other infrastructures.		
Challenges / Issues Identified	Action Required	Responsible	Timeframe
Landless (Ailani) issues, shortage of skilled manpower, delay in inspection for third tranche.	Regular site visits and inspection, If beneficiaries completed their house, engineer recommended for 2 nd & 3 rd tranche.	NRA/HRRP district team, Local Government, DLPIU engineer	

Field Visit Reports

Date	Location	Participants	
5 th January, 2018	Field visit in Chattiwan VDC (Current Bakaiya Rural Municipality).	NRA Chief, DLPIU engineer, HRRP DTC and IM, Ward president-5	
Objective(s)	- To coordinate for increased inspection rate, regular site visit and reduce noncompliance issues. - To coordinate with local government and DLPIU engineer for increased housing reconstruction works.		
Summary	Construction rate is satisfactory and the compliance rate is also well. There were different types of typologies to make likewise Stone in Mud, Block Masonry Structure, RCC frame structure and also Brick in cement mortar. Construction rate of Chatiwan VDC: Total Beneficiary: 1886,Agreement HHs:636,Verified for 2 nd tranche:270, Verified for 3 rd tranche:7, Total Completed House:68		
Challenges / Issues Identified	Action Required	Responsible	Timeframe
Landless (Ailani), Shortage of skilled manpower.	NRA is planning to organize one mason training in respective area. To announce about landless issues from central level.	NRA	

Photos



Figure 1: Technical Coordination Meeting in VDC level, Raigaun Makwanpur. And ward president briefed about issues and challenges in their respective areas.



Figure 2: Earthquake resistant building with one story + Attic at Bagmati RM-2. House owner Raj Kumar Rai, he completed the house & also he received government grant second and third as well. The tentative cost of this house is 5.5lakhs.



Figure 3: Stone in cement mortar with all vertical post & this house verified for second tranche. House owner: Bir bdr Gole and location is Chattiwan-08 current Bakiya RM-05.



Figure 4: Brick in cement mortar with RCC band. House owner: Ram Prasad Dahal, he received second tranche. Location is Bakaiya-04.

Questions Collected

Question of the week	Who Asked the Question?	Response Provided (By Whom)
What about the Grievances?	Beneficiaries of Bagmati – 2, Raigaun	NRA district Chief facilitated NRA's Grievance Management process.

Challenges and Way Forward

Challenge	Way Forward
Noncompliance issues in block masonry but file forwarded for DSE and DSE is analyzing the file and also recommended for tranche distribute to MoUD DLPIU.	Regular flow up, regular monitoring, to conduct ward level meeting by DLPIU field base engineer in their respective areas.