

# HRRP District Coordination

## Event Completion Report

|                      |                                                                                                                        |
|----------------------|------------------------------------------------------------------------------------------------------------------------|
| Meeting Purpose:     | Kispang Rural Municipality Level Orientation/Interaction                                                               |
| Meeting Date:        | 01/31/2018                                                                                                             |
| Meeting Time:        | 12PM-3:30PM                                                                                                            |
| Meeting Location:    | Office of Kispang Rural Municipality, Kahule, Nuwakot                                                                  |
| Meeting Facilitator: | Bed Prasad Gaudel, National Reconstruction Authority Act. Chief Nuwakot ,<br>Badri Pyakurel, HRRP District Coordinator |
| Minutes Taken By:    | HRRP Nuwakot Team                                                                                                      |

### Discussion: (Items/Knowledge Shared)

#### Agendas:

1. Welcome and Introduction
2. Slide presentation with district level update
3. Discussion regarding issue and challenges of Reconstruction
4. Upcoming planning with best practices

#### Meeting:

##### 1. Introduction and Welcome

All the participants has introduced with each other. The meeting is organized by the Kispang Rural municipality. HRRP DC has presented the slides regarding the Reconstruction update issues in the contemporary situation. Bed Prasad Gaudel, National Reconstruction Authority Act. Chief has facilitated the session of issues and challenges related to the reconstruction in ward level of district level. District Support Engineer (Rajendra Chiluwal and Sapana Khotaja) has facilitated the noncompliance issue and its importance. HRRP DC(Mr.Badri Pyakurel) has lightened the purpose of the meeting.

##### 2. Slide presentation with district level update

The pre prepared slides of HRRP has been presented with interaction module. The overall update of Nuwakot District level as follows.

|                                                |       |       |
|------------------------------------------------|-------|-------|
| Elegible Beneficiaries                         | 69289 |       |
| No of Beneficiaries made on agreement with NRA | 63752 | 92%   |
| No. of First Tranche Distribution              | 63665 | 99.9% |
| No of Reconstruction started                   | 41239 | 65%   |
| No of application for 2nd tranche              | 35935 | 56%   |
| No. of application for 3rd Tranche             | 4840  | 8%    |
| No of Completion                               | 5479  | 9%    |

##### 3. Discussion regarding issue and challenges of Reconstruction

**Aaida Ghale Ward no 1, Chairperson:** His focus on to the problem of transportation to the construction materials to Bhalche. No vehicle are ready to carry the goods to Bhalche, If some works with very high cost. Overall reconstruction rate is quite good. Nepal Red cross Society is working as the partner organization in Bhalche.

**Deb Nath Bhatta, Ward no: 2, Chairperson:** He stated that lacking of sand and aggregate and lacking of skill manpower is the burning issue for the reconstruction. He stated in the following issues:

- Expensive reconstruction materials,
- Lack of Money (The government is proving after construction)
- One Roomed building construction increased due to the dateline end of Paush 2074.

# HRRP District Coordination

## Event Completion Report

### Discussion: (Items/Knowledge Shared)

- Cultural issues, (One will not make their houses within the year of demise the family member, specially parents)

- Most youths are in foreign employment which lacking of working manpower.

*As a way forward of the issue they tried to work of rotation system in same neighborhood.*

Amrit Bahadur Tamang, Ward No: 3, Chairperson: Everything like others callings. Here, Redcross is working better.

#### **EK Raj Tamang, Ward no: 4, Chairperson,**

- His most top question was that what will be the solution of 138HH which was constructed before the formation of NRA.
- Salme is the most inaccessible VDC of Nuwakot. Provide more incentives.
- How to get loan as per announced by NRA?
- What about the deadline declared by NRA, What will be the message to the people who has stopped their construction.
- 20 has inspected for 2<sup>nd</sup> tranche in Saun 2074 not paid till the date.

#### **Narahari Bhatta, Ward No: 5, Chairperson**

- Many people have started their construction so NRA deadline should be expanded.
- The construction remaining HH are under poverty line, government should consider for their construction even noncompliance.

#### **Chhatra Lama, Chairperson Kispang Rural Municipality**

Reconstruction is going to failure due to the one roomed construction only to receive grants. So NRA. Government should support to the people who really need it. We all should aware to local people to use locally available materials. That can decrease the complaint related to the inaccessibility, scarcity and expensive of materials in prime construction time. Kispang has lacking of engineer, NRA/DUDBC should manage in time. Kispang is devoted to compete the reconstruction. I will help to callings in policy level and coordination level.

#### **Bed Prasad Gaudel, Act Chief Nuwakot NRA**

- The most burning issue is deadline for reconstruction. It came as inspiration for the completion of reconstruction in time. So take it as easy. Technical issue on construction is an important for resilient. Every stakeholder should be aware on future disaster. Construction at a same time has chaos the market system. As its remedy, we should promote use of local materials in recent reconstruction.

#### **4. Upcoming planning with best practices**

Participants of the program agreed that we should not enlarge the reconstruction for the long time. We should keep on priority for the reconstruction activities. We all should give emphasis to use the local and alternative materials for reconstruction. Such interaction is useful for us.

| Attendees         | Organization           | Phone No.  | Email                                                                        |
|-------------------|------------------------|------------|------------------------------------------------------------------------------|
| Ved Prasad Gaudel | NRA Nuwakot            | 9843935523 | <a href="mailto:vgprasadgaudel123@gmail.com">vgprasadgaudel123@gmail.com</a> |
| Rajendra Chiluwal | NRA/UNDP               | 9851212135 | <a href="mailto:rajchi75@gmail.com">rajchi75@gmail.com</a>                   |
| Sapana khoteja    | DSE                    | 9849126042 | <a href="mailto:sapanakhoteja@gmail.com">sapanakhoteja@gmail.com</a>         |
| Deb Nath Bhatta   | kispang-2, chair       | 9851078256 |                                                                              |
| Eka Raj Ghale     | Kispang-4, Chairperson | 9611085985 |                                                                              |

## HRRP District Coordination Event Completion Report

| Attendees              | Organization                  | Phone No.  | Email |
|------------------------|-------------------------------|------------|-------|
| Aaida Ghale            | Kispang-1,<br>Chairperson     | 9616872529 |       |
| Narahari Bhatta        | Kispang-5,<br>Chairperson     | 9843077028 |       |
| Shesh Narayan Bhandari | Kispang<br>Engineer           | 9847071712 |       |
| suresh Ghimire         | Kispang<br>Engineer           | 9849094398 |       |
| Govinda Pandya         | sub engineer                  | 9844894370 |       |
| Raul Gautam            | Engineer                      | 98094399   |       |
| Chhatra Bdr. Lama      | Kispang Rural<br>Municipality | 9851173433 |       |
| MayaDevi Neupane       | Kispang Rural<br>Municipality | 9851132976 |       |
| Amrit Bdr Tamang       | Kispang-3                     | 9851113161 |       |
| Badri Pyakurel         | HRRP                          | 9851154201 |       |





## HRRP District Coordination Event Completion Report

---

