

District Report

Nuwakot

4-10 May, 2018

Activity Summary

Activity	Contact Person	Reference Document
Follow up mail for the 4w update with NSET, OXFAM, Practical Action, ICIMOD. HFH	lm.nuwakot@hrrpnepal.org	
Contact list update (04-May-2018)	lm.nuwakot@hrrpnepal.org	
4w and Training database update of round 55 (10-May-2018)	lm.nuwakot@hrrpnepal.org	
Info Pack preparation and documentation	lm.nuwakot@hrrpnepal.org	
CRC survey form re-fill up through phone call and submitted to DMT	lm.nuwakot@hrrpnepal.org	
Field visit to Suryagadhi RM(Lachyang) - 01 and Tadi RM(Urteni) – 01 - Joint field visit along with M&E - To understand the reconstruction trends and highlight the barriers in the reconstruction - To attend ward level meeting with Ward chair and members along with DLPIU engineers	dc.nuwakot@hrrpnepal.org / lm.nuwakot@hrrpnepal.org	
Field visit to Suryagadhi RM(Halde kalika) - 01 and ward no 5, Ganesh than - Joint field visit along with M&E - To understand the reconstruction trends and highlight the barriers in the reconstruction - To attend ward level meeting with Ward chair and members along with DLPIU engineers	dc.nuwakot@hrrpnepal.org	
Meeting with GMALI Acting Chief Mr. Usesh Shrestha –Sharing of upcoming plan –Space management for HRRP	dc.nuwakot@hrrpnepal.org / lm.nuwakot@hrrpnepal.org	

Upcoming Events & Meetings

Event / Meeting	Date, Time, and Location	Contact Person
Field Visit to Kispang, Salme and Bidur Municipality Tupche	15, 16 & 17 MAY, kispang, Bidur	dc.nuwakot@hrrpnepal.org / lm.nuwakot@hrrpnepal.org

Field Visit Reports

Date	Location	Participants	
08 May 2018	Suryagadhi – 01, Lachyang Tadi – 01, Urleni	• Badri Pyakurel • Buddha Singh Thakuri • Prabhuram Pokharel (M&E) • Basuram Rijal (ED, SSS)	
09 May 2018	Suryagadhi 4, Haldekalika and ward no 5, Ganeshthan	• Badri Pyakurel • Prabhuram Pokharel (M&E) • Rajendra Chilawal (DSE)	
Objective(s)	• Objective 1 To participate with M&E Expert for the joint field monitoring • Objective 2 To understand the field challenges • Objective 3 To know the reconstruction trend and highlighting the issues related to government grant		
Summary	<u>Field Visit 1: Suryagadhi -01 and Tadi 01</u> M&E and HRRP team visited two Rural municipality (lachyang and Urleni) as a regular joint field monitoring. Team attended the informal meeting with Suryagadhi chair and noted the issues raised by chairperson which are mostly related to noncompliance issues that we visited beneficiaries’ house and M&E and field engineer suggested for the correction. 1108 beneficiaries are in the suryagadhi -01 RM in which around 95% of people already took second tranche. The trends of housing are around 60-70% Stone mud mortar (SMM) but there is higher rate in one room houses as well. There are 14 houses need to be relocated which are under process of relocation and resettlement but the major concern is that 4 houses already built in the vulnerable land and took second tranche as well. There are 22 one room houses together in the same line. Ward chair temporally gave permission to shift them from vulnerable places to Chhap with one room house. <u>Field visit2: Suryagadhi-04 Haldekalika &05 Ganeshthan</u> When we visit to ward no 4, Haldekalika, found that about 90% have received 2nd tranche and not received 3rd tranche. Technical issues on this area came on largely due to absence of field engineer for the long time. Ward chair said that about the absence due to the lack of residence for the engineers. Ganeshthan has not more issue on reconstruction. Its reconstruction progress has well comparatively others. Not more technical issue and 96% progress for second tranche.		
Challenges / Issues Identified	Action Required	Responsible	Timeframe
Transportation of reconstruction Materials	promote to use locally available materials	POs, Ward offices	Regular
Quality of reconstruction materials	Quality assurance to local supplier	DCC, Rural Municipality	
lack of water in Haldekalika	Management of Water supply	RM and Ward	As soon as possible
Absence of Engineer for long time (Haldekalika)	Need to meeting with ward and Engineer	DLPIU, HRRP, RM (Ward)	as Soon as possible
Photos			



House owner: Krishna Prasad Adhikari
Address: Suryagadi RM Ward no: 3, Bageshwari, Nuwakot
Housing typology: Mud stone mortar
Tranche Status: 2nd tranche Received



House owner: Madhav Prasad Adhikari
Address: Suryagadi RM Ward no: 3, Bageshwari, Nuwakot
Housing typology: Mud stone mortar, hybrid
Tranche Status: 2nd tranche Received



House owner: Marphuli Tamanag
Address: Suryagadi RM Ward no: 3, Bageshwari, Nuwakot
Housing typology: Brick Cement
Tranche Status: 2nd tranche Received (Some suggestion given for third Tranche)



House owner: Phulmaya Tamanag

Address: Suryagadi RM Ward no: 1, lachyang, Nuwakot

Housing typology: Mud stone cement plaster

Tranche Status: 2nd tranche Received (the location is under Geo- hazard area)



House owner: Sanjeeb Gurung and Birkhaman Gurung

Address: Suryagadi RM Ward no: 1, lachyang, Nuwakot

Housing typology: Mud mortar

Tranche Status: (the location is under Geo- hazard area)



House owner:

Address: Suryagadi RM Ward no: 4, Haldekalika, Nuwakot

Housing typology: BMC

Tranche Status: waiting for 2nd tranche (Some technical issues has been raised by M&E, though they don't know due to the lack of technical assistance)

Meeting with Ward Chair of Suryagadhi-1, Lachyang, Mr Imansing Tamang



Meeting with Ward Chair of Suryagadhi-4, Haldekalika, Mr Rajkumar Giri



Meeting with Ward Chair of Suryagadhi-5, Ganesthan, Mr Bhairab Adhikari



Challenges and Way Forward

Challenge

Cash disbursement delayed by bank? (2 to 3 months).

People from Kakani Gaupalika 1, Okharapauwa as reported that Bank delayed 2-3 months to pay their tranche by saying they no money.

Lack of technical assistance in the field. NRA engineers are not in regular monitoring to the house. When they visited for the inspection, they only commented for non-compliance.

Way Forward

As per NRA Nuwakot it is a serious problem of all district that bank hold the money for the long time. He assured for the meeting to the banks.

MOUD-DLPIU should monitor the engineer and instruction for regular visit.

Challenges and Way Forward

Challenge	Way Forward
Delay in addressing the grievance. Real victim from the earthquake has not addressed as beneficiaries. They have applied for grievance many times but not addressed.	NRAs should address as soon as possible by the help of local elected persons, Like ward chair and other members.
When will retrofit start? People don't have trained manpower for the retrofit, they are waiting the response from NRA side.	Training and other technical issue with proper communication to the common people should be done before monsoon starts.