

Meeting Minute

General Coordination Meeting

Housing Recovery and Reconstruction Platform, Makwanpur, Nepal



Program/Area:	HRRP Makwanpur
Meeting Purpose:	General Coordination Meeting
Meeting Date:	February 20, 2018
Meeting Time:	8:00 A M – 2 :00 P M
Meeting Venue:	Hotel Oshin, Hetauda
Meeting Chaired by:	Mr. Raghu Nath Khulal, Chief of District Coordination Committee
Meeting Facilitated By:	Mr. Ramkrishna Thapa, Social Development Officer, DCC
Minute Prepared By:	District Coordinator , District IM Officer

(DCC)

Details of Attendees						
SN	Name	Gender	Organization	Designation	Phone No.	Email Address
1	Raghu Nath Khulal	Male	DCC	President	9855088255	-
2	Narayan Prasad Mainali	Male	DCC	LDO	9855011222	
3	Som Raj Timalsina	Male	DTO	Chief	9855030632	srtimilsena@gmail.com
4	Pushparaj Adhikari	Male	NRA	Chief	9841868897	pusparajnra@gmail.com
5	Santosh Lamsal	Male	MoFALD DLPIU	MIS Specialist	9851137946	Santosh.online3@gmail.com
6	Rabin Pathak	Male	MoUD DLPIU	Engineer	9845490602	nepalirabin75@gmail.com
7	Milan Adhikari	Male	Education DLPIU	Sug-Engineer	9846629585	adhikarimeelan@gmail.com
8	Rajesh Prasad Ghimire	Male	DEO	RP	9845022741	
9	Ramkrishna Thapa	Male	DCC	Social Dev. Officer	9855067323	
10	Labser Bista	Male	Thaha Municipality	Mayor	9855067692	
11	Jivan Lama	Male	Indrasarovar R. Municipality	Chairperson	9855088145	news.jvn@gmail.com
12	Tanka Bahadur Muktan	Male	Kailash R. Municipality	Chairperson	9855077266	tanktamang299@gmail.com

Meeting Minute

General Coordination Meeting

Housing Recovery and Reconstruction Platform, Makwanpur, Nepal



13	Damodar Khanal	Male	Bakaiya R. Municipality	Chairperson	9855070697	
14	Sarkesh Ghalan	Male	Bagmati R. Municipality	Chairperson	9855072072	
15	Bidur Humagain	Male	Makwanpurgadhi R. Municipality	Chairperson	9855073890	
16	Raj Kumar Malla	Male	Raksirang R. Municipality	Chairperson	9855069405	
17	Ganga Chaulagain	Female	Hetauda Sub-Metropolitan City	Section Officer	9855069722	ganga.chaulagai@gmail.com

18	Bhim Bahadur Pariyar	Male	Makwanpurgadhi R. Municipality	Chief Admin Officer	9855072567	bbphtd@gmail.com
19	Teknath Kafle	Male	Indrasarovar R. Municipality	Na. Su.	9855070938	tn2040kafle@gmail.com
20	Debendra Sapkota	Male	Kailash R. Municipality	Chief Admin Officer	9855088266	
21	Laxman Aryal	Male	Bagmati R. Municipality	Accountant	9845290018	
22	Kamal Prasad Dahal	Male	Bhimphedi R. Municipality	Chief Admin Officer	9855088566	bhimphedi.rm@gmail.com
23	Kishan Neupane	Male	Manahari R. Municipality	Chief Admin Officer	9855088366	neupanek10@gmail.com
24	Raju Acharya	Male	Raksirang R. Municipality	Chief Admin Officer	9855088866	r-acharya2020@yahoo.com
25	Jeevan Gupta	Male	Bakaiya R. Municipality	Engineer	9845984443	guptajeevan9066@gmail.com
26	Ram Prawesh Sah	Male	Bakaiya R. Municipality	Engineer	9849970769	rampraweshsah786@gmail.com
27	Suraj Kumar Yadav	Male	Makwanpurgadhi R. Municipality	Engineer	9819755028	er2sk2015@gmail.com
28	Pramila Thing	Female	TI Nepal	District Officer	9845288002	pramila@tinepal.org
29	Chiranjeebi Paudel	Male	COSAN	Coordinator	9855072230	paudelchiranjeebi@gmail.com
30	Triratna Manandhar	Male	Lumanti, Chitlang	Coordinator	9841453892	triratnaman@gmail.com
31	Rajan Dahal	Male	RADO Nepal	CMO	9845389180	

Meeting Minute

General Coordination Meeting

Housing Recovery and Reconstruction Platform, Makwanpur, Nepal



32	Yam Prasad Timalisina	Male	Samriddha Samaj Daily	Journalist	9863049529	
33	Jonathan Buckingham	Male	EU NEARR Facility	Facility Coordinator	9803001286	Jonathan.Buckingham@gfa-group.de
34	Kausal Bista	Male	HRRP	District Tech. Coordinator	9849787273	techcord.makwanpur@hrrpnepal.org
35	Nirmal Nepali	Male	HRRP	District IM Officer	9801242240	im.makwanpur@hrrpnepal.org
36	Hari Thalang	Male	HRRP	District Coordinator	9801242239	dc.makwanpur@hrrpnepal.org

Agenda

The agenda of meeting were as stated below:

1. Housing Reconstruction Updates (presentations by DLPIUs, NRA and Palikas)
2. Major Challenges, Issues and Way Forward
3. Action Plan (as far as possible)
4. AoB

Itinerary of Meeting

The detailed itinerary of the meeting is as follows -

1. MC: Mr. Ramkrishna Thapa, Social Development Officer, DCC Makwanpur
2. Chair: Mr. Raghu Nath Khulal, Chief, DCC Makwanpur
3. Introduction of Participants – Name, Agency and Designation
4. Presentations
 - a) MoFALD-DLPIU Presentation by SDE Mr. Som Raj Timalisina
 - b) MoUD-DLPIU Presentation by Er. Mr. Rabin Pathak
 - c) NRA Presentation by Chief Mr. Pushparaj Adhikari
 - d) Education-DLPIU Presentation
 - e) HRRP Products Presentation by IMO Mr. Nirmal Nepali
5. Info Pack Distribution
6. Plenary Discussion
7. Listing of Key Issues and Challenges
8. Adjourn
9. Lunch.

Meeting Minute

General Coordination Meeting

Housing Recovery and Reconstruction Platform, Makwanpur, Nepal



Presentations and Discussion

Presentation 1: MoFALD-DLPIU

Mr. Som Raj Timalsina, Senior Divisional Engineer and Head of District Technical Office/MoFALD-DLPIU, had shared a detailed presentation with latest reconstruction updates and the key issues and challenges inhibiting the whole process of reconstruction in Makwanpur district. Based on his presentation, the meeting has enlisted 15 major issues and challenges and suggested DLPIUs, NRA and HRRP to draft a detailed way forward for each of them. The presentation is annexed herewith.

Presentation 2: MoUD-DLPIU

Next presentation was made on behalf of MoUD-DLPIU; Mr. Rabin Pathak, Engineer of BTRTC, had briefly shared Latest Tranche Recommendation Updates, Technical Staff Updates (No. of available technical HR) and technical approval and compliance issues..

Presentation 3: NRA

Mr. Pushparaj Adhikari, Chief of NRA had shared latest decisions (Decision No. 96 and 97) made by NRA Central Office with special attempt to address the issues related to GRIEVANCES.

Presentation 3: Education-DLPIU

Mr. Milan Adhikari, Engineer of Education-DLPIU, had shared latest school building reconstruction updates. He had emphasized that road inaccessibility, mainly in Kailash and Raksirang Rural Municipalities, has remained the thorniest challenges due to which it has been difficult to construct 10 out of 68 school buildings.

Presentation 4: HRRP Products

Mr. Nirmal Nepali, IMO, had made a presentation on HRRP Products and explained the materials included in Info Pack distributed during the meeting. In this version of Info Pack, we've included detailed list of trained masons in respective rural municipalities, too.

Plenary Discussion:

A Plenary discussion was conducted to incorporate the views and comments of participants to draw realistic conclusion and to earn ownership of the decision of the meeting.

Conclusion and Decision



Decision 1: Identification of key issues and challenges

The meeting has listed out the key issues and challenges of housing reconstruction sector in Makwanpur district as follows:-

1. Issue of Landlessness/Lack of Land Title Document (Lalpurja)
2. Difficulties associated with Relocation of Settlements/Beneficiaries
3. Compliance of NBCs in the DRAWINGS approved by Municipality
4. Problems associated with the Right of Way (where the existing roads are narrow)
5. Complicated and time-taking Subsidy Delivery Process/Mechanism
6. Compliance issues in Hybrid, Wooden, Hollow Block and Truss Structures
7. Difficulties associated with Soft Bank Loan
8. Beneficiaries who have received 1st Tranche but are not willing to start construction.
9. Beneficiaries enrolled with Land Documents of others
10. Beneficiaries who've not constructed houses in the land they've mentioned in Agreement.
11. Scarcity of Technical Human Resource at field level
12. Resurvey of Grievances collected through Ward Level Committees
13. Insufficient and Inefficient provisions for purchase of land (Rs. 2 Lac/Family)
14. Issue of Transparency in release of tranches
15. Performance of Field Level Technical Staffs, especially, in case of facilitation and interpretation of Retrofitting and Reconstruction.

Decision 2: Possible Way Forwards

The meeting has decided to DRAFT, through a team of DLPIUs, NRA and HRRP, a Detailed Way Forward for each of the Issues and Challenges identified; and, to take necessary action accordingly.

Minute in Nepali

आज मिति २०७४ फाल्गुण ८ गते मंगलबार, तदनुसार २० फेब्रुवरी २०१८ को दिन जिल्ला समन्वय समितिको आह्वानमा जिल्ला समन्वय समितिका प्रमुख श्री रघुनाथ खुलाल ज्यूको अध्यक्षतामा जिल्लाको भूकम्पीय आवास पुनर्निर्माण कार्यसँग सम्बन्धित सरकारी निकायहरु, जिल्ला समन्वय समिति, गाउँपालिका, नगरपालिका र उपमहानगरपालिकाका प्रमुख एवं प्रमुख प्रशासकीय अधिकृतहरु, अन्य साभेदार संस्थाहरु र एचआरआरपीका प्रतिनिधिहरुको सहभागितामा सम्पन्न जिल्ला समन्वय बैठक एवं अन्तरक्रिया गोष्ठीले भूकम्पीय आवास पुनर्निर्माण क्षेत्रका मुख्य समस्याहरु र समाधानका उपायहरु पहिचान गर्ने सन्दर्भमा देहाय बमोजिम निर्णय गरेको छ:-

निर्णय नं. १:

आजको बैठकले पहिचान गरेका मुख्य समस्या र सवालहरुको सम्बोधनको लागि जिल्ला आयोजना कार्यान्वयन एकाइहरु, राष्ट्रिय पुनर्निर्माण प्राधिकरण जिल्ला समन्वय समिति र एचआरआरपीले मस्यौदा प्रस्ताव तयार गरी पेश गर्ने, सो उपर आवश्यक छलफल गरी अन्तिम रुप दिने र तदनुरूप आवश्यक पहलकदमी लिने सर्वसम्मत निर्णय गरियो । निर्णय नं. २: आजको बैठकमा उपस्थित सम्पूर्ण महानुभावहरुलाई हार्दिक धन्यवाद ज्ञापन गर्दै आजको बैठक समाप्त गरियो । पुनश्च: बैठक (गोष्ठी) का सहभागीहरुको उपस्थिति बही यसै साथ संलग्न गरिएको छ

Meeting Minute

General Coordination Meeting

Housing Recovery and Reconstruction Platform, Makwanpur, Nepal



1

Meeting Minute

General Coordination Meeting

Housing Recovery and Reconstruction Platform, Makwanpur, Nepal



Annex 1: MoFALD-DLPIU Presentation



Photos

नीजि आवास पुनर्निर्माण अवस्था - पूर्ण अतिको सुरुमा पहिचान भएको लाभग्राही = ३०,२३८ - गुनासो फर्सीट पछि थप भएका लाभग्राही = १५७९ - हालसम्म जम्मा लाभग्राही = ३१,८१७ - अनुदान सम्झौता सम्पन्न कुल घरधुरी = २४,२१० - प्रथम किस्ता प्राप्त गर्ने संख्या - नेपाल सरकार मार्फत २९,५६३ - INGO मार्फत १,३९८ - जम्मा २२,९६१	नीजि आवास पुनर्निर्माण अवस्था..... - दोश्रो किस्ता भुक्तानिको लागि निवेदन दिने संख्या : ९,३२५ - दोश्रो किस्ताको लागि निवेदन दिएका मध्ये Non Compliance घरहरु : २२२ - दोश्रो किस्ता प्राप्त गर्ने संख्या - नेपाल सरकार मार्फत ५,२४० - INGO मार्फत १,०२९ - जम्मा ६,२६९
नीजि आवास पुनर्निर्माण अवस्था..... - तेस्रो किस्ता भुक्तानिको लागि निवेदन दिने संख्या : २,७०४ - तेस्रो किस्ता प्राप्त गर्ने संख्या - नेपाल सरकार मार्फत ९०९ - INGO मार्फत ७९३ - जम्मा १,७०२ - गुनासो विवरण - कुल इता २६,९८७ - NRA मा पठाइएको २३,९६० - सम्बोधन २३,९६०	नीजि आवास पुनर्निर्माण अवस्था..... - गुनासो विवरण... - पुनः सर्वेक्षण संख्या १९,२४८ - प्रबन्धन लाभग्राहीको विवरण - लाभग्राही संख्या ४,१५० - अनुदान सम्झौता सम्पन्न घरधुरी संख्या १,१०९ - प्रथम किस्ता प्राप्त गर्ने संख्या ८२६
नीजि आवास पुनर्निर्माण अवस्था..... - NRA बाट स्थानान्तरण गर्ने सिफारिस संख्या - काँकडा - ९, डुङ्गेलिङबाट ३ घर - राक्सिराङ-५, पाँजनीबाट ४ घर - छिगन-५, देउराली/पिपलडाँडाबाट ४ घर	नीजि आवास पुनर्निर्माण अवस्था..... - पुनर्निर्माण समिति सम्बन्धी विवरण - पुनर्निर्माण समिति संख्या २५३ - समान्वय समिति संख्या ५ - नाम संशोधन, स्थानान्तरण तथा रकम फिर्ता सम्बन्धी विवरण - नाम संशोधन भएका संख्या ३८३ - स्थानान्तरण भएका संख्या १३० - रकम फिर्ता गर्ने संख्या ४
नीजि आवास पुनर्निर्माण अवस्था..... - निर्माणाधीन घर संख्या ९,५०५ - घर निर्माण सम्पन्न संख्या ३,२१४ - पुनर्निर्माण समय सीमा - प्रथम किस्ता प्राप्त गर्ने समय अवधि : २०७४ कार्तिक - दोश्रो किस्ता अवधि : २०७४ चैत्र २०७४ पौषमा दोश्रो किस्ता लिएकोले तेस्रो किस्ता अवधि : २०७५ जेठ २०७४ चैत्रमा दोश्रो किस्ता लिएकोले तेस्रो किस्ता अवधि : २०७५ आषाढ	पुनर्निर्माण सम्बन्धी सवालहरु (Issues) - लाभपुर्जा बिहिन लाभग्राहीहरु - स्थानान्तरण सम्बन्धी समस्याहरु - नगरपालिकाबाट पास भएको नक्सा र भूकम्प प्रतिरोधी भवन मापदण्ड - कम चौडाईका सडकका कारण नक्सा पास हुन नसक्नु - अनुदान सिनको लागि लामो प्रक्रिया र समय लाग्ने - हाइन्ड घर, काठका घर, ब्यकका घर, टुस राखी बनाएका Non-Compliance घरहरु सम्बन्धी मुद्दाहरु - ब्याङ्कबाट निर्व्याजी र सस्ती दरको ऋण लिने प्रक्रिया - पहिलो किस्ता प्राप्त गरेपछि लाभग्राहीले घर बनाउन हेल्चक्याई - अर्कोको जग्गाको नामपुर्जा राखी सम्झौता गरेको - सम्झौता गरेको जग्गा भन्दा अन्य स्थानमा घर निर्माण गरेको - पर्याप्त जनशक्तिको अभाव : Turnover Problem - बडास्तरीय गुनासो सुन्वाई समिति मार्फत प्राप्त गुनासोहरुको पुनः सर्वेक्षण तथा थप लाभग्राहीको पहिचान - अप्रभावकारी जग्गा खरिद रकम उपलब्धता (ह. २ लाख / परिवार) - विकास प्रक्रियाको पारदर्शिता

Meeting Minute

General Coordination Meeting

Housing Recovery and Reconstruction Platform, Makwanpur, Nepal



Photos



Mr. Raghu Nath Khulal, Chief of DCC, chairing and addressing the meeting.



Meeting Minute

General Coordination Meeting

Housing Recovery and Reconstruction Platform, Makwanpur, Nepal



Photos

Mr. Somraj Timilsena, SDE and Head of DTC/MoFALD-DLPIU, presenting reconstruction update, issues and challenges.

Mr. Rabin Pathak, Engineer, MoUD-DLPIU doing presentation

Mr. Pushparaj Adhikari, addressing the meeting and sharing NRA Decisions on issues of Grievances and NRA Policy Guidelines.

Meeting Minute

General Coordination Meeting

Housing Recovery and Reconstruction Platform, Makwanpur, Nepal



Photos

Mr. Labsher Bista, Mayor, Thaha Municipality, asking to give best solutions rather than issues and problems.


Meeting Minute

General Coordination Meeting

Housing Recovery and Reconstruction Platform, Makwanpur, Nepal



Photos



Mr. Bidur Humagain, Chairperson of Makwanpurgadhi R. Municipality, raising the issue of landless and suggesting not to stop them to construct shelters in their Ailani Land.



Meeting Minute

General Coordination Meeting

Housing Recovery and Reconstruction Platform, Makwanpur, Nepal



Photos

Ms. Ganga Chaulagain, Section Officer/DRM Focal Point, Hetauda Sub-Metropolitan City, asking for proper orientation to Field Engineers on Guidelines who are not properly facilitating beneficiaries.

Mr. Bhim Pariyar, Chief Administrative Officer, Makwanpurgadhi R. Municipality, stressing on proper orientation to Field Engineers on Policy Guidelines.

Meeting Minute

General Coordination Meeting

Housing Recovery and Reconstruction Platform, Makwanpur, Nepal



Photos



Mr. Ramkrishna Thapa (sitting behind Laptop), SDO, DCC (MC of the meeting) and Mr. Hari Thalang, DC, HRRP – being concentrated on drafting of Meeting Minute during the meeting.



Meeting Minute

General Coordination Meeting

Housing Recovery and Reconstruction Platform, Makwanpur, Nepal



Photos

Mr. Nirmal Nepali, District IM Officer, HRRP, sharing HRRP Information Products.

*