

District Report

Ramechhap

28 September - 11 October 2018

Summary of events during this period

Name of activity/event	Event date	Participants summary		Contact Person	Reference Document
		Male	Female		
A Coordination meeting between NRA visiting officials, GMaLI and POs in Ramechhap district took place t in GMaLI office facilitated by HRRP on 28 th September 2018 was successfully completed.A total of 13 participant were participated in the meeting. The following discussion was discussed in the meeting: - All partner organization working in the district to support reconstruction had presented their program activities and discussion on the issues and challenge. - Private housing reconstruction of district reconstruction status has been presented and discussion with the NRA representative from Gmali chief of ramechhap.	28 th sept 2018	13	0	Mr. Prakash Bishwakarma	
Damage assessment orientation program has been completed in ramechhap district on 11 th oct 2018organized by DLPIU-building. All respective engineers were participated in the orientation program. In the meeting HRRP has also participated.	11 th Oct 2018				
5W data has been successfully uploaded				Javeed Mohamad	

Photos



Coordination meeting between NRA visiting officials, GMAI and POs in Ramechhap district took place in GMAI office facilitated by HRRP.



Damage assessment orientation program to DLPIU engineer of Ramechhap organized by DLPIU-building, ramechhap.

Housing Typology Report



The house under construction in daduwa of doramba rural municipality being monitored by the joint monitoring team led by DLPIU Chief Mr. Parikshit Kadariya. The monitoring team suggested some minor corrections to the house being constructed. The house has been constructed under technical assistance of EFSR II of Helvetas. The house is constructed using stone in mud mortar with RC Bands. The house has been constructed upto intermediate level. The house owner has received second tranche of reconstruction grant.



The house under construction in Fulasi of manthali municipality. The house has been constructed under EFSR II of Helvetas with SW Nepal providing Social Technical Assistance. The house is constructed using stone in mud mortar with RC Bands. The house has been almost completed only gable wall remaining and the doors and windows to install. The house owner has received second tranche of reconstruction grant and has been forwarded for third tranche.



The house under construction in Fulasi of Manthali municipality. The house has been constructed under EFSR II of Helvetas with SW Nepal providing Social Technical Assistance. The house is constructed using stone in mud mortar with RC Bands. The house has been almost completed only the doors and windows to install. The house owner has received second tranche of reconstruction grant and has been forwarded for third tranche.



The house under construction in Fulasi of Manthali municipality. The house has been constructed under EFSR II of Helvetas with SW Nepal providing Social Technical Assistance. The house is constructed using brick in cement mortar with RC Bands. The rigid roof has been provided to the house. The house owner has received second tranche of reconstruction grant and has been forwarded for third tranche.



The house under construction in Daduwa of Doramba Rural municipality. The house has been constructed under EFSR II of Helvetas with SW Nepal providing Social Technical Assistance. The house is constructed using stone in mud mortar with RC Bands. The flexible roof has been provided to the house. The house owner has received second tranche of reconstruction grant and has been forwarded for third tranche.



The house under construction in Daduwa of Doramba Rural municipality. The house is constructed using Stone in mud mortar with RC Bands. The flexible roof has been provided to the house. The columns have been provided in the four corners of the house. The house owner has received second tranche of reconstruction grant and has been forwarded to DSE as noncompliance issue.