

On the job Training

EmploymentFund/HELVETAS

Skills for Reconstruction Program

Technical

Understanding of EQ resilience itself needs to be deepened and understood – we saw some cases where seismic bands were not properly fixed, dimensions of timber not **satisfactory**, round stones used, corner stones too small, trough stones not laid, timber either green or not treated very well

Mason / Carpenter involvement / role of carpenter for seismic bands and roof truss in some cases the mason did the timber seismic bands

Different technologies needs to be trained before the onsite training starts – for example RCC bands or seismic bands – in rural area people do not have that much experience with concrete, casting, curing, storage etc.

1st round the quality of houses was lower than in the second round – which says that for us it was a process

In rural areas, people don't know what the national building code is.

Flexibility of design and more context specific, one design for all rural areas creates social issues. **(3 room 1 veranda)**

Design and technology shall support people to get an appropriate house and tackle their needs.

Education

Duration of 50 days **(320 Hrs)** training, with OJT.

Support to semi-skilled masons after completion of the 50 days **(320 Hrs)** training is necessary to enhance their skills and keep the quality of construction work.

Skilled masons and engineers are limited and costly.

Trainer needs educational and good understanding of technology and their meaning to educate the people.

Selection of Needy people in training is the challenge.

Training delivery

Age and experience of trainer matters during onsite training.

A technical person (main trainer) and co-trainer are very important for a maximum of 10 people - otherwise trainers cannot focus on each individual person during the training

Supply chain

Before an onsite training starts – each trainee needs sufficient time to prepare the site, get material and be ready for construction

In the first round, we had delays because people were not ready for construction,

Social

Man or woman in terms of skills and capabilities are equal

Skills of local people are underestimated – orientations and discussion with local people may help to reduce precariousness

People in rural areas are traumatized – the training on one hand provides them some relief on the other hand the **only** technology does not grant that people feel safer

Participation of Women in the training and work after training is not seems so effective.

EmploymentFund/HELVETAS stipend to trainees Nrs.200/- food, Nrs.50/-snacks per day, vs other organization's 7 days Mason training stipend, is challenge for program.

Youth 16-40 age is less available in community, most of them have gone to abroad/migrated.

In the field, in some cases people have added light weight first floor with covered CGI sheet, against the DUDBC catalogue is challenge for the program.

Water problem in some field, also hit the program time limit of 50 Days,

Methodology and duration of training

50 days training is not cut in stone – some flexibility in days is needed, 2:10 ration proved to be ok

Weekly work programme – for all construction steps is needed as trainers can follow the progress

Duration of training depends very much on weather/**session of work**, if people are involved in agriculture or any other work, motivation matters as well as the training last for 50 days – that's quite long.

Training duration slightly changes with the technology which should be implemented

Limitations of size

Drawing /Design,BoQ and cost estimation is very important – to give each trainees a clear picture

Thank you,





















