

District Report

Dolakha

17 – 30 August 2018

Summary of events during this period

Name of activity/event	Event date	Participants summary		Contact Person	Reference Document
		Male	Female		
District General Coordination Meeting concluded: August District General Coordination Meeting concluded in the district. In the meeting, GMaLI chief presented tranche update till 21 st August 2018. Total 70,708 households listed as beneficiaries so far. In which, 60,809 houses have signed. Further, 58,747, 49,057, 38,279 households have received the first, second and third tranche respectively. Worriedly, 14%(9899 hhs) haven't come for agreement till date. Further, 17%(12,020), 21,651 Hhs and 46%(32429) Hhs haven't received first, second and third tranche respectively. Most importantly, GMaLI chief requested all stakeholders to take it seriously and work collectively to include all beneficiaries for inclusion in all tranches and complete the houses in time. Secondly, the meeting decided to maintain quality of mason training especially by the vendor. Further, they decided to include genuine masons to include in mason training, detail data update(HRRP) of masons and to coordinate with the GMaLI, DLPIU(Building/Education) before and process of mason training now onwards which lacked efficient coordination till date. Moreover, the meeting decided to monitor to ensure the quality of Interlocking bricks, blocks; retrofitting counselling; to maintain data of houses constructed in ward level how many houses constructed; how many not constructed. The meeting was attended by three unit chiefs (GMaLI, DLPIU(Building/Education) and POs.	August 24	17	0	dc.dolakha@hrrpnepal.org techcord.dolakha@hrrpnepal.org ravi@hrrpnepal.org	
7304 Masons trained till last Fiscal Year: HRRP collected and provided masons data of last fiscal year to the POs including GMaLI, DLPIU (Building/ Education), journalists (Kalinchowk FM). Total 7,304 masons trained in the district so far. The data was divided in POs/ Palika wise and Short/vocational training. In which, 1483,1053,936,861,788,708,566,517,392 masons were trained in Bigu RM, Bhimeshwar Municipality, Tamakoshi RM, Melung RM, Kalinchowk RM, Sailung RM, Gaurishankar RM, Baiteshwar RM, Jiri Municipality respectively. Likewise, 4,447, 2,857 masons have trained in short training (7 days), vocational training (50 days) so far.				dc.dolakha@hrrpnepal.org techcord.dolakha@hrrpnepal.org ravi@hrrpnepal.org	
Mason training concluded: Mason training concluded in Janphe of district in the technical assistance of NSET Baliyo Ghar	17 August	28	4	dc.dolakha@hrrpnepal.org techcord.dolakha@hrrpnepal.org ravi@hrrpnepal.org	

Summary of events during this period

Programme. Total 32 participants were participated in the training.				techcord.dolakha@hrrpnepal.org ravi@hrrpnepal.org	
DRR training concluded: Disaster Risk Reduction Training concluded in the Bhimeshwor Municipality. Local level disaster management committee members were presented in the district. Total 39 participants were participated in the training. NSET/Baliyo Ghar Programme Dolakha facilitated the training. The training discussed on the local disaster risk reduction committee, Disaster Risk and Management Act, 2074(2017) provisions on disaster risk reduction, local stakeholders' roles on the disaster risk reduction etc.	17 August	27	12	dc.dolakha@hrrpnepal.org techcord.dolakha@hrrpnepal.org ravi@hrrpnepal.org	
Partners presence Mapping prepared: HRRP Dolakha prepared partner presence mapping. Importantly, it will help to sort out which POs have been working in which palikas among 9 palikas in Dolakha easily and instantly.				dc.dolakha@hrrpnepal.org techcord.dolakha@hrrpnepal.org ravi@hrrpnepal.org	
Working session with Caritas concluded: Working session with Caritas Nepal concluded in Kathmandu. In the programme, Caritas Nepal presented progress of its shelter work and gist of SWC evaluation. Further, HRRP 3 districts (Dolakha, Kavrepalanchowk and Sindhupalchowk presented their progresses of past quarter and share their plan for coming quarter respectively. Additionally, they discussed about the issues and possible solutions on operations, programmes of HRRP implementation. The programme was attended by HRRP National Coordinator, National Technical Coordinator, MEAL Coordinator Caritas Programme Manager, DMT, Caritas Officials, DPOs from Caritas Nepal, District Coordinators, District Technical Coordinators from the 3 districts.	August 28	9	4	dc.dolakha@hrrpnepal.org techcord.dolakha@hrrpnepal.org ravi@hrrpnepal.org	
DLPIU(Education) unit Chief changed: Mr. Dev Kumar Baral joined DLPIU(Education) unit chief in Dolakha. He has come from DLPIU(Education) Bhaktapur. He replaced Mr. Govinda Raj Sedhai who has transferred in Ministry of Education, Kathmandu. Further, he also attended the DGCM held in 24 th August in the district.				dc.dolakha@hrrpnepal.org techcord.dolakha@hrrpnepal.org ravi@hrrpnepal.org	

Field Visit /Joint Field Monitoring Visit Reports

Visit 1		
Date: 16/08/2018	Location: Malu, 04-Ward, Tamakoshi Rural Municipality	Participants from HRRP and stakeholders
		- Binod Kalauni - Gopal Kharel(DSE) - Denish Uprety(DLPIU-Building/Engineer)
Objective(s)	- To observe the non-compliance houses that have been identified. - To collect the information whether beneficiaries are ready to do corrections prescribed by DSE or not challenges behind it. - To collect verified date of Vulnerable.	

	- To know overall reconstruction scenario, challenges and best practices if any - To collect housing typology.												
Summary	To observe the non-compliance houses that have been identified. Basically, the non-compliances like DPC missing, large panel area, long wall cases have been identified till date. These files have been forwarded to rural municipality for the correction from DLPIU/Building. During the visit we observed such houses and interacted with visited house owners. 												
	Figure 1: An example of non-compliance building where 5 feet after one story has been raised with Stone in mud mortar of wall thickness 18 inch.												
	To collect the information whether beneficiaries are ready to do corrections prescribed by DSE or not challenges behind it. During the field visit after observation and interaction with house owners some are ready to do correction, but they don't have exact knowledge and skill to do correction, some of them they are not satisfied with the idea of correction as it includes some minor destruction.												
	To collect verified date of Vulnerable. Data of vulnerable has been verified and forwarded to rural municipality office afterwards it will be forwarded to GMALI. Ward president told that many of the people whose name has been listed as vulnerable have already constructed their houses but the actual vulnerable who don't possess capacity to build their permanent shelter with the support of 3 lakh are not included in that list. Ward President asked us how to include such people in the list of vulnerable.												
	To know overall reconstruction scenario, challenges and best practices if any Looking at reconstruction progress of Malu is quite good in comparison to other. Till date 891 have received first tranche out of 902 identified beneficiaries, 840 have received second tranche and 729 houses have received third tranche till date. 188 beneficiaries have been added recently after the grievance address. He further added that 7 beneficiaries out of 188 falls under retrofitting, but the problem is that 4 out of 7 have already demolished their houses which has to be retrofit. In this regard what must be done, he asked. Taking to the challenges, ward president shared some of the challenges which are as: ➤ Financial support to those who could not construct their permanent shelter with 3 lakh housing grant support from government. ➤ Lack of presence of Engineer, Sub-Engineer and Asst. Sub-Engineer at the required time. ➤ Lacking technical assistance from DLPIU technical staff. ➤ Problem in the transportation of construction material due to worse road conditions by monsoon. ➤ Correction to non-compliance houses is challenging due to lack of knowledge.												
<table><tr><th>Challenges / Issues Identified</th><th>Action Required</th><th>Responsible</th><th>Timeframe</th></tr><tr><td>Some houses are non-compliance their correction methods are prescribed by DSE, but beneficiaries are seen reluctant to implement the correction techniques.</td><td>Demonstration correction is needed</td><td>DLPIU-Building</td><td></td></tr><tr><td>Some of the people who are real earthquake victims yet not listed in the list of earthquake beneficiary.</td><td>Resurvey and Reverification needed</td><td>NRA, GMALI</td><td></td></tr></table>		Challenges / Issues Identified	Action Required	Responsible	Timeframe	Some houses are non-compliance their correction methods are prescribed by DSE, but beneficiaries are seen reluctant to implement the correction techniques.	Demonstration correction is needed	DLPIU-Building		Some of the people who are real earthquake victims yet not listed in the list of earthquake beneficiary.	Resurvey and Reverification needed	NRA, GMALI	
Challenges / Issues Identified	Action Required	Responsible	Timeframe										
Some houses are non-compliance their correction methods are prescribed by DSE, but beneficiaries are seen reluctant to implement the correction techniques.	Demonstration correction is needed	DLPIU-Building											
Some of the people who are real earthquake victims yet not listed in the list of earthquake beneficiary.	Resurvey and Reverification needed	NRA, GMALI											

Photos



Caption: During the meeting with ward representatives of Malu, o4-ward of Tamakoshi Rural Municipality.



Caption: During the meeting with ward representatives of Malu, o4-ward of Tamakoshi Rural Municipality.

Housing Typology Report

Photo69



Caption: Stone in mud mortar building is constructed in Melung, 07-ward of Melung Rural Municipality. Bidhya Yogi is the house owner name and she has received second tranche, third tranche is in process.
PC= Binod Kalauni

Photo70



Caption: Stone in cement mortar building is constructed in Melung, 07-ward of Melung Rural Municipality. Dhan Bahadur Khatri is the house owner name and he has received second tranche, third tranche is in process.
PC = Binod Kalauni

Photo71



Caption: RCC Building is constructed in Melung, 07-ward of Melung Rural Municipality. Raju Khatri is the name of the house owner, he has received second tranche and third tranche is in process.
PC= Binod Kalauni

Photo72



Caption: Brick in cement building is constructed in Melung, 07-Melung Rural Municipality. Sabin Kumar Jogi is the name of the house owner, he has received first tranche and second tranche is in process.
PC= Binod Kalauni

[Photo73](#)



Caption: Stone in mud mortar building is constructed in Malu, 04-Tamakoshi Rural Municipality. Dale Damai is the house owner, he has received second tranche and third tranche is in process.
PC = Binod Kalauni

[Photo74](#)



Caption: Brick in cement mortar building is constructed in Malu, 04-Tamakoshi Rural Municipality. Indra Bahadur Khadka is the house owner, he has received second tranche and third tranche is in process.
PC= Binod Kalauni

Case Study

Women Mason in reconstruction: A Case study of Dolakha

Reconstruction has changed the stereotype thinking of the society in Dolakha. In rural parts of Dolakha, women masons have been involved in house construction.

In Bigu Gaunpalika-2, Orang, Dal Kumari Khatri, Swastika Khatri and Dhan Kumari Khatri built 65 houses so far. Firstly, the trio took 50 days mason training provided by the NSET Baliyo Ghar Programme. Then, they worked with the male mason Lal Bahadur Khatri from same ward who is their relative. After jointly constructing 15 houses, the villages fully trusted the trio women masons that they could construct home perfectly.

The women told me in the handover programme with satisfaction and proud that they earned good wages, construct the houses which contributed their contribution to the society.

They told if they will be called from other places they are ready to construct houses as in Orang.

Similarly, Gayatri Khabas from Kalinchowk- Lamidanda, Dolakha who firstly took the Lab Assistant degree. Then she practiced as her degree in Birgunj and elsewhere to seek the decent job.

After the earthquake, she grabbed the opportunity to take the Mason training provided by NSET Baliyo Ghar Programme. Then, she has been involving in the house construction in the Lamidanda area, Kalinchowk Gaunpalika.

HRRP Dolakha invited her to speak her experiences as mason in April District Exhibition and Technical Workshop ceremony. In the programme, DLPIU (Building) chief Mr Yekraj Adhikari asked her if she will continue her work as mason in coming days, “she told if the job is suitable to her, she will continue her work.”

The all women masons whom I talked share their good deeds to society and themselves to reconstruct the houses by breaking the barriers that the women shouldn't do the mason work.

If Government, donors and stakeholders will support to create conducive environment to the genuine masons like the trio Khatri women and Gayatri on policy level, implementation level, programme design level, the women will contribute in the reconstruction works while most of the males are out of country.



Figure: Women Masons in Bigu Rural Municipality-2, Orang; Dal Kumari Khatri, Swastika Khatri and Dhan Kumari Khatri who built more than 65 houses in Orang in the handover programme in May 12th 2018 on the occasion of the third anniversary of Dolakha earthquake. Pic: Kamal B Mahat