

District Report

Kathmandu Valley

3 -16 August 2018

Summary of events during this period

Name of activity/event	Event date	Participants summary		Contact Person	Reference Document
		Male	Female		
The joint monitoring visit of GMaLI- Lalitpur and HRRP was conducted to observe the reconstruction work supported by Samaritan Purse with Build Up Nepal as the reconstruction partner and to identify the duplication cases of the houses being constructed through the organization. In total 6 houses under construction were visited. DLPIU engineer deployed in the ward was also present during the visit.	2018-08-02	1	2	Sweata Sijapati District Technical Coordinator, HRRP Kathmandu Valley techcord.ktm@hrrpnepal.org	
A meeting with the Project Manager of Samaritan's Purse responsible for the construction of 6 houses in Lele, ward no 5, Godawari Municipality and GMaLI- Lalitpur was conducted to know the details on the documentation included agreement with the beneficiaries, ward representatives as well as Municipality level. As the 6 beneficiaries had already received the 1 st tranche from the government, M&E consultant clarified that the tranche money should be returned to the government either through the organization or from beneficiary. Samaritan's Purse was asked to proceed with the documentation of agreement with the GMaLi-Lalitpur. Further coordination meeting between the beneficiary, Samaritan's Purse, ward office was decided to be held as soon as possible to solve the issue.	2018-08-07	5	3	Sweata Sijapati District Technical Coordinator, HRRP Kathmandu Valley techcord.ktm@hrrpnepal.org	
HRRP Kathmandu Valley Team visited DLPIU NRA GMaLI Bhaktapur office. The meeting highlighted for the need of strengthening coordination on reconstruction efforts taken forward by GMaLI Bhaktapur.	2018-08-08	1	3	Ambika Amatya District Coordinator HRRP Kathmandu Valley dc.ktm@hrrpnepal.org	

Summary of events during this period

HRRP Kathmandu valley team members visited Nepal Red Cross Society for taking updates of training database in 5W. Further, frequent follow up contacts with POs working in Kathmandu valley was undertaken for cleaning of 5W database	2018-08-09		2	Manisha Rai IM Officer HRRP Kathmandu Valley Team im.ktm@hrrpnepal.org	
Municipality level coordination meeting was organized at Bhaktapur Municipality by DLPIU NRA GMaLI in cooperation with Transparency International Nepal. The coordination meeting was attended by Mayor, Mr. Sunil Prajapati, Bhaktapur Municipality in the presence of Deputy Mayor, Ms. Rajani Joshi, Chief Administrative Officer, Chief, DLPIU NRA GMaLI, Bhaktapur district, Ward Secretaries, Ward members and other personnel of Bhaktapur Municipality. The main objective of the meeting was to discuss on reconstruction status, issues and challenges in Ward areas of Bhaktapur Municipality. The meeting also discussed on finding the possible solutions to carry out reconstruction efforts in time.	2018-08-13	39	12	Mr. Bhoj Raj Bhatt MIS Specialist DLPIU NRA GMaLI Bhaktapur district bhojrajbhatt1@gmail.com Contact: 9851214538	
HRRP Kathmandu valley district team attended the regular staff meeting of DLPIU NRA GMaLI office, Kathmandu district. Various topics of discussions related to on-going reconstruction efforts in Kathmandu district was raised in the meeting such as – - To conduct survey on gaps between beneficiaries taking 2nd and 3rd tranche; - to conduct monitoring visits to observe reconstruction efforts in various parts of Kathmandu district; - to contact municipalities regarding the updated lists of beneficiaries that were added after checking; - to contact municipalities regarding re-verification of beneficiaries from full damage to retrofitting; - to prepare list of non-compliance households	2018-8-14			Mr. Achyut Shrestha Section officer DLPIU NRA GMaLI Kathmandu Contact: 9860784954 achyutshrestha121@gmail.com	
On behalf of the Chief of the NRA, GMaLI DLPIU Bhaktapur, HRRP has requested Partner Organisation (PO) support for the housing reconstruction in Bhaktapur district	2018-08-15			Ambika Amatya District Coordinator HRRP Kathmandu Valley dc.ktm@hrrpnepal.org	

Summary of events during this period

HRRP Kathmandu team has been helping GMaLI- Kathmandu for the scanning the copy of PA agreement book (<i>Rato Kitab</i>) from all the Municipalities/Metropolitan City.	2018-08-16		Manisha Rai IM Officer HRRP Kathmandu Valley Team im.ktm@hrrpnepal.org	
---	------------	--	---	--

Upcoming Events & Meetings

Name of activity/event	Date, Time, and Location	Organizer	Contact Person
Joint Monitoring Visit by HRRP team including of M & E Consultant, DLPIU NRA Building.	2019-08-16, Changunarayna Municipality	HRRP Kathmandu Valley Team, HRRP Nepal	Sweata Sijapati Technical Coordinator HRRP Kathmandu Valley techcord.ktm@hrrpnepal.org
Monthly Coordination Meeting of Lalitpur district	2018-08-20, 11.30 AM onwards, DLPIU/DCC Office, Manbawan, Lalitpur	DLPIU NRA GMaLI Lalitpur	Mr. Yamnath Giri M & E Specialist NRA DLPIU GMaLI Lalitpur Contact: 9851239785 yamnathgiri2014@gmail.com
Monthly Coordination Meeting of Kathmandu district	Status: 4 th Week of August 2018, GMaLI, Kathmandu district, Babarmahal, Kathmandu	DLPIU NRA GMaLI Kathmandu district	Mr. Achyut Shrestha Section officer DLPIU NRA GMaLI Kathmandu Contact: 9860784954 achyutshrestha121@gmail.com
Joint Monitoring Visit by team including of M & E Consultant, CLPIU NRA Building and HRRP Kathmandu Valley to various parts of Kathmandu valley	4 th week of August 2018 Places: TBD	HRRP Kathmandu Valley Team, HRRP Nepal	Sweata Sijapati HRRP Kathmandu Valley techcord.ktm@hrrpnepal.org

To include details of upcoming events and meetings in the next bulletin, please share details with dc.ktm@hrrpnepal.org by COB Wednesday of each week.

Field Visit

Visit 1

Date	Location	Participants from HRRP and stakeholders
August 2, 2018	Lele, Ward no-06, Godawari Municipality, Lalitpur District	- Yamnath Giri, M&E consultant, GMaLI Lalitpur - Samjhana Sapkota, Assistant Sub Engineer, Godawari Municipality, Lalitpur - Sweata Sijapati, HRRP
Objectives	- To observe the reconstruction work supported by Samaritan Purse with Build Up Nepal as the reconstruction partner - To identify the duplication cases of the houses being constructed through the organization.	

Summary	HRRP Kathmandu Valley team along with M&E consultant and DLPIU-Building engineer visited Lele, Ward no- 06, Godawari Municipality, Lalitpur district. In total 6 houses under construction were observed. The housing reconstruction of the 6 household are supported by Samaritan Purse with Build Up Nepal as the reconstruction partner. The visit was mainly targeted to identify the duplication of tranche of the 6 beneficiaries. The houses constructed were one storey two roomed load bearing structure using Compressed Stabilized Earth Bricks (CSEB). Regarding the reconstruction process of the houses coordination were conducted with ward and Municipality representatives but official agreements or information were disseminated to made NRA-GMaLI, DLPIU (MOUD). Due to these cases of duplications were observed in the area as most of the beneficiaries have signed the grant agreement with the government and received the 1st tranche. As per the conversation with the field staff of Build Up Nepal, Samaritan Purse has all the authority for the coordination and Build Up Nepal is responsible for the technical aspect of the reconstruction. Build Up Nepal has approved the design from the CLPIU-Building and the testing of the brick were also conducted before the construction. To solve the issues, the project manager of Samaritan's Purse was asked to visit Lalitpur GMaLI office with all the documentation included agreement with the beneficiaries, ward representatives as well as Municipality level. If failed so, the reconstruction work in the area was asked to be stopped until any further notice from GMaLI Lalitpur.
----------------	--

Photos



Beneficiary name: Mr. Ramesh Khatri, Lele, Ward no. 6, Godawari Municipality. One storey two roomed house made from CSEB. The house constructed is supported by Samaritan's Purse with the reconstruction Partner Build UP Nepal. The beneficiary has received the 1st tranche from the government.
Photo Credit: HRRP-KTM Valley team



Beneficiary name: Ms. Thulimaya Kunwar is a single woman from Lele, Ward no. 6, Godawari Municipality. One storey two roomed house made from CSEB. The house constructed is supported by Samaritan's Purse with the reconstruction Partner Build UP Nepal. The roofing work of the house is remaining. The beneficiary has received the 1st tranche from the government.
Photo Credit: HRRP-KTM Valley team

Challenges / Issues Identified	Action Required	Responsible	Timeframe
There have been cases where the reconstruction through partner organization has begun without agreement with GMaLI.	POs must make an agreement with GMaLI before working in the reconstruction sector. GMaLI must make a provision to handle such cases. The coordination between POs, GMaLI,	Partner Organization, GMaLI-NRA, Local elected bodies.	As early as possible

This has resulted in duplication cases in Lalitpur district.	DLPIU-Building and local elected bodies must be conducted on regular basis.		
--	---	--	--

Housing Typology Report



Beneficiary name: Mr. Bharat Karki, Lele, Ward no. 6, Godawari Municipality. One storey two roomed house load bearing structure constructed using concrete bricks. The house constructed is supported by Shangrila Orphanage Home. The beneficiary has received the 1st tranche from the government. (Date: August 2, 2018)
Photo Credit: HRRP-KTM Valley team



Beneficiary name: Guna raj Subedi, Sudal, ward no. 8, Changunarayan Municipality. One storey plus attic two roomed house load bearing structure constructed stone in mud mortar. The beneficiary has requested for the 2nd and 3rd tranche. During the monitoring visit the house was found to be complaint. (Date: July 23, 2018)
Photo Credit: HRRP-KTM Valley team



Beneficiary name: Ms. Harsha Laxmi Tuladhar, Indrachowk, Ward no 24, Kathmandu Metropolitan City. 4 storey RC structure. The beneficiary has received the 2nd tranche from the government and have requested for the 3rd tranche. (Date: July 24, 2018)
Photo Credit: HRRP-KTM Valley team



Beneficiary name: Mr. Shyam Maharjan, Bharmatol, Teku, Ward no. 12, Kathmandu Metropolitan City. 4 storey RC structure. The beneficiary has received the 2nd tranche from the government and have requested for the 3rd tranche. (Date: July 24, 2018)
Photo Credit: HRRP-KTM Valley team

Questions Collected

Question	Who Asked the Question?	Response Provided (By Whom)
Why 2 nd tranche was not provided to load bearing house while the RCC frame structure house are found to receive 2 nd tranche at DPC level?	Ward Secretary, Bhaktapur Municipality	For the load bearing structure of 1 storey with 9-inch wall, then according to government norms the house is eligible for the 2 nd tranche and even 3 rd tranche. Upto 2 storey load bearing structure there should be 14-inch wall in the ground floor along vertical and horizontal reinforcements to remain eligible for 2 nd and 3 rd tranche. (District Support Engineer, DLPIU Building, Bhaktapur)
Why there are delays in shifting the beneficiaries from full damage household list to retrofitting list who have submitted applications for the shifts?	Ward Secretary, Bhaktapur Municipality	The application of shifting from full damage households into retrofitting list should be submitted to ward office. The ward office should mandatorily conduct public inquiry deed for the applicant's request, which needs to be further submitted to district GMaLI office. Concerned engineers will conduct the damage assessment of the households. As per the result engineers will provide advice to change the beneficiaries' categories from full damage to retrofitting list. (Chief, DLPIU NRA GmaLI, Bhaktapur)
What are the processes of sending applications of non-beneficiaries to be listed in beneficiaries list?	Ward Secretary, Bhaktapur Municipality	To remain in beneficiaries list, the non-beneficiary should fill the forms of reverification at Ward office to be send to district GMaLI office. Rest of the process of resurvey and verification of non-beneficiary will be conducted by district GMaLI office. If results of resurvey and verifications are genuine, then the applicants will be kept in beneficiaries list. (Chief, DLPIU NRA GmaLI, Bhaktapur)

Challenges and Way Forward

Challenge	Way Forward
The issues of multiple beneficiaries with lack of land certificates has contributed in delays of shelter reconstruction.	The houseowner with land certificates can receive PA agreement. Rest of the other members of same households can apply for grievances. If the division of land were done Nepal Earthquake 2015, then upon submission of such legal papers can help in separate PA agreement for rest of the members of same households.
The numbers of non-compliances houses are still in increasing order in many part of Kathmandu valley despite of much efforts.	There is utmost need of mass sensitization programs or awareness camps to be initiated from joint efforts of government and POs where able possible. Engineers should be directed to provide technical assistance to beneficiaries that intends to reconstruct their houses. Local bodies should convey the communications of reconstruction in proper ways to the beneficiaries.

Case Study

From Non-compliance to Compliance house

The reconstruction process in Lalitpur district has been slower as compared to other earthquake affected district. The major reason behind the delay in the reconstruction are the land issues including lack of land ownership documents, small land parcel, Multiple beneficiaries and many more. One of the other issues that has affected the claims of the tranche is the non-compliance case. The mostly observed non-compliance cases are the missing bands, larger room size, missing vertical reinforcement. To address such non-compliance cases, NRA and DLPIU published Correction and Exceptional Manual in May 2017. The manual provided the technical specification to solve the non-compliance cases and provided Beneficiaries a chance to make their house compliant and eligible for the reconstruction grant.

Many beneficiaries have been suggested the correction measure in all the 14-earthquake affected district. In Lalitpur district, there are cases where the beneficiaries have successfully applied the correction measures and received the government tranche. Two of such cases are included below.

1. Kali Bista – Bagdol, Ward no. 4, Lalitpur Metropolitan City

The beneficiary was not able to claim for the 3rd tranche as the roof band was found to be missing during the inspection. The beneficiary was suggested to add the roof band for the house to be eligible for the 3rd tranche. As per the suggestion of the engineer a roof band was added to the existing structure as indicated in the correction and exception manual.



Additional of the RC roof band at the top-level of wall as a corrective measure to a non-compliance structure.

2. Tej Bahadur Satyal – Gotikhel – Ward no 3, Mahankal Rural Municipality

The beneficiary was not able to claim for the 3rd tranche as the size of room was found to be more than 13.5 sq.m. during the inspection. The technical staff suggested the addition of cross wall or buttress wall for the house to be compliance. Mr. Satyal applied the correction measures and added a buttress wall as per the technical specification provided in the correction and exception manual with the support and guidance from the technical staff. With the correction measure the house was categorized as compliance and his files for the 3rd tranche was forwarded to GMaLI-Lalitpur.

Case Study



Steel bars of new wall bands inserted inside the existing wall. The connection of the buttress wall and the existing wall has been made and prepared for the re-concreting.



The buttress wall with RC band after the completion. The buttress wall is used to increase the strength and stiffness to long walls.