

District Report

Kathmandu Valley

30 March – 5 April 2018

Activity Summary

Activity	Contact Person	Reference Document
A joint field monitoring visit was conducted at Nallu area, Konjyosom Rural Municipality, Lalitpur district by HRRP Kathmandu valley team and M & E Consultant, MOUD-CLPIU and DLPIU MOUD Lalitpur on 30 March 2018	Ambika Amatya dc.ktm@hrrpnepal.org	
A joint field monitoring visit was conducted at Lele area, Godawari Municipality, Lalitpur district by HRRP Kathmandu valley team and M & E Consultant, MOUD-CLPIU and DLPIU MOUD Lalitpur on 2 April 2018	Ambika Amatya dc.ktm@hrrpnepal.org	
A joint field monitoring visit was conducted at some wards of Tokha and Tarkeshwor Municipality, Kathmandu district by HRRP Kathmandu valley team and M & E Consultant, MOUD-CLPIU and DLPIU MOUD Lalitpur on 3 April 2018	Ambika Amatya dc.ktm@hrrpnepal.org	
A joint field monitoring visit was conducted at some wards of Tokha and Tarkeshwor Municipality, Kathmandu district by HRRP Kathmandu valley team and M & E Consultant, MOUD-CLPIU and DLPIU MOUD Lalitpur on 3 April 2018	Ambika Amatya dc.ktm@hrrpnepal.org	
A joint field monitoring visit was conducted at some wards of Budanilkantha Municipality, Kathmandu district by HRRP Kathmandu valley team and M & E Consultant, MOUD-CLPIU and DLPIU MOUD Lalitpur on 5 April 2018	Ambika Amatya dc.ktm@hrrpnepal.org	
Infopacks distributed to Ward President, Ward No. 6, Godawari Municipality on 2 April 2018	Ambika Amatya dc.ktm@hrrpnepal.org	
Infopacks distributed to Ward Secretary and Assistance Sub Engineer of Ward no. 4, Nallu on 30 March 2018	Ambika Amatya dc.ktm@hrrpnepal.org	
Mr. Chandra Gurung, DLPIU Lalitpur Chief has been newly appointed	Smrita Pokhrel smrita.pokhrel@gmail.com	

Upcoming Events & Meetings

Event / Meeting	Date, Time, and Location	Contact Person
General Coordination Meeting of NRA Kathmandu	9 th April 2018 Monday (26 Chaitra 2074), 12.30 PM onwards at NRA Kathmandu, Thapathali	Prem Prasad Ghimire, NRA Kathmandu Chief Ghimirepp2011@yahoo.com
General Coordination Meeting of NRA Lalitpur	16 th April 2018 Monday (3 Baishak 2075), 11.00 AM onwards at NRA Lalitpur, Gwarko	Goma Devi Dhakal NRA Lalitpur Chief nralalitpur@gmail.com
An interaction meeting with elected CA members of Lalitpur district organized by NRA Lalitpur	Status: TBC soon	Goma Devi Dhakal NRA Lalitpur Chief nralalitpur@gmail.com

Upcoming Events & Meetings

Mason Training in Lalitpur Metropolitan City to be organized by DLPIU Lalitpur	Status: TBC soon	Smrita Pokhrel smrita.pokhrel@gmail.com
A field visit to be conducted to observe the reconstruction initiations at Bhattedanda, Bagmati Rural Municipality, Lalitpur district	8 th April 2018 Sunday, 9.00 AM onwards, Bhattedanda area, Lalitpur	Smrita Pokhrel Smriti.pokhrel@gmail.com
Kathmandu Valley District Exhibition organized by HRRP	13 th April 2018, Friday, 11.00 AM onwards at Lalitpur	Ambika Amatya dc.ktm@hrrpnepal.org

To include details of upcoming events and meetings in the next bulletin, please share details with dc.ktm@hrrpnepal.org by COB Wednesday of each week.

News & Updates

Reconstruction updates of Bhaktapur district (as of 1 April 2018)

Municipality	Total identified beneficiaries	Additional beneficiaries after grievances	Total Beneficiaries	Grant Agreement done	Received 1st tranche	Received 2nd Tranche	Received 3rd tranche	Retrofitting 1st tranche received
Bhaktapur	6888	597	7485	5444	5387	716	279	
Changunarayan	10203	444	10647	9237	9118	869	776	1
Madhyapur Thimi	2254	46	2300	1980	1927	207	109	2
Suryabinayak	6721	491	7212	6713	6686	768	584	
Grand Total	26066	1578	27644	23374	23118	2560	1748	3

Field Visit Report 1

Date	Location	Participants
30 March 2018	Nallu area, Ward No. 4, Konjyom Rural Municipality, Lalitpur district	- Roshan Raj Giri, M & E Consultant, MOUD CLPIU - Shankar Pokhrel, District Support Engineer, DLPIU Lalitpur district - Ambika Amatya (District Coordinator- Kathmandu Valley HRRP) - Tejendra Yadav, Assistant Sub Engineer Konjyom Rural Municipality
Objective(s)	- To observe the reconstruction status of the beneficiaries - To provide inputs to the beneficiaries in regards of housing reconstruction and for grant receipt process.	
Summary	HRRP Kathmandu valley team with a monitoring team from CLPIU MOUD conducted field visit at Ward No. 4 of Konjyom Rural Municipality. The purpose of conducting the visit at Nallu areas comprises of monitoring the progress status of the houses that already completed the reconstruction phase as well as to observe the current reconstruction status. Interaction with Ward Secretary, Bikram Maharjan, Ward No. 4, Nallu:	

	There is total of 432 earthquake beneficiaries identified in Ward no. 4, Nallu area; among which 418 has received 1st tranche, 329 has received 2nd tranche and 150 has received 3rd tranche. Similarly, 18 houses were identified with partial damage. Overall, there is good impression of reconstruction work that pushed the beneficiaries to reconstruct the house in time by taking technical inputs from the technical personnel who are based in ward office. Many of the observed houses have forwarded their files for 3rd tranche claim. The Ward Secretary revealed that the houses at Ward No. 4 were reconstructed after proper technical inputs provided from the technical personnel of Ward Office. Similarly, there is no such record of houses constructed before the guidelines for minimum requirements of housing reconstruction were endorsed. Similarly, houses with partial damages have done PA agreement with government but no such initiations for corrective measures has been applied so far from the beneficiaries. A total of 8 houses including of reconstruction phase as well as of completion phase were observed by the monitoring team. Houses that were under non-compliances cases as identified by the M & E consultant were suggested to apply corrective measures to become eligible for 2nd tranche. Houses that were nearing to completion phase has applied for 3rd tranche also.
--	--

Challenges / Issues Identified	Action Required	Responsible	Timeframe
Retrofitting measures has not been applied to partially damaged houses despite of PA agreement.	The concerned local bodies should inform the house owners of partially damaged houses for applying corrective measures with timeline for receiving the tranche. The concerned ward office should mobilize technical personnel for door to door assistance as well as train the local masons where able possible regarding application of the retrofitting techniques for partially damaged houses.	Beneficiaries, local bodies, DLPIU.	As soon as possible

Photos



Thulogaun, Nallu, Sisneri, Ward No. 4, Konjyom Rural Municipality. Brick in cement mortar house with CGI roof. The house owner has received 3rd tranche.



Thulogaun, Nallu, Sisneri, Ward No. 4, Konjyom Rural Municipality. Brick in cement mortar house with CGI roof. The house were suggested as noncompliance and house owner were informed to follow up with technical personnel in Ward office for applying corrective measures. The owner has received 2nd tranche.



Thulogaun, Nallu, Sisneri, Ward No. 4, Konjosyom Rural Municipality. Brick in cement mortar house with CGI roof. The owner has applied for 3rd tranche.



Thulogaun, Nallu, Sisneri, Ward No. 4, Konjosyom Rural Municipality. Brick in cement mortar house with CGI roof. The owner has forwarded file for 3rd tranche.

Field Visit Report - 2

Date	Location	Participants
2 April 2018	Lele, Ward No. 5 and 6, Godawari Municipality, Lalitpur district	• Roshan Raj Giri, M & E Consultant, MOUD CLPIU • Ambika Amatya (District Coordinator-Kathmandu Valley HRRP) • Bishnu Man Maharjan, Ward President, Ward No. 6, Godawari Municipality • Bimala Dangol, Engineer, Godawari Municipality
Objective(s)	• To observe the reconstruction status of the beneficiaries • To provide inputs to the beneficiaries in regards of housing reconstruction and for grant receival process.	
Summary	HRRP Kathmandu valley team with a monitoring team from CLPIU MOUD conducted field visit at Ward No. 5 and 6 of Lele, Godawari Municipality. The purpose of conducting the visit at areas of Lele including Tikabhairab comprises of monitoring the progress status of the houses that already completed the reconstruction phase as well as to observe the current reconstruction progress of some houses. <u>Interaction with Ward President, Bishnu Man Maharjan, Ward No. 6, Tikabhairab:</u> There is total of 1800 earthquake affected beneficiaries, among which majority of them hasnot received 1st tranche despite of PA agreement. A total of 1100 beneficiary have done PA agreement for 1st tranche. POs like Lumanti, Batas Foundation, Shangrila Orphanage Home and Sai Baba Trust Center has helped the beneficiaries to build the houses in Ward no. 5 & 6 of Godavari Municipality. The Ward President, revealed that there is poor record of number of beneficiaries that has received the 1st tranche due to frequent turnovers in engineers. Similarly, the ward president stressed on the need of full time technical personnel who could take forward reviewing the files of beneficiaries as well as to conduct the awareness and communication for expediting the reconstruction in time. The monitoring team suggested the Ward President to publish a notice about deadline and grant claim process at Ward Office.	

The reconstruction status of 8 houses were monitored and observed by the monitoring team. The 2 roomed houses made by Batas foundation were found to be non compliance in which gable band were missing along with placement of Sil and Lintel band at the distance of 3 feet only. Similarly, missing of corner stitch were observed in the houses made by Lumanti. Material support of worth three hundred thousand rupees were provided by Lumanti, in which the beneficiaries also contributed in either cash or kind for reconstruction of houses.

Houses that were under non-compliances cases as identified by the M & E consultant were suggested to apply corrective measures to become eligible for 2nd tranche and for further tranche too.

Challenges / Issues Identified	Action Required	Responsible	Timeframe
Reconstruction efforts from POs have not followed the minimum requirements for building code.	The concerned district divisional office should communicate with POs for their justification in irregularities in following the minimum requirements during their support in housing reconstruction. Similarly, POs should apply the corrective measures for the houses that were found to be noncompliant.	Local bodies, POs, DLPIU Lalitpur, NRA Lalitpur.	As soon as possible

Photos



Tikabhairab, Ward no. 6, Lele, Godawari Municipality. House made from Blocks, supported by Batas Foundation. Gable band missing and Sil and Lintel is placed at distance of 3 feet only. House were termed in non compliance category by the monitoring team though the construction have already completed.



Tikabhairab, Ward no. 6, Lele, Godawari Municipality. House made from Blocks, supported by Batas Foundation. Gable band missing, Sil and Lintel is placed at distance of 3 feet only. House were termed in non compliance category by the monitoring team though the construction have already completed.



Pahade, Ward no. 5, Lele, Godawari Municipality. RCC frame structure house. The house owner were suggested to apply corrective measures to claim 3rd tranche by approaching technical personnel of Godawari Municipality.



Pahade, Ward no. 5, Lele, Godawari Municipality. RCC frame structure house reconstructed with materials support from Lumanti. Corner stitch were found missing in the house. The house owner were suggested to apply corrective measures by approaching technical personnel of Godawari Municipality.

Field Visit Report – 3

Date	Location	Participants
3 rd April 2018	- Dharmasthali, Ward no. 13 of Tarkeshwor Municipality - Visit to Reconstruction Unit of Tokha Municipality	- Narakanta Sapkota, M & E Consultant, CLPIU MOUD - Sufi Mohammad Faiz, DMT Coordinator, HRRP - Laxmi Shova Maharjan, Tarkeshwor Municipality - Manisha Pradhan, Tarkeshwor Municipality
Objectives	- To observe the reconstruction status of the beneficiaries. - To provide inputs to the beneficiaries in regards of housing reconstruction and for grant receival process.	
Summary	HRRP Kathmandu valley team with a monitoring team from CLPIU MOUD conducted field visit at Ward no. 13, Dharmasthali, Tarkeshwor Municipality. The team also visited the office of Tokha Municipality. The purpose of conducting the visit comprises of monitoring the progress status of the houses that already completed the reconstruction phase as well as to observe the current reconstruction progresses in the field areas. <u>Interaction with Mr. Shreeram Thapa, Mayor, Tarkeshwor Municipality</u> The monitoring team visited Tarakeshwor Municipality and met with Mayor and engineers. The major issues identified by Mayor, Tarkeshwor Municipality was the issues of Guthi land, and of the houses that were built in transitional phase which is before the endorsement of reconstruction related guidelines and policies. Another issue was the gap between applications received and the number of inspections. There was a huge gap of 400 inspections, they are backlog and there are only 5 engineers deployed, given the huge area of Tarkeshwor Municipality. As a solution, Tarkeshwor Municipality requested NRA Kathmandu office for deployment of additional staff to support the inspection and administrative work as well. One of the reasons for slow inspection were related with the engineers who had been doing both administrative and field inspection works.	

	M&E consultant assured to coordinate with adjoining Tokha Municipality to get help from engineers deployed there to inspect the reconstruction efforts in Sangla area of Tarkeshwor Municipality that shares close borders with Tokha Municipality. has much lower beneficiaries and targets, so that nearest site of Sangla area that belongs to Tarkeshwor Municipality will be covered <u>Interaction at Tokha Municipality</u> The monitoring team visited the Reconstruction Unit at Tokha Municipality and interacted with engineers deployed there. Engineers highlighted the issue of Guthi land and the lands with very small areas. Given the case of much lower beneficiaries and targets in Tokha Municipality, the engineers agreed to coordinate and support the inspection works in Sangla area, Tarkeshwor Municipality.
--	---

Challenges/Issues Identified	Actions Required	Responsible	Time frame
The cases of reconstruction of houses without land ownership paper has been unsolved in context of deadlines for receiving further tranches.	The concerned beneficiaries should seriously take forward this kind of issues to their local bodies for its solution in strategic ways; beneficiaries should either be relocated to suitable areas or land should be purchased for them whereby taking the issues in fast track method so that targets and deadlines could be met in timely manner.	Ward office, Municipality, Kathmandu, NRA Kathmandu	As soon as possible

Photos



Dharmasthali, Ward no 13, Tarkeshwor Municipality. BMC, single storey house having 6 inches block wall, with brick and CGI roof. The house owner has applied 2nd tranche. The house were termed noncompliance after inspection as lack of bands and cracks were seen. M & E Consultant, CLPIU-MOUD advised the house owner to either rebuild the house or wait for guidelines from GON to address issues for these types of houses. It has no any bands, many cracks are already visible.



Dharmasthali, Ward no 13, Tarkeshwor Municipality. BMC house with CGI roof. Upon inspection, the house were build differently than the building drawing. It has only bands at windows. Having 4-inch steel post and 4 inches wall. The house were termed non-compliance and the owner were advised to revise the building drawing. The owner has received 1st tranche.

Field Visit Report - 4

Date	Location	Participants
5 April 2018	Kaudol, Ward No. 2, Chapali, Budanilkantha Municipality	- Narakanta Sapkota, M & E Consultant, CLPIU MOUD - Deepak Saud, DMT Technical Coordinator, HRRP - Richa Rayamajhi, Budanilkantha Municipality
Objectives	- To observe the reconstruction status of the beneficiaries. - To provide inputs to the beneficiaries in regards of housing reconstruction and for grant receipt process.	

Summary	HRRP Kathmandu valley team with a monitoring team from CLPIU MOUD conducted field visit at Kaudol, Ward no. 2 of Budanilkantha Municipality. The purpose of conducting the visit comprises of monitoring the progress status of the houses that already completed the reconstruction phase as well as to observe the current reconstruction progress of some houses. A total of 3 houses in reconstruction phase were observed by the monitoring team. The beneficiaries at Ward no. 2, Kaudol area has received 1st tranche, while majority of them have built 1 room houses in order to take 2nd tranche. The position of door were not according to the national building code in one of the observed house while the one of the DPC main bars was not inside the column reinforcement. The monitoring team suggested the beneficiaries to apply corrective measures whereby approaching for technical support from the technical staff based at Budanilkantha Municipality.
----------------	---

Challenges/Issues Identified	Actions Required	Responsible	Timeframe
Tendency of reconstruction of 1 room houses is in alarming rate to claim 2 nd tranche	Standard minimum requirements necessary for construction of 1 room houses should be communicated in significant ways to the beneficiaries so that of cases non compliances for the same can be reduced.	Concerned Ward office and Municipalities.	As soon as possible

Photos



Kaudol, Ward no 2, Budanilkantha Municipality. RCC building with a target of 1 storey. However, one of the DPC main bars was not inside the column reinforcement that made the house to be non compliance.	Kaudol, Ward no. 2, Budanilkantha Municipality. Load bearing building with CGI roof. The house is compliant up to DPC level.
--	--

Questions Collected

Question	Who Asked the Question?	Response Provided (By Whom)
The land papers issues due to presence of multiple beneficiaries from the same family circle has been unsolved that led to delays in reconstruction of the houses, how such issues can be solved?	Beneficiary	Land paper is the mandatory document for making building drawing. Such issues should be taken into massive discussion and should reach to conclusion mutually among beneficiaries. Municipality level can be approached if unsolved among family level, so that other possible solutions can be identified. (M & E Consultant, CLPIU MOUD)
How to claim 2 nd tranche for the houses that were made without any support from technical personnel during transitional period?	Beneficiary	The technical personnel at municipality should be approached for the inspection of such houses built without technical support or before the endorsement of guidelines and regulations. Correction and exception measures can be applied where able possible as suggested by the technical personnel. Beneficiary should contribute some amount for such corrective measures so that further tranche claim would be possible. (M & E Consultant, CLPIU MOUD)

Challenges and Way Forward

Challenge	Way Forward
Houses reconstructed through individuals' efforts as well as from the POs support have not adequately followed minimum standards leading to increase in non-compliances cases.	The concerned municipality as well as divisional office should increase the monitoring visits to observe the reconstruction of houses from individual efforts as well as from POs. Divisional office should proactively interact with POs for applying corrective measures for the non-compliance houses.
Presence of technical staff from municipality as well as from ward office for monitoring of houses in reconstruction phase for technical support and guidance has remained in question as non-compliances has perpetuated time and again.	- The concerned reconstruction points from district to municipality level should increase monitoring visits frequently to observe the reconstruction initiatives of the POs as well as of the individual beneficiaries. - Outreach based massive sensitization programs should be organized from the reconstruction points from municipality level through different means such as through community radio & television program, public notices in newspaper, use of mobile app etc. Such

Challenges and Way Forward

Challenge	Way Forward
	communication means will act as catalyst in order to maintain the check and balance of the reconstruction progresses taking place.