



HRRP is funded by: CRS & UKaid

Sharing session organized by MOTTMACDONALD, CRS and HRRP-Nepal

Housing Recovery of Vulnerable Households: Lessons from the Field

28th May 2020

Live Webinar

A Sharing Session on “Housing Recovery of Vulnerable Households (HHs): Lessons from the Field”

The housing recovery and reconstruction of vulnerable households has been quite slow. In January 2021, HRRP reported that the housing reconstruction rate of vulnerable HHs was 59% compared to 43% in January 2020 with an increase of 16% after the recruitment of social mobilizers and mobile masons. Providing social mobilization support to vulnerable households is even more in the current situation of COVID pandemic and at a time when NRA's mandate is expiring by the end of 2021.

The vulnerable HHs have multiple barriers in their housing recovery and reconstruction. Some of the major constraints associated with the vulnerable include economic constraints, lack of information, geographical remoteness, social barriers, and lack of family support among others. In this context, it is crucial for partners to come together to scale up housing reconstruction of vulnerable HHs so that no one is left behind in the reconstruction process. It is crucial to engage local governments as some of the responsibility of housing reconstruction of vulnerable HHs will be transferred to local governments after the NRA phases out. At this juncture, best practices and lessons learned documented by partners need to be shared for replication and for institutional memory of the NRA as well. Therefore, this partner sharing session aims at sharing best practices of housing recovery and reconstruction efforts of vulnerable households and will provide an opportunity for cross-exchange of lessons learned from the partner organization's experience directly from the field.

May 28 2021
START 2 PM NST

Register here
Link: <https://forms.gle/zQ76zVpb1NoE1tEK7>

Panel Members:
Dr. Chandra B. Shrestha, NRA Executive Committee Member
Ms. Jasmine Rajbhandary, Indp. Panel Member, World Bank
Mr. Narayan P. Panday, Chairperson, Tadi Rural Municipality, Nuwakot
Mr. Om Bdr. Gurung, Chairperson, Dordi Municipality, Lamjung

Agenda:
02:00-02:05 Welcome and introduction of the event (5 min)
02:05-02:25 Presentation by MM (20 min)
02:25-02:45 Presentation by CRS (20 min)
02:45-03:25 Comments from Panel Members followed by Q&A (40 min)
03:25-03:30 Closing (5 min)

Our Speakers

Mr. Rabindra B. Singh
Deputy Team Leader, Purnima Programme
Mott MacDonald

Mr. Santosh Lama
Housing Manager, Purnima Programme
Mott MacDonald

Mr. Uttam Paudel
Emergency Coordinator, ReCoVER Program
CRS Nepal

Facilitated by:

HRRP is funded by CRS and UKaid

SPEAKERS

- **Mr. Rabindra B. Singh**, Deputy Team Leader, Purnima Program, Mott MacDonald
- **Mr. Santosh Lama**, Housing Manager, Purnima Program, Mott MacDonald
- **Mr. Uttam Paudel**, Emergency Coordinator, ReCoVER Program, CRS - Nepal

FACILITATED BY

- **HRRP - Nepal**

*Link to complete webinar recording [here](#).

HOUSING RECOVERY OF VULNERABLE HOUSEHOLDS: LESSONS FROM THE FIELD

1. Background

1.1 Introduction

The housing recovery and reconstruction of vulnerable households (HHs) has been quite slow. In January 2021, HRRP reported that the housing reconstruction rate of vulnerable households (HHs) was 59% compared to 43% in January 2020 with an increase of 16% after the recruitment of social mobilizers and mobile masons. Providing social mobilization support to vulnerable households is even more critical in the current situation of COVID pandemic and at a time when NRA's mandate is expiring by the end of 2021.

The vulnerable HHs have multiple barriers in their housing recovery and reconstruction. Some of the major constraints associated with the vulnerable include economic constraints, lack of information, geographical remoteness, social barriers, and lack of family support among others. In this context, it is crucial for partners to come together to scale up housing reconstruction of vulnerable HHs so that no one is left behind in the reconstruction process. It is crucial to engage local governments as some of the responsibility of housing reconstruction of vulnerable HHs will be transferred to local governments after the NRA phases out.

At this juncture, best practices and lessons learned documented by partners needed to be shared for replication and for institutional memory of the NRA as well. In line with this deem necessity of a sharing arena, Housing Recovery and Reconstruction Platform (HRRP) – Nepal jointly with Mott MacDonald (MM) and CRS Nepal organized a sharing session to capture the best practices and lessons learnt in forwarding housing reconstruction for vulnerable beneficiaries. The program was organized virtually on 28th May 2021 through zoom platform

1.2 Objectives

- i. The partner sharing session had s following objectives:
- ii. To share best practices of housing recovery and reconstruction efforts of vulnerable households
- iii. To provide an opportunity for cross-exchange of lessons learned from the partner organization's experience directly from the field.

1.3 Presenters and Panel Members

Presenters:

- Mr. **Rabindra Bahadur Singh**, Deputy Team Leader, Purnima Program, Mott MacDonald
- Mr. **Santosh Lama**, Housing Manager, Purnima Program, Mott MacDonald
- Mr. **Uttam Paudel**, Emergency Coordinator, ReCoVER Program, CRS - Nepal

Panel Members:

- Dr. Chandra Bahadur Shrestha, NRA, Executive Committee Member
- Mr. Narayan Prasad Panday, Chairperson, Tadi Rural Municipality, Nuwakot
- Mr. Om Bahadur Gurung, Chairperson, Dordi Municipality, Lamjung
- Ms. Jasmine Rajbhandary, Senior Social Protection Specialist, World Bank

2. Zoom Webinar Session/Interaction meeting

2.1 Welcome and Opening Session

The webinar was organized through the online zoom platform given the prevailing second wave COVID-19 pandemic situation and the ongoing prohibitory order (lockdown) by the Government to curb the COVID transmission.

Mr. Ruplal Aidi, HRRP Team Lead-General Coordination, facilitated the whole webinar meeting by welcoming all the participants, presenters and panel members and informed of the ground rules and clarified the objectives of the sharing session. Opening session was kicked off by a YouTube video play that showcased lessons from the field highlighting on the house reconstruction of a vulnerable household. The video documented a house reconstruction of one of the single women from Ward no 2, Changu Narayan Municipality in Bhaktapur district, where mobile masons and social mobilizers provided targeted socio-technical assistance.

Briefly after the video play, Mr. Aidi introduced the panel members and the key presenters followed by the presentation from the presenters.

2.2 Presentation by Speakers

PPT Presentation from Mott MacDonald

Mr. Rabindra Bahadur Singh, Deputy Team Leader, of the Purnima program, of Mott MacDonald (MM) presented introduction of Purnima Program, which is a UKAid funded program that has been supporting the GoN in post-earthquake recovery in four highly affected districts (Gorkha, Dhading, Nuwakot and Rasuwa) since 2017. It is managed by MM

and has been working intensively with 22 palikas of these four districts with the objective to improve standards of governance and planning, rebuild resilient infrastructure, support the private sector, and improve the living conditions and livelihoods of the most vulnerable. Vulnerable people remain central to any relevant activities under the Purnima project.

The program has been helping the most vulnerable to build safe houses and secure their livelihoods through four complementary domains namely, vulnerability assessment, social empowerment, economic empowerment, and housing reconstruction. The program has been able to support 34,638 vulnerable households (HH) to date, of which 7,518 HHs have been supported for housing reconstruction: 7,171 HHs Socio- Technical Assistance (STA) alone and 347 HH with financial top-up support.

The Purnima program carried out a detailed vulnerability assessment as a tool of targeting, at the onset of the project for identifying and mapping vulnerable people and understanding their social, economic as well as housing reconstruction status. The assessment findings were used to devise social and economic support packages and extend STA to selected vulnerable HHs who were building houses. Additionally, Purnima carried out detailed profiling of those HHs whose house construction had halted and who were struggling to complete the house and needed top-up support.

The key highlights of tools for targeting through vulnerability assessment and beneficiary profiling were:

- Understand vulnerability, their intersectionality, and barriers.
- Vulnerable people are not only resource and labor poor but also face additional barriers due to various social issues like polygamy, gender-based violence, alcoholism
- Geographical remoteness and scattered households also create additional barriers
- Needs differ vulnerability wise and from person to person
- Establish exact needs and support (e.g. disabled-friendly facilities),
- Customize support and delivery mechanism (individual tripartite agreements, local procurement committee, mobilize integrated self-help groups)

Through the Purnima^[1] project, top-up grant was provided to 347 HH, where Dan Church Aid (Mott's consortium's partner) supported additional 120 HHs mobilizing its own resource Housing plus support for livelihood upliftment were also carried out along with housing reconstruction.

[1] <https://purnimanepal.com/>

Project has been helping to adopt on-farm, off-farm and non-farm income generating activities. Income generating (IG) support is being provided to secure livelihoods. IG activities which are NRs 40,000 per annum per person on average has also contributed to house completion. Preventing households from falling into debt trap; helping the 40% households who have taken loans at interest rates as high as 36% to pay off their debts. Housing support has created 16,000 + person days local employment which helped households to cope COVID-19 economic fallout.

To meet the larger objectives of the housing reconstruction, Purnima project managed to amplify the concern of Rural Municipalities (Gaunpalikas) in building ownership on making a conducive environment. Beneficiaries scattered across the geographics have posed plenty of hardships to reach out while expensive construction cost and correction of already built structures has remained as major challenges of the project.

Summary information on housing reconstruction support to the vulnerable, [click here](#).

PPT Presentation from CRS Nepal

Mr. Uttam Paudel, Emergency Coordinator, ReCoVER Program- CRS Nepal presented on the lessons learned by CRS Nepal through its various programs. He highlighted the contribution made by CRS Nepal that has marked its presence in the development scenario of Nepal through executing various interventions in Earthquake Recovery and Resilience Projects since 2015. To its credit, CRS has successful history of operating project interventions such as Gorkha Recovery and Reconstruction Program (GRRP) in Gorkha district, Okhaldhunga Recovery and Reconstruction Program (ORRP) – in Okhaldhunga district, both of which have phased out. While it's another project- (Kavre Recovery and Reconstruction Program (KRRP) – in Kavre district is currently in operation.

Mr. Paudel shared the following on CRS's key projects:

Key findings and learnings from GRRP, ORRP and KRRP Projects by CRS

Mr. Paudel shared that the approach of CRS has led to reaching out to more than 22,000 families of support of various kinds such as top-up support, labor, transport as well as cash support. Along with this, 356 water systems were recovered in project districts while 95% households have uplifted their livelihoods recovery program. For housing reconstruction, owner driven cost-effective model houses options were advocated in coordination with concerned local bodies. Socio-technical assistance was delivered periodically through social mobilization and door-to-door visits.

Socio- technical assistance was massively provided to vulnerable beneficiaries thereby assisting them from application, banking processes to reconstruction of houses. A concept of revolving fund was advocated in some selected Palikas which in the course of time was owned as an exemplary approach by the participating Palikas. Beneficiary feedback and response mechanisms were massively adopted to largely support the monitoring and learning process of the interventions. Cardamom value chain, goat shelter, vegetable and cash crop farming, cash for work and enterprises development were introduced to largely amplify the livelihood recovery of the beneficiaries.

Mr. Paudel further shared that, during time, vulnerable support approaches were found to be a very consultative process where participation was emphasized in regular program coordination with all concerned local bodies. Case management approach was adopted to reach success and ownership level through regular coordination. Moreover, socio technical assistance and coordination with district level agencies and local governments at grassroots level were central to gather support to vulnerable beneficiaries. As a result, an exemplary contribution was received in the revolving fund approach at lower interest rates.

Key highlights from ReCoVER Project- by CRS

ReCoVER is a 3-year Project implemented by CRS since January 2021 with a target to rebuild resilient houses and resilient communities in the 5 districts located in central Nepal region through grounded support to nearly 4,000 vulnerable families, primarily reaching to those families that are still left behind in mainstream earthquake recovery. Besides rebuilding resilient homes, the new Project also aims for site safety of targeted communities, upliftment of livelihoods whereby connecting to available livelihoods schemes, recovery of water schemes and mobilizing communities in saving credit programs. The five project districts are- Tanahun, Lamjung, Kaski, Makwanpur and Chitwan for the ReCoVER Project.

Mr. Paudel said that frequent coordination with concerned local bodies is vital to the success of program delivery approaches. Women's participation from marginalized communities and delivery of sound reconstruction services for vulnerable households by targeted municipalities are the key cross cutting results of the ReCoVER Project. The participant targeting methodology will be rampantly utilized throughout the project in targeting the earthquake affected families that require utmost reconstruction/retrofitting support to recover their lives. Validations by local governments, district reconstruction counterparts (DLPIUs) and NRA will be another step in the participant targeting to make sure that no one is left behind. Currently, the ReCoVER Project has laid its extensive support in assessment of

earthquake affected families affected by the last week's 19 May- Lamjung Earthquake 2021, of 5.8 magnitude.

3. Remarks from Panel Members

Dr. **Chandra Bahadur Shrestha**, *Executive Committee Member, NRA*

In his remarks, Dr. Chandra said that three key pointers have been extracted from the overall sharing session and from remarks too. They are:

- i. Vulnerability criteria should be standardized while intervening in any relevant programs for them.
- ii. The processes and mechanisms to reach out to vulnerable beneficiaries should be clearly defined.
- iii. The interface mechanisms with local governments should be vigorously discussed as NRA has planned for disengagement and handover.

Dr. Chandra noted that NRA has been highly emphasizing different platforms whereby discussing vulnerability criteria makes program implementation much better. Besides the already existing criteria of vulnerability, working for destitute people that requires the most urgent needs of livelihood recovery programs is another step where the role of local governments is vital in their verification. Roles of local bodies should come out clearly while reaching out to destitute people who lack meagre support systems. Ownership by local bodies is highlighted with their more transparent transactions where POs support should act as program implementers.

Dr. Chandra further said that, POs can bring tailor-made equitable support mechanisms but that should tandem with the needs and capacity of vulnerable beneficiaries largely. Similarly, POs effort should focus on scaling up the capacities of engaging local bodies.

He further stated that housing reconstruction of the earthquake beneficiaries in the given deadline, mid-July (end of Asadh) of NRA has been greatly impacted by the second wave COVID-19 pandemic. Earthquake beneficiaries are unable to complete their housing reconstruction due to prohibitory orders issued by the GoN and restriction of movement (complete lockdown), a situation beyond their control. NRA is certain to close out by December 2021 and therefore, its remaining task will have to be handed over to respective government institutions with appropriate handover mechanisms for the remaining caseload of private housing reconstruction inclusive of vulnerable HHs. Tenure of Social Mobilizers and Mobile Masons are ending soon who were playing vital roles in reconstruction of

shelter for vulnerable beneficiaries. Therefore, NRA will do stock taking of overall scenario observation in consultation with local governments and accordingly handover the remaining reconstruction tasks as planned in the disengagement plan of NRA.

*Ms. **Jasmine Rajbhandary**, Senior Social Protection Specialist, World Bank Nepal*

Ms. Rajbhandary highlighted three key messages to be considered from today's sharing session by all government entities including partners who will continue the program to support vulnerable households and build disaster resilient communities in the longer-term.

- Standardization of support approaches and is best to adopt a holistic approach for the benefit of vulnerable HHs.
- There is a need for integration of government services accessible to all vulnerable households including social protection programs that are implemented either by GoN or from I/NGOs services.
- Roles of Social Mobilizers are critical as they facilitate vulnerable HHs in accessing government services and help to ensure that no one is left behind in the housing recovery and reconstruction process.

*Mr. **Narayan Prasad Panday**, Chairperson, Tadi Rural Municipality, Nuwakot district:*

Mr. Panday shared that, in Tadi Rural Municipality there are total of 4,719 earthquake affected beneficiaries in reconstruction list, among them 4,628 have accessed 1st tranche, 4,450 have taken 2nd tranche while 4,300 have accessed 3rd tranche so far, the total of which makes 91.12% completion of houses reconstruction achievements till date. Among 62 vulnerable beneficiaries, the houses of 3 of them were reconstructed by a team of mobile masons and social mobilisers. Projects like Purnima and SAPPROS Nepal have started working for vulnerable beneficiaries in which local bodies like ours are putting every effort into successful coordination, he said.

He added that, there are many other issues of vulnerable beneficiaries for example- livelihoods, which needs to relate to their housing reconstruction and there is doubt about takeover of reconstruction activities as NRA phases out and in context of many houses yet to be reconstructed. In the whole of the reconstruction process, as representatives from local bodies, we have perceived that support and mutual understanding from civil society is needed during implementation, said Mr. Panday.

*Mr. **Om Bahadur Gurung**, Chairperson, Dordi Rural Municipality, Lamjung district*

Mr. Gurung shared that in Dordi Rural Municipality, a couple of Partner Organizations

(POs) are supporting housing reconstruction such as International Nepal Fellowship (INF), SUAAHARA Project, Nepal Red Cross Society etc. There were many challenges seen during program implementation however through coordination with local bodies these POs had been putting their best efforts. Many houses have completed reconstruction; however, we are wondering when they will receive construction completion certificates which are not yet distributed in Lamjung district, said Gurung.

Further, 49 houses are in the reconstruction phase with only plinth level works completed by the contractor, who has now abandoned the reconstruction work and therefore, the completion of these 49 houses is in question. We hope the NRA will take some initiatives to address those houses.

In the last week-19th May Lamjung Earthquake -We have been receiving support to conduct damage assessment of around 1,000 houses and Dordi Rural Municipality is the worst hit. Hence, we would like to bring to the attention of the NRA that Lamjung has been hit hard by recent earthquakes and additional support is needed along with the housing reconstruction assistance too, said Mr. Gurung to draw NRA attention.

Recommendations:

During the meeting, Lumanti suggested that it would be worth recognizing the role of social mobilizers, their skill and contribution to reconstruction of vulnerable HHs by awarding them formal 'Certificate', so they become eligible to work as social mobilisers anywhere in the country. This becomes like their training / educational certificate. This kind of practice is introduced in Guatemala.

In addition, it was highlighted that incorporating the views and perspectives of local governments / local leaders in defining / identifying vulnerable, the standard national criteria may not hold true in different geographical areas / rural / urban contexts and therefore, there must be flexibility in identifying vulnerability criteria.

4. Closing Remarks and vote of thanks

Mr. Minar Thapa Magar, National Coordinator, HRRP

Minar Thapa Magar thanked all the panel members and presenters and the participants for sparing their valuable time to attend this webinar session. He stated that it was a very fruitful discussion and very good comments and suggestions on how we could ensure that no vulnerable households are left behind in the reconstruction process in the context of

COVID-19 pandemic situation. He noted that since 2017 onwards, HRRP has been putting enduring efforts along with other like-minded POs in gathering support for Vulnerable Beneficiaries.

He shared that HRRP has been facilitating the Vulnerable Support Working Group (VSWG) and had instilled huge learnings in the process of vigorous consultations. So far, 60% vulnerable beneficiaries have already reconstructed houses while the remaining 40% needs support. Further to this, there are other issues that vulnerable beneficiaries have been dealing with in their recovery. There is a need for integrated efforts at field level for recovery of vulnerable beneficiaries, from housing needs to livelihoods extension and thus, support for them should be continued in more meaningful ways.

In forthcoming weeks soon, the VSWG will be revamped by HRRP and discussions will be engrossed upon how sectoral issues need to be addressed for which joint collaborations are required.

ANNEX A: QUESTIONS AND ANSWERS (Q&A)

Q: What sort of income generating activities for vulnerable households have been implemented?

A: *We are helping vulnerable HHs to adopt various on-farm, off-farm, and non-farm activities. The on-farm activities mainly include tunnel and open farm vegetable farming. Off-farm activities include goat keeping, poultry, piggery and non-farm activities include support to set up or scale up traditional enterprises like blacksmiths, tailoring etc. We supported HHs on an individual basis in the beginning, now organizing them into groups and linking them to the local market system for sustaining and scaling up their economic activities.*

Q: Was the house construction work carried out by Purnima? Or was it the responsibility of the house owner?

A: *House construction was the responsibility of the house owner. We provided top-up support and social technical assistance for house construction.*

Q: How was PURNIMA experience on risk transfer mechanism while addressing vulnerable people in reconstruction through livelihood support?

A: *We are organizing them into various groups and networks and linking them with the existing market as a way of mitigating risk. We are also promoting livestock and crop insurance for offsetting the risks.*

Q: How did the project address legal challenges that arose during the reconstruction process? for instance beneficiaries house in public land?

A: *We didn't face any such challenge.*

Q: Was it possible to build vulnerable houses in 3 lakhs or you provided an additional amount beyond government tranche amount? Extra cost for livelihood invested by Purnima, how much per household?

A:

No, in most cases. We provided top-up support as per the NRA guideline. Even that was not enough as houses were remotely located and the HHs were facing additional barriers like inability to provide labor, absence of social support network. As a result, many households have ended up taking out loans. The complementary livelihood supports that project has provided has been helping to repay some of the loans.

Q: How did the PURNIMA project address the social protection aspect of vulnerable people?

A: *We helped them to secure entitlements like social security allowance (SSA), worked with rural municipalities for inclusive plans and policies and has been promoting inclusive self-help groups for advocacy on social protection aspects.*

Q: How were the livelihood programs designed vis-a-vis reconstruction individually or at the group level?

A: *The support was provided individually based on their need and capacity. But now we are organizing them into groups and linking them to various networks and local markets for the sustainability of the economic activities.*

Q: How the vulnerable beneficiaries in targeted Palikas (districts) are connected to disaster preparedness activities? How Rural Municipalities are taking these things (i.e., moving forward vulnerable beneficiaries to disaster risk reduction preparedness)?

A: *We are working towards climate change resilience as well. We have been supporting the Rural Municipalities to recognize the climate change resilience in their planning and policies. We are also promoting resilient infrastructures and resilience income generating activities and climate smart technologies and good agricultural practices.*

Q: Was the government grant given to Purnima? while you did other supporting activities - livelihood, skill trainings, procurements, and others.

A: *No, we supported the beneficiaries to access the NRA grant and provided a top-up grant for house construction. And provided livelihood support as explained above.*

Q: Could you elaborate how the revolving fund was integrated within the project?

A: *In its implementing area, CRS shares the experiences, learning and benefits of the revolving fund that were established and very successful in some municipalities of CRS implementation in Gorkha. So far, we have witnessed much appreciation of such mechanisms of financial support. Beyond facilitation and technical support, CSR has not financially supported the establishment of such funds.*

Q: What sort of income generating activities for vulnerable households have been implemented?

A: *Some income generating activities for vulnerable households implemented by CRS include: Cardamom value chain; Vegetable and other cash crop farming; Promoting improved*

goat varieties and goat farming including improved goat shelter; improved seed varieties; Cash for work for local infrastructure; enterprise development through certified and non-certified vocational training; farmers field school; product diversification, leasehold farming, fish farming, market access. In addition to this, CRS is implementing USAID funded Farmer to Farmer programs allowing for knowledge and technology transfer to the farmer groups in areas of their interest across Nepal.

Q: JICA had also successfully implemented a similar approach? Good to see that the learnings will be extended ReCoVER.

A: JICA model is much appreciated, and we will most likely replicate the successful interventions such as socio-technical assistance through mobile-masons.

Q: During this pandemic, does CRS look forward to supporting the health sector?

A: Health is not a direct program intervention in ReCoVER/CRS, but with COVID, CRS is separately implementing emergency response to support health infrastructures and systems across CRS implementation area – supplies and support extended to local hospitals and municipalities in coordination with local and district government authorities. We will have a vulnerable working group meeting soon, please let us know your interest to work together to collaborate.

Q: The support to the vulnerable families through humanitarian actors should be based on humanitarian principles and equitable support mechanisms. NRA appreciates the equitable support mechanism shared by CRS with a detailed assessment of vulnerability and needs, thereby allowing for equitable support to the vulnerable thereafter as shared by CRS?

A: Thank you for your agreement to the equitable response depending on the individual vulnerable needs. CRS also shares similar beliefs and has been supported with the menu of options for support. We have been implementing the same and learning to share is that: the families and communities when shared why and how we are supporting at varying capacity, a consensus can be forged to move ahead. It takes some doing in getting all in agreement, but it has been worth it.

ANNEX B: PARTICIPATION DETAILS

SN	Name	Designation	Organization
1	Aashrita Sapkota	Sub-Engineer	NRA
2	Abhishek Shrestha	Manager- Housing & Construction Technologies	Habitat for Humanity International Nepal
3	Aditi Dhakal	Urban Planner	National Society for Earthquake Technology Nepal
4	Ambika Amatya	Hub Team Coordinator	Catholic Relief Services Nepal
5	Anand Sapkota		
6	Anjil Adhikari	Thematic Lead	Oxfam
7	Arbin Rai	CFFO	Mott MacDonald-PURNIMA
8	Arbinda Kumar Shrestha	Planning Engineer	belkotgadhi municipality
9	Arjun		
10	Arun Kumar Sharma	Project Manager	CRS
11	Babita Sharma		
12	Babu Ram Fyuba	Liaison and Monitoring Officer	UNOPS
13	Badan Nyachhyon	Managing Director	Multi-Disciplinary Consultants (P)
14	Badri Pyakurel	Hub General Coordinator	HRRP Nepal
15	Bandana Sinha		
16	Bhubaneswori Parajuli		
17	Binu Dawadi	CFFO	Mott MacDonald, Nepal Branch
18	Birendra Batala		
19	Bishan Wagle	Urban Coordination Officer	HRRRP Nepal
20	Bishnu		
21	Bishnu Raj Nepal	Executive Director	Community Development Center Nepal
22	Buddhibal Magarati		
23	Caroline		
24	Chakrapani Timalisina	Enterprise Development Coordinator	Mott MacDonald Limited Company/Purnima
25	Chandra B. Shrestha		
26	Chandra Magar		

SN	Name	Designation	Organization
27	Dambar Singh Gurung	Challenge Fund Programme Coordinator	Mott MacDonald
28	Dan McNamara	Head of Programme	People in Need
29	Danu Darai	Sr. MEAL Officer	HRRP Nepal
30	Deepak Saud		
31	Dev Maharjan		
32	Dibash		
33	Dikendra Kandel	Executive Director	COPPADES
34	Dinesh Sanjel	DSE	NRA (DLPIU, Sindhuli)
35	Dipak Sapkota	Communication Consultant	National Reconstruction Authority
36	Dr. Diwat Kumar Shrestha		
37	Dr. HareRam Shrestha	Executive Director	SIDEF Consultants Pvt. Ltd.
38	Dr. Sunit Adhikari	Executive Director	SAPPROS Nepal
39	Durga Prasad Dhakal	Senior Engineer	Child Fund Japan
40	Dwarika Shrestha	engineer	Freelance
41	Er. Prince Raaz Purbe		
42	Hester Smidt		
43	Ishor Neupane		
44	Janak Raj Joshi	M&E	CLPIU (Building)
45	Jasmine Rajbhandary		
46	Johanes Juliasman	Homes and Communities Sr.PO	Catholic Relief Services (CRS)
47	Kailash Shrestha		
48	Kamala K.C.		
49	Karimi Gitonga	Mr	CRS
50	Katherine Price	Country Representative	CRS
51	Kausal Bista		
52	Kedar Paudyal	Project Coordinator	SAPPROS Nepal
53	Keshab Shrestha		
54	Kevin Raabe		
55	Khil Ghale	Senior Program Officer	SHAPLANEER = Citizens' Committee in Japan for Overseas Support
56	Kiran Wagle	Team Leader	Mott MacDonald
57	Krishna		

SN	Name	Designation	Organization
58	Kumar Kafle	Challenge Fund Manager	Mott MacDonald
59	Lajana Manandhar		
60	Laya Upreti		
61	Lumanti Joshi	Housing program manager	Lumanti Support Group for Shelter
62	Luna Ghimire		
63	Madhav Chaurel	EDC	Mott MacDonald
64	Maheshwar Dhakal	Technical Officer	PURNIMA-SAPPROS Nepal
65	Malati Maskey		
66	Manindra		
67	Manish		
68	Manohar Ghimire		
69	Minar Thapa Magar		
70	Narayan		
71	Narayan Lamichhane	Project Coordinator	DCA
72	Narayan Prasad Pandey		
73	Narayan Sharma Rimal	Project Manager: CF-LNOB	PHASE Nepal
74	Narayan Shrestha		
75	Nguyen Thi	Program Manager	CRS
76	Nirmala Maharjan	Transformative Change and Gender Specialist	Mott MacDonald
77	Nita Bhandari	Social mobilizer	DLPIU
78	Om Bdr. Gurung		
79	Padam Thagunna		
80	Parbat Dangol	Engineer	CDC Nepal
81	Pooja Shrestha	Project Coordinator	VSO Nepal
82	Prabin Aryal	Sub-Engineer	Soppros Nepal
83	Prabin Gautam	DC	HRRP
84	Prakash Sanjel		
85	Pratistha Pyakurel	Provincial Focal Point-Bagmati Province	IOM
86	Pravesh Darshan		
87	Pukar Dahal	Admin Finance Officer	SAPPROS NEPAL
88	Purusottam		
89	Rabindra Singh		

SN	Name	Designation	Organization
90	Radha Verma	Senior Policy Manager	Department for International Development
91	Raj		
92	Rajesh Rai	Program Manager	People in Need (PIN)
93	Rajesh Sunuwar		
94	Ram Prasad Bhandari	Freelancer	None
95	Ranjan		
96	Ranjit Shrestha		
97	Ratthiphone Oula	Technical Adviser II for Research and Nutrition	CRS
98	Reshma Shrestha	Urban Recovery Coordinator	CRS
99	Rijan Gajurel	NCO	CRS
100	Rudra Neupane	Programme Manager	PHASE Nepal
101	Rupa Panday		
102	Rupendra Basnet	DRR Manager	Habitat for Humanity International - Nepal
103	Ruplal Aidi	Team Lead -General Coordination	HRRP
104	Sabina Bhandari		
105	Sabitra Raskoti		
106	Sachin Malego	National Information Management Officer	HRRP
107	Samita Paudel		
108	Sandip		
109	Sangram S Lama		
110	Sanjeeb Ghorasainee	PhD Student	Meiji University
111	Santosh Bisht	Senior Governance Manager	Purnima - Mott MacDonald
112	Santosh Lama	HOUSING RECONSTRUCTION MANAGER	MOTT MACDONALD
113	Saroj Dahal	Field Monitor	UKAID/FCDO
114	Saroj Shrestha	Senior CD Specialist	Mott Macdonald/ PURNIMA
115	Satya Man Lama	PM	GEOCe
116	Saujan Shrestha		
117	Seema Rajouria		

SN	Name	Designation	Organization
118	Shakti Md		
119	Shaplaneer Nepal		
120	Sher Bohara		
121	Shuva Sharma	Team Leader	Scott Wilson Nepal
122	Sita Ram Shrestha	Executive Director	Shree Swanra Integrated Community Development Center (SSICDC) Gorkha.
123	SJASK		
124	Sofila		
125	Sohindar Yadav		
126	Subas Timalisina		
127	Sudeep Bahadur Singh	Reconstruction & Recovery Consultant	Japan International Cooperation Agency
128	Sufi M Faiz		
129	Suman Maharjan		
130	Suraj Shrestha	Technical Manager	CARE Nepal
131	Surendra Bam		
132	Surendra Poudel		
133	Surya Mohan Dhakal	Engineer	NRA
134	Thakur Prasad Sharma		
135	Udhab Subedi	HLP officer	CRS Nepal
136	Ujjwal		
137	Uttam Paudel		
138	Vishma Basnet	District Technical Ciordiantor	NSET/HRRP
139	Yubaraj Bhandari	NIMO	HRRP

Webinar organized by:



HRRP is funded by: CRS & UKaid