

District Report

Sindhupalchok

20 July - 2 August 2018

Summary of events during this period

Name of activity/event	Event date	Participants summary		Contact Person	Reference Document
		Male	Female		
5W Orientation to Partners	24 th July 2018			Im.sindhupalchok@hrrpnepal.org	
Field visit to Sunkoshi RM	25 th July 2018	5	0	dc.sindhupalchok@hrrpnepal.org	
Palika level Coordination meeting in Sunkoshi RM	26 th July 2018	19	1	dc.sindhupalchok@hrrpnepal.org	
Municipality level coordination meeting in Barhabise UM	27 th July 2018	26	3	dc.sindhupalchok@hrrpnepal.org	
Field visit to Helambu RM	1 st -2 nd August 2018	4	0	dc.sindhupalchok@hrrpnepal.org	
Palika level meeting at Helambu RM	3 rd August 2018	36	2	dc.sindhupalchok@hrrpnepal.org	

Upcoming Events & Meetings

Name of activity/event	Date, Time, and Location	Organizer	Contact Person
District level General Coordination meeting	17 th Aug, 10:00 am- 1:00 pm, Hotel Araniko and Resort	HRRP	dc.sindhupalchok@hrrpnepal.org

To include details of upcoming events and meetings in the next bulletin, please share details with dc.sindhupalchok@hrrpnepal.org by COB Wednesday of each week.

Field Visit /Joint Field Monitoring Visit Reports

Visit 1

Date	Location	Participants from HRRP and stakeholders
25 th July, 2018	Kalika -3, Thokarpa-1,2; Sunkhani-5; Yamuna danda-4, Sunkoshi Rural Municipality	Binod Sah-HRRP, Roshan Kesari-CLPIU , Rakesh Dev-DLPIU focal person, Pranjal Bhandari-HRRP, Pradip Sharma-HRRP; Bhupendra Koirala-Caritas Nepal; Anjeela Raymajhi-Caritas Nepal
1 st August, 2018	Mahankal-4,5; Helambu RM	Binod Sah-HRRP, Roshan Kesari-CLPIU , Krishna Gyawali-DLPIU Engineer, Pradip Sharma-HRRP; Chhabi lal Dhakal-Helvetas; Birendra Paudel-Helvetas

2 nd August, 2018	Ichok-6,7;Helambu-1, Kiwool-2	Binod Sah-HRRP, Roshan Kesari-CLPIU , Krishna Gyawali-DLPIU Engineer, Pradip Sharma-HRRP; Chhabi Lal Dhakal-Helvetas; Birendra Paudel-Helvetas; Shambhu Chaudhary
Objective(s)	- Objective 1 to know the updates of reconstruction by visiting the private houses, Housing typologies. - Objective 2 to interact with ward representatives on reconstruction progress and issues.	
Summary	Day 1: on 25th July; Visited Kalika -3, Thokarpa-1,2; Sunkhani-5; Yamuna danda-4, Sunkoshi Rural Municipality - Interacted with ward secretary on the progress of private housing in wards and the regular presence of engineer and sub engineer. Caritas Nepal is supporting in private housing and progress is significant in kalika. Meanwhile regarding engineer and sub engineer presence is low. Mr. Roshan Kesari, M and E Specialist of CLPIU didn't find their presence (Technical persons) on that day. He insisted to Palika secretary to generate a letter mentioning the absence of technical persons. Mr. Kesari took the generated letter along with him for further action. - The houses in sunkoshi RM comprised of the SMM, BMC, RCC houses. - Mr. Purn Bahadur Mahat, the ward chief of ward no.2 said the genuine beneficiaries have been left in grievances list. He added that they will come with delegation to district NRA for addressing the left-out beneficiaries. - The presence of DLPIU technicians is low in sunkoshi RM.	
	Day 1: Visited Mahankal Ward No 4 offices, - Interacted with ward chief Mr. Rajkumar Lamichhane on the progress of private housing in wards. He said the progress is satisfactory so far. However, he added the grievances are not handled. There are no any names are listed from NRA in ward no.4 and 5 whereas in other ward the names are listed. The necessary suggestions were given to him and furthermore for details discussion will be held on palika level meeting. - The houses here too comprised of the SMM, SMC with wood band, RCC houses. Day 2: Visited Technical Resource center of Helvetas, Chanaute bazar-7, Ichok - Interacted with shelter team on private housing. The team said total 461 HHs grant support are being provided by Helvetas. They are also providing Technical assistance to 2230 HHs. Out of them 993 HHs are priority HHs (vulnerable HHs). Visited Ichok Ward No 6, 7; Helambu-1; Kiwool-2 - Interacted with engineer on reconstruction status in the ward. The progress was found good. - The presence of engineer and other technical persons are found. - The houses are comprised of SMM with RC band, RCC, BMC, SMC in the area.	
Summary	5W Orientation took place on 24th July 2018 - Partners are oriented on 5Ws; basically, it was focused on how to report in to the template. - Cases were provided as an exercise. - Template needs to edit; since palika is not linked with VDCs and PIN/CSRC landless activities cannot be incorporated.	

Summary	Palika level Coordination Meeting of Sunkoshi RM: - The general updates of the reconstruction were shared by the DLPIU engineers and technicians The key issues and challenges are enlisted below: - In ward No. 3 and 4, the resurvey team hadn't been able to reach in Bhadra. Because of this, there are several households that are awaiting the resurvey team. The Elected Representatives has found it difficult to face them. The technical persons too found it difficult as some of the people approach them misunderstanding them as technical persons responsible for resurvey. - Even without resurvey, names of some of the households has enlisted as 'Non-Beneficiary'. The Elected Representatives are perplexed regarding how this happened. - The ward No. 3 and 4 are also facing the problem of lack of skilled masons, and with the monsoon season, the transportation has been difficult because of which the reconstruction has slowed down. - Many of the households has taken loans from the banks for reconstructing their house but due to the earlier publicized statement from the government regarding the provision of concessional loans, the earthquake – affected are adamant that they would be able to convert their loans to concessional ones, but it hasn't happened yet. - The ward chief of Sunkoshi 5, Sunkhani was very vocal about the lack of presence of the DLPIU technical persons in the ward. - Some of the genuine earthquake affected households who has even lost family member has not been addressed by grievance-handled recently. Due to this, ward chief has found it morally difficult to face the affected. - The ward chief of Sunkoshi-6 highlighted the need of getting approval of the ward chief while transferring the technical persons. He stated that the reconstruction has slowed down in his ward after the technician working there was transferred to Balefi. - In ward No. 1, the ward chief has the vision of making the ward a model village for that he would like to use different colors CGI sheets in the houses to make the village beautiful visually. Because of this, he has refrained from signing the files unless the CGI sheets is installed on the houses. This has delayed the reconstruction rate. - In Sunkoshi Ward No. 2, Thokharpa, 12 landless has been identified. Also, there are 2 people who received the first tranche but are not in plans to make houses anytime soon. What can be done to such people? - Some of the issues shared by Shelter Coordinator of Caritas-Nepal, who is working on 4 wards of the RM: - They are finding it difficult to meet the organizational targets because of the difficulty in material transport due to monsoon. - The manpower is seasonal. Many of the masons work seasonally and go home for farming during the rainy season due to which the reconstruction activities have slowed down. - Due to the shortage of manpower, the daily wages have gone up. Palika level Coordination Meeting of Barhbise UM: - The general updates of the reconstruction were shared by the DLPIU engineers and technicians The key issues and challenges are enlisted below: - In different wards of the Municipality, Grievance Management Committee has been formed in order to handle the grievances at the local level, but the
-----------------------	---

	beneficiaries are unaware of it. They keep on visiting the Municipality office for grievances and there is a need to orient them about it. • The resurvey team has not been able to reach all the wards because of which there has been a lot of difficulties to the elected represents like the other Municipalities and Rural Municipalities in the district. • Several files forwarded from ward number 5 has been pending in GMALI and District Treasury Office (KoLeNiKa) • There are several landless who are awaiting the decisions of NRA similarly, there are High Risk Settlements around Jure, but the ward chiefs are unaware of the procedure of addressing their issues. They did visit the District Office of NRA and they did receive assurance from the officials that technicians would be sent as soon as possible and the affected would be resettled elsewhere but this hasn't been the case yet. • Similar to the Case of Ward 9 is the case of Ward No. 8. There are several households living in the risky areas. The deadlines on tranches imposed by the government has worked negatively in their case as they faced a tradeoff. Should they not start reconstruction, they might lose the tranches, and should they start, the land they are constructing is at a risk and because of this, a lot of households have constructed their house on risky areas. • The grievance addressed by NRA lacks legitimacy of the elected representatives. They argue that the forms for the grievances were filled when there were no elected representatives. They are unaware about who assisted in the filling up of the forms and in the field visit for survey as many of the earthquake affected are missing. • The Banks operating in the area are also found to be causing the delay in tranches. To curb the issue, the Ward Chiefs demanded the authority to ask the banks for clarification. • Identification of the landless has been a difficult prospect for the ward chiefs because some of them even lack citizenships and other basic identification. The ward chief of Ward No.2 did visit the District Administration Office but he was reluctant to issue his recommendation after knowing that he would be held responsible if any issue arise in future. • Some of the technical and administrative issues raised were addressed by DLPIU Focal person: Mr. Rakesh Dev and GMALI officials: Mr. Rabi Raj Dhital and Sujan KC. They are enlisted below: ➤ The NRA focal person for the district, Mr. Rakesh Dev clarified the need of wall jacketing on the SMM houses. Also, he clarified that for the designs other than the 17 designs promoted by NRA, in case of Municipality, the municipality would take care of the issues whilst in case of VDCs and RM, the issues would be dealt by DLPIU-Building. ➤ There is the rise of the two or more houses with joint walls. He also clarified on the need of seismic gap between those houses. ➤ The authority of verifying representative of the beneficiaries has been provided to the Local Level but in case of the death of the beneficiary, the verification needs to be done from the district. ➤ The updates regarding the reconstruction and issues would be shared via email. For that the ward offices needs to provide email address to GMALI and also there is need to assign a person responsible to handle emails at the local level. ➤ In regard to displaced households, the process involves filling up of the geohazard forms which is the responsibility of the DLPIU technical persons. Then, a team would be sent for survey and verification.
--	--

	Palika level Coordination Meeting of Helambu RM: - The general updates of the reconstruction were shared by the DLPIU engineers and technicians - The key issues and challenges are enlisted in detail on the meeting minute shared: https://drive.google.com/open?id=1mCxB9O1SxoKVJUVHeNZqeOqZUEP2cZO
--	--

Challenges / Issues Identified	Action Required	Responsible	Timeframe
Identification of the landless has been a difficult prospect for the ward chiefs because some of them even lack citizenships and other basic identification.	The GMALI and DAO needs to provide the way forward on such issues.	Ward chief, GMALI and DAO.	ASAP
Threat to DLPIU engineer on saying to construct toilets by some of the beneficiaries in Helambu RM.	Ward chief needs to protect engineer by convincing and addressing beneficiaries issues.	Ward chief, RM chief	ASAP

Photos



Palika level coordination meeting being held at Sunkoshi RM. PO, CLPIU M and E specialist, DLPIU focal person, ward chiefs, DLPIU Engineers participated in the meeting. Photo taken by Pranjal Bhandari.



Palika level coordination meeting being held at Sunkoshi RM. PO, CLPIU M and E specialist, DLPIU focal person, ward chiefs, DLPIU Engineers participated in the meeting. Photo taken by Pranjal Bhandari.



Municipal level coordination meeting being held at Barhbise UM, PO, CLPIU M and E specialist, DLPIU focal person, GMALI representatives, ward chiefs, DLPIU Engineers participated in the meeting. Photo taken by Pranjal Bhandari.



One of the engineer delivering the progress of ward during Municipal level coordination meeting being held at Barhbise UM. Photo taken by Pranjal Bhandari.



Palika level coordination meeting being held at Helambu RM, Kiwool .PO, CLPIU M and E specialist, DLPIU focal person, ward chiefs, DLPIU Engineers participated in the meeting. Photo taken by Binod Sah.



RM chief Mr. Nima Gyaljeng Sherpa delivering remark during closing session of meeting. Photo taken by Binod Sah

Housing Typology Report



Ram Bahadur Bhandari, received third tranche, four rooms house, BMC, Sunkoshi RM, ward no-1, Kalika, mathillo Neupane tole.



Sitaram Acharya, received 3rd tranche, RCC two storied building, Sunkoshi RM, Kalika-3, unkhubari tole.



Yadav Karki, received 3rd tranche, SMM two room, Sunkoshi RM, Kalika-3, Chhap tole.



Bil Bahadur pahari has received third tranche, BMC three room , Sunkoshi RM, Kalika-3, Chayane tole.



Chandika Bhandari, received third tranche, four room building, SMM with RC band house, Helambu RM, ward no.2, Kiwool.



Umanath Bhandari, received third tranche, four room building, SMM with RC band house, Helambu RM, ward no.2, Kiwool.