

Key Issues and Challenges in Urban Housing Reconstruction

Monday, 6 August



Er. Narakanta Sapkota

Monitoring and Evaluation Consultant

Kathmandu and Bhaktapur

Outline of the Presentation

- **Progress of Private Housing Reconstruction in Kathmandu and Bhaktapur District**
- **Key Issues**
- **Administrative Issues**
- **Technical Issues**
 - **Non-Compliance Houses**
- **Presence of the Partner Organization in Urban Area**
- **Conclusions**

Kathmandu District

SN	Municipality	Received files from Municipality	Non-Compliance	Hold	Return Back to Municipality	To GMALI		To be Checked
						2nd Tranche	3rd Tranche	
1	Gokarneshwor	1922	4	21	4	1131	762	0
2	Kageswori	2056	17	11	0	1393	635	0
3	Shankharapur	2406	1	3	0	1581	804	17
4	Dakshinkali	1509	0	32	15	1053	409	0
5	Kritipur	1445	15	0	4	815	611	0
6	Tokha	628	28	15	10	301	240	34
7	Nagarjun	1979	100	0	1	1080	753	45
8	Budhanilikantha	1455	29	20	0	885	506	15
9	Tarkeswor	2576	93	286	0	1298	899	0
10	Chandragiri	1593	62	22	0	854	655	0
11	Kathmandu	2194	22	0	30	1211	903	28
Total		19763	371	410	64	11602	7177	139

Second Tranche=29% of the First Tranche.

Third Tranche= 18% of the First Tranche

Bhaktapur District

SN	Municipality	Received files from Municipality	Non-Compliance	Hold	Return Back to Municipality	To GMALI		To be Checked
						2nd Tranche	3rd Tranche	
1	Bhaktapur	6500	150	25	0	5834	4715	450

Second Tranche=24.75% of the First Tranche.

Third Tranche= 20% of the First Tranche

Administrative Issues

Drawing Approval Process is tedious and time consuming

- Changunarayan Municipality : (Bhaktapur District)
- Suryabinayak Municipality : (Bhaktapur District)
- Shankharapur Municipality : (Kathmandu District)
- Daksinkali Municipality : (Kathmandu District)
- Tarakeshwor Municipality : (Kathmandu District)
- Nagarjun Municipality : (Kathmandu District)

House Located in
Changunarayan,
Baniyatol

- No analysis report
- No approved Drawing

- Engineers of the Municipality do not enforce in low strength masonry construction.
- Prati Land (More than 400 Beneficiaries only in Changunarayan Municipality)
- No land Ownership Cards.
- Do not meet building by Laws
- Municipality approved the drawing without analysis report for the Building of RCC AB type
- Kitta Kaat Problem



Contd...

- Multiple No of Beneficiaries in the same Houses.
- Construction in small area even in 2paisa, 1 aana etc.
- Construction of houses having more no. of storey than in approved drawing.



3 No of Beneficiaries in this house
(Bhaktapur Municipality)



Small area for the reconstruction of the houses, adjoining structure, more than 9 no of houses are going to reconstruct in this area in Bhaktapur Municipality.



More than 115 no of houses have Mohi –Talsing problem (Changunarayan Municipality, Bageshori)

Technical Issues (Problems)

Non-Compliance Issues



Houses
constructed in
Tarakeswor
Municipality



Houses
constructed
in Tokha
Municipality

The drawings of those houses meet the minimum requirement and get approved from the municipality but their construction does not meet the minimum requirement

Houses that are constructed immediately after earthquake and before the mobilization of technical manpower

Houses
constructed in
Changunarayan
Municipality



Houses
constructed in
Suryabinayak
Municipality





**Adjoining structure under construction , Single Bay,
No analysis report, it takes 8 months for the approval
of the drawing from Municipality, Changunarayan
Municipality, Sudal**



**Masonry Structure with rolling shutter, No earthquake
resisting component, Tarakeshwor Municipality**



**Masonry Structure (BMC) with 9" wall in the front face (ground
floor) and other 4.5 inch wall with no Lintel bands and Beam.
Suryabinayak Municipality, Doleshwor. No Vertical reinforcement
even in the approved drawing**



Brick masonry load bearing wall Structure , using for a poultry farming . The Structure having no Earthquake resisting element. Tarakeshwor Municipality, Sangla



Brick masonry load bearing wall Structure, with rolling Shutter. But approved drawing from Municipality. Gokarneshwor Municipality, Uttarbahini



House Covering with a CGI Sheet and with Rolling Shutter, Suryabinayak Municipality, Sudal



Masonry Structure (Load bearing wall) with 9" in the ground floor and 4.5" in the first floor having no beam . Gokarneshwor Municipality- Baluwa



Ground floor constructed before earthquake, and apply for the tranche . Daksinkali Municipality.



House constructed before earthquake, apply for the tranche, Pressurized the engineers for the certification of Tranche, Mashyapur Thimi Municipality



House constructed before earthquake, apply for the tranche, Pressurized the engineers and also have a approved drawing form the Municipality in the recent days. Tarakeshwor Municipality



Vulnerable Adjoining Structure Causes the problem in reconstruction, Kathmandu MPC -22



House constructed with no horizontal Bands, but not corrected as per the engineers suggestion, Chhaimale, Daksinkali Municipality



Beneficiaries do not want to dismantle the destroyed building as they have no land for the dumping of Debris.



Beneficiaries wants to retrofit the building but the building gets severely damaged, Bageshwori Changunarayan



Beneficiaries do not want to dismantle the house, after they dismantle the house then municipality covers the land as the house is in ROW of the road. Changunaryan, Bageshwori



Brick Masonry Structure(Load Bearing wall) having three storey in Chittapole of Suryabinayak Municipality



House constructed with Steel Post as a Vertical Member 4.5 inch wall upto Sill level and then Cement Board as a wall and no analysis report.



Spacing of Stirrups in the Beam at Plinth Level. But the approved drawing form the municipality is as per the minimum requirement, Kageshwori Manahara Municipality, Gothatar.



Brick Masonry Structure with Rolling Shutter in Kakrabari of Suryabinayak Municipality



Commercial Building or Residential building? , 9*12 size column, exceed 1000 Sq. ft. area, No Structural analysis, Suryabinayak Municipality, Bhaktapur



Commercial Building or Residential building? 3 no. of Beneficiaries for the same building. Submitted analysis report after 6 months.



Drawing approved in the Name of Mini Mart but claimed as a residential Building. Suryabinayak Municipality



**Debris of Destructed structure are still in the Site,
Bhaktapur Municipality**



**Vulnerable structure in core settlement area near
Bagbhairav of Kritipur Municipality (4 No. of Beneficiaries)**



**The reconstruction of the house gets affected
because of the adjoining structure in Kathmandu
Metropolitan city -22**



**Masonry
Structure(BMC), 3
storey having 9''
wall in Kritipur
Municipality**



**Existing ground
floor and newly
construct first
floor in
Changunarayan
Municipality**



**Beneficiaries do not want to dismantle the house as
they have no other place for living during construction
(Changunarayan, Bageshori, Bhaktapur)**



Private housing construction in Daksinkali Municipality-1

Partner Organization's Activities

- **LWF (Lutheran World Federation):** Reconstruction of the Houses of Beneficiaries in Shankharapur Municipality -1, Nanglebhare, but incomplete
- **LUMANTI:** Only 6 Houses certified for the second tranche out of 115 houses of Chandragiri Municipality
- **Red-Cross:** Mason Training in some municipalities of Kathmandu district.
- **N-SET:** Technical Assistance and Mason training Specially in Kageshwori Manahara Municipality-1.



Housing reconstruction supported by LWF in Shankharapur Municipality-1. Left the works without completion



Vulnerable adjoining structure causes the problem in the reconstruction Kathmandu MPC-22

- Kathmandu and Bhaktapur District reconstruction Problem.docx

Conclusion

- The progress in reconstruction of private house in Urban areas is slow as compared to rural areas.
- Sensitization of the Public about safer construction is less as compared to rural areas.
- Presence of Partner Organization for the reconstruction as well as reconstruction related program is very Low.
- Peoples are still waiting for a Soft Loan announced by GON to the Earthquake affected people.
- Building by Laws, Kitta-Kaat, Municipality Drawing approval Process, Guthi, Mohi-Talsing, Settlement in Public Land, are the common administrative issues need to be solve immediately for the efficient condition.
- Adjoining structure in inner core city area are another problem for the reconstruction.
- Multiple no of Beneficiaries in one houses i.e mainly in core area of Kathmandu and Bhaktapur.
- Lack of Technical Knowledge and minimum requirement criteria for the tranche certification to the engineers in the local municipality .
- Engineers and Technician are more pressurized for the certification of tranche of the Non-Compliance houses by Local leaders .

Thank You...