

HRRP District Coordination Meeting Minutes

Meeting Purpose:	General Coordination Meeting		
Meeting Date:	30/09/2019 (13 Ashoj 2075)		
Meeting Time:	11: 15 AM		
Meeting Location:	DLPIU NRA-GMaLI office, Manbhawan, Lalitpur		
Meeting Facilitator:	Mr. Jeewan Ghimire, Section Officer, DLPIU NRA GMaLI Lalitpur		
Minutes Taken By:	Ms. Ambika Amatya, District Coordinator, HRRP- Lalitpur Cluster		
Summary of participants:	Total: 14	Female: 4	Male: 10

Discussion: (Items/Knowledge Shared)

Agendas:

- Welcome and sharing of objective
- Reconstruction updates from POs
- Discussion on reconstruction issues/challenges
- AOB

Agenda 1

• Welcome and sharing of objective

The general coordination meeting of DLPIU NRA-GMaLI, Lalitpur was held on 30 September 2019 (Monday) at NRA-GMaLI Office, Lalitpur, Manbhawan Office. The coordination meeting had participation by Mr. Shiva Ram Gelal, Under Secretary and Project Chief, DLPIU NRA GMALI Lalitpur. The meeting was attended by Section Officer of DLPIU NRA- GMaLI Lalitpur in presence of POs, staff members of EHRP/DLPIU NRA GMaLI Lalitpur, engineers from DLPIU Building Lalitpur, Patan Durbar Square Monument Protection Office, POs representatives and HRRP Lalitpur Cluster. The main objective of the meeting was to discuss on reconstruction status and updates of past few months from POs.

Agenda 2

Reconstruction updates from POs

• Satya Sai Kendra

Satya Sai Kendra supported to rebuild 32 houses in Ward no 6, Lele, Godawari Municipality. The houses reconstructed by Satya Sai Kendra at Shikharpa, Ward no. 6 has 3 rooms with bamboo infill as wall and plastering are done. Steel post are used as frames and CGI sheets as roofing material. A total of 32 houses and its beneficiaries have taken 1st tranche. Approval of 2nd tranche have been stopped by Godawari Municipality as advised by GMaLI Office Lalitpur as there were cases of fund duplication. Three houses supported by Satya Sai Kendra have received building permit being termed as temporary shelter.

• Centre for Integrated Urban Development

CIUD had been providing technical assistance to beneficiaries of Ward no 22, Bungmati, Lalitpur Metropolitan City. Under Paryasampada Project (which is also called Sustainable Tourism and Green Growth in Heritage Settlements of Kathmandu Valley) is currently supporting communities of Bungamati to restore their private buildings and public spaces which were destroyed by 2015 Gorkha earthquake by providing technical assistance to prepare municipal drawings. Funded by European Union under SWITCH Asia Project, UN Habitat Nepal had been implementing Paryasampada Project in Ward no 22, Bungmati through POs such as Lumanti in institutional development, social mobilization & solid waste management, CIUD in technical assistance to beneficiaries to prepare municipal drawings and Sabah Nepal in income generation through local entrepreneurship development.

HRRP District Coordination Meeting Minutes

Discussion: (Items/Knowledge Shared)

CIUD conducted preliminary household survey in Bungamati Sampada Basti to assess the rebuilding status and reasons behind not showing interest to build their houses. The survey has found response as per following.

Total No. of Earthquake affected people in Bungamati – 392

Total Numbers of under reconstruction buildings – 92

Individual with Naksha Pass – 35

Individual with Naksha Pass hurdle – 57

Total No. of Unbuilt Buildings – 300

The problem of getting approval of municipal drawing has delayed accessing construction completion certificates as well as in accessing government tranches. It was found that the area mentioned in lalpurja (landownership certificate) and actual sites doesn't match exactly.

- **Maya Foundation**

Pilachhen is a Newari neighbourhood in Ward No. 7 of Lalitpur Metropolitan City. During the 2015 Gorkha Earthquake, 82 houses out of 110 houses in Pilachhen were completely destroyed. After the earthquake, the community, with support from the Maya Foundation, launched the Pilachhen Reconstruction and Tourism Project with the objective of reviving the Newari culture whereby reconstructing houses on the existing footprint using vernacular architecture and rehabilitating existing courtyards, alleys, and temples. Maya Foundation proposed rebuilding of 82 houses in total under Pilachhen Reconstruction and Tourism Promotion Project from Pilachhen Tole. The priority 82 houses in Pilachhen were planned to reconstruct with a modality of 25% volunteers support (communities themselves), 25% bank loans, 25% household themselves and 25% philanthropic support assisted by Maya Foundation. Currently, in lack of bank loans and volunteer support too, the beneficiaries are themselves proceeding reconstruction process.

To date 24 houses have been completed, some have taken construction completion certificate, and some are in process of taking the certificate. Around 36 houses have initiated reconstruction process currently/ Subsequent tranches of 21 houses have been stopped under direction of GMALI office, Lalitpur whereby raising issues of duplication of funds. Maya Foundation have urged Pilachhen beneficiaries to complete reconstruction by Poush 2077.

- **Durable Solutions – People in Need (PIN)**

The Durable Solutions is a DFID-funded program that supports the NRA by facilitating the implementation of this resettlement program. It has been implemented jointly by People in Need (PIN) and the Community Self-Reliance Center (CSRC). The long-term objective of Durable Solutions is to create a national precedent and framework for the fair and voluntary relocation of citizens following a disaster or due to landlessness. In Lalitpur, PIN is working for resettlement works of earthquake beneficiaries in Gimdi areas, Bagmati Rural Municipality. PIN is working to achieve Category III of Durable Solutions –displaced households in documentation are empowered to advocate for durable solutions and the government is supported in developing the necessary processes to implement durable solutions.

- **Love Green Nepal**

Love Green Nepal with support from Chautari Japan have supported to rebuild 4 roomed school buildings damaged by earthquake 2015 in various parts of Lalitpur district. Till now, Love Green Nepal have reconstructed 5 schools in Lalitpur district. Saraswoti Adharbhut School, the latest school reconstructed by Love Green Nepal in Ward no 2, Lele, Godawari Municipality had been affected by landslide of August- September 2019 (Shrawan 2076) soon after complete rebuilding thus making it unsuitable to initiate schooling activities. The regular classes have been shifted into

HRRP District Coordination Meeting Minutes

Discussion: (Items/Knowledge Shared)

nearby place which is few metres far from the current reconstructed site. The joint monitoring visit from CDO office, DEO, DLPIU Education Office and by local political leader have advised to discontinue any kinds of school activities from the newly reconstructed building. The school has yet not been handed over to the school management authorities.

Miscellaneous Items / AOB:

- Patan Durbar Square and Monument Protection Office have been looking after reconstruction of culturally & historically important archeological sites. Some of the on-going reconstruction are - Rato Machhindranath Temple located at Bungmati with support from Sri-lankan Government is on-going, Bhimsen Mandir located at Mangalbazar Patan is being reconstructed with community level efforts and Degu Taleju Temple is being reconstructed by support from Japan Government. Upto now, 90% works in this sector has been completed.
- DLPIU NRA Building Lalitpur is taking forward interaction meetings/program in various wards of targeted Palikas in Lalitpur district.

Decisions Made: (What, Why, Impacts)

- DLPIU NRA-GMaLI monthly coordination meeting of Lalitpur district will be on regular basis. During the meeting, the update of reconstruction activities of POs and Government organization within Lalitpur district will be shared.
- DLPIU NRA GMALI Lalitpur will continue tracking POs and their recovery & reconstruction related activities.

Next Steps/action points:	Person(s) Responsible	Due Date
DLPIU GMaLI Lalitpur will inform about next monthly coordination meeting.	DLPIU GMaLI Lalitpur/ POs staff	In the next coordination meeting

Participants

Attendees	Gender	Organization	Designation	Phone No.	Email
Shiva Ram Gelal	M	DLPIU GMaLI Lalitpur	Project Chief	9851234333	Shivagelal7@gmail.com
Jeewan Kumar Ghimire	M	DLPIU GMaLI Lalitpur	Section Officer	9851214874	Jeewan.ghimire1@nepal.gov.np
Sandeep Khanal	M	Patan Durbar Square Monument Protection Office, Lalitpur	Chief	9851048173	
Rakesh Maharjan	M	DLPIU GMaLI Lalitpur	MIS Specialist	9851122221	maharjanrakesh123@gmail.com
Yamnath Giri	M	DLPIU GMaLI Lalitpur	M&E Specialist	9851239785	yamnathgiri2014@gmail.com
Dilli Prakash Ghimire	M	Satya Sai Kendra	Representative	9841283904	

HRRP District Coordination Meeting Minutes

Pranab Lal Shrestha	M	Satya Sai Kendra	Representative	9851094438	
Khem Prasad Koirala	M	Love Green Nepal	Program Coordinator	9851239806	LGNearth@gmail.com
Anil Tuladhar	M	CIUD	Architect	9841177480	Anil.lina4812@gmail.com
Sharad Maharjan	M	Maya Foundation	Assistant Program Manager	9851029323	Sangshar4@gmail.com
Sushmita Sunuwar	F	People in Need/Durable Solutions	Project Officer	9849071045	
Sabi Shrestha	F	DLPIU Building Lalitpur	Engineer	9849366040	Sabee.shr101@gmail.com
Poonam Pal	F	DLPIU Building Lalitpur	Engineer	9868721680	Poonampal860@gmail.com
Ambika Amatya	F	HRRP, Lalitpur	District	9841356409	dc.ktm@hrrpnepal.org