

HRRP District Coordination Meeting Minutes

Meeting Purpose:	General Coordination Meeting		
Meeting Date:	03/12/2018 (17 Mangshir 2075)		
Meeting Time:	2:00 PM		
Meeting Location:	DLPIU, NRA-GMaLI Office, Bhaktapur		
Meeting Facilitator:	Mr. Dhruva Gaida, Chief, DLPIU NRA GMaLI Bhaktapur		
Minutes Taken By:	Ambika Amatya (HRRP)		
Summary of participants:	Total: 39	Female: 23	Male: 16

Discussion: (Items/Knowledge Shared)

Agendas:

- Welcome and sharing of objective
- Reconstruction updates from Municipalities
- Discussion on reconstruction issues/challenges in Municipalities
- AOB

Agenda 1

Welcome and sharing of objective

The general coordination meeting of DLPIU, NRA-GMaLI, Bhaktapur was held on 03 December 2018 at DLPIU NRA GMaLI Office, Bhaktapur. The coordination meeting was attended by Mr. Dhruva Gaida, Chief, DLPIU NRA GMaLI Bhaktapur, Ms. Mahalaxmi Joshi, Chief, DLPIU Building Bhaktapur, Mr. Narakanta Sapkota, M & E Consultant, CLPIU Building, staffs of EHRP Project/DLPU NRA GMaLI Bhaktapur, DLPIU deployed engineers in 4 municipalities of Bhaktapur, HRRP and few media personnel working in Bhaktapur district.

The objectives of the meeting were-

- i) To take updates of reconstruction status and issues taking place in municipalities of Bhaktapur district.
- ii) To discuss on the issues of reconstruction of each municipality.
- iii) To strengthen the linkages between municipalities and DLPIU deployed engineers.

Reconstruction Updates from Municipalities

Data shared by DLPIU NRA GMaLI Bhaktapur reveals –

Municipalities	Total beneficiaries	PA agreement	1 st tranche	2 nd tranche	3 rd tranche
Bhaktapur	6888	5568	5568	1487	1278
Changunarayan	10203	9610	9610	2576	2414
Madhyapur Thimi	2254	2040	2040	568	528
Suryabinayak	6721	6927	6926	2082	1947

Discussion on reconstruction issues/challenges in Municipalities

• Suryabinayak Municipality

Daily tranche applications from beneficiaries are getting less that makes upto 2- 3 applications in a week. Engineers are mostly involved in carrying out 3rd inspection that reveals majority of beneficiaries donot owns approved building drawing. Beneficiaries donot even shows PA agreement. Further, 3rd inspection revealed that majority of one roomed- wall system houses had been used by beneficiaries as storage place, as animal shed and for kitchen.

• Madhyapur Thimi Municipality

Maximum of non-compliances cases found in Madhyapur Thimi is related to 9x12 inch and 9x9 inch houses. The houses that were found complaint and have met minimum requirements were in

HRRP District Coordination Meeting Minutes

Discussion: (Items/Knowledge Shared)

pending stage at DLPIU Building and DLPIU GMaLI Offices. The DLPIU deployed engineers of Madhyapur Thimi Municipality had been working together on all of the wards as beneficiaries' numbers are less.

- **Bhaktapur Municipality**

3rd inspection processes is undergoing in Bhaktapur Municipality but majority of beneficiaries has refused to show the PA card. The tab entry of the housing data has been a problem also which were reported to MIS Specialist, DLPIU NRA GMaLI Bhaktapur. Beneficiaries were found to add the storeys other than the mentioned numbers which were revealed during 3rd inspection.

- **Changunarayan Municipality**

3rd inspection processes is going, during which the beneficiaries refuses to show the PA card. There were problems in tab entry found during entry of data of beneficiaries who shifted from retrofitting list to full damaged list. Beneficiaries has queries on delayed processes of tranche transaction from banking institutions. Further, in Phedi areas, nearly 12 houses were reported to have build in landslide prone areas.

Miscellaneous Items / AOB:

- Engineers were requested to inform immediately to DLPIU Building and GMaLI Bhaktapur office about relevant environment, social, health, administration and technical factors of reconstruction that is affecting reconstruction.
- Engineers deployed at municipalities should properly inform beneficiaries about types of correction measures to apply for correcting their houses.
- Engineers were requested to explore about rotational shifting of their working wards to enrich the details about reconstruction efforts taking place in each wards.

Decisions Made: (What, Why, Impacts)

- Engineers should properly inform beneficiaries about types of corrections measures to be applied on houses that have not properly met the minimum requirements.
- DLPIU NRA GMaLI Bhaktapur will conduct random monitoring to take perceptions of beneficiaries about the delays in reconstructing their houses.

Next Steps/action points:	Person(s) Responsible	Due Date
DLPIU NRA GMaLI Bhaktapur will coordinate with DLPIU Building Bhaktapur to conduct random monitoring to take perceptions of beneficiaries about the delays in reconstructing their houses.	All concerned of DLPIU NRA GMaLI Bhaktapur	In the next coordination meeting

Attendance

Attendees	Gender	Organization	Designation	Phone No.	Email
Dhruba Gaida	M	DLPIU GMaLI Bhaktapur	Chief	9851221570	
Mahalaxmi Joshi	F	DLPIU Building Bhaktapur	Chief	9751090249	
Pushkar Raj Budathoki	M	FNJ, Bhaktapur		9841582983	Puskar2068@gmail.com

HRRP District Coordination Meeting Minutes

Attendees	Gender	Organization	Designation	Phone No.	Email
Sanita Mastari	F	EHRP/GMaLI Bkt	FMS	9841430947	shrsanita@gmail.com
Bhojraj Bhatt	M	EHRP/GMaLI Bkt	MIS Sp	9851214538	Bhojrajbhatt1@gmail.com
Som Sharma Bajgain	F	NGO Federation		9841621088	somsharmajee@gmail.com
Ram Chandra Lamichhane	M	DLPIU GMaLI Bkt		9849261544	Lami_ram@gmail.com
Ajay Gelal	M	DLPIU GMaLI Bkt	Engineer	9841232409	gelalajay@gmail.com
Kundan Jung Thapa	M	Changunarayan NP	Engineer	9823535659	Kundan.jungthapa@gmail.com
Manju Sukhupayp	F	Changunarayan NP	Engineer		
Bhargav Aryal	M	Changunarayan NP		9840052755	vargavarzel@gmail.com
Rita Adhikari	F	DLPIU Bhaktapur		9849749444	Ritaadhikari55@gmail.com
Suraj Shrestha	M	DLPIU Building		9842297974	Er.nirsj@gmail.com
Radha Sandha	F	DLPIU Building Bkt	Engineer	9809825645	radasandha@gmail.com
Alina Bajracharya	F	Changunarayan NP		9841006016	Alina.bajracharya2@gmail.co m
Samjhana Shrestha	F	DLPIU Bhaktapur		9841925654	Stha_samjhana11@yahoo.co m
Samjhana Rijal	F	Changunarayan NP	Engineer	9841564873	Rijal.samjhana011@gmail.com
Saru Chansi Shrestha	F	DLPIU Bhaktapur	Engineer	9849128662	Chansi.saru@gmail.com
Bibha Sainju	F	DLPIU Bhaktapur	Engineer	9843706842	Bibha.sainju@gmail.com
Babita Neupane	F	DLPIU Bhaktapur	Engineer	9844482563	Babita.neupane14@gmail.com
Ranjana Suwal	F	DLPIU Bhaktapur	Engineer		
Anugya Pant	F	Madhyapur Thimi NP	Engineer	9841342353	Anugya.pant@gmail.com
Sanjala Paudel	F	Madhyapur Thimi NP	Engineer	9867129777	paudelsanjala@gmail.com
Supriya Pyakurel	F	Madhyapur Thimi NP	Engineer		
Sandhya Dhakal	F	DLPIU Bhaktapur	Engineer	9841551606	sandhyadhakal@yahoo.com
Ashmita Shrestha	F	DLPIU Bhaktapur	Engineer		
Manju Khadka	F	DLPIU Bhaktapur		9849174011	Khadkamanju99@gmail.com
Manita Shrestha	F	DLPIU Bhaktapur	Engineer	9841145936	Shresthamanita123@gmail.co m
Pratima Neupane	F	DLPIU Bhaktapur	Engineer	9803124538	Neu.pratima@gmail.com
Sangita Chikabajar	F	Changunarayan NP	Engineer		
Deepa Shrestha	F	Bhaktapur NP	Engineer	9818354329	Deepa0014@yahoo.com
Samjhana Shrestha	F	DLPIU Bhaktapur	Engineer	9843011400	Samaa.stha@gmail.com
Samjhana Manandhar	F	Bhaktapur NP	Engineer	9849269954	Samjhanamanandhar9@gmail. com
Reeja Hachethu	F	Bhaktapur NP	Engineer	9803376085	Reeja.hac@gmail.com
Narakanta Sapkota	M	CLPIU NRA Building	M & E Consultant	9851090721	aashrayasap@gmail.com
Prabesh Adhikari	M	DLPIU NRA Building	DSE	9846037890	prabeshadhikari@gmail.com
Ambika Amatya	F	HRRP Nepal	District Coordinator	9841356409	dc.ktm@hrrpnepal.org
Manisha Suwal	F	Suryabinayak NP	Engineer	9849125904	ngemns@gmail.com
Kiran Shrestha	M	Suryabinayak NP	Engineer	9851150986	Kiran.ko55@gmail.com