

Meeting Minutes

HRRP Coordination Meeting - Dhading

Date: 2017/1/27

Time: 12:30 AM

Location: DUDBC Office Hall, Milan Tole, Dhading

Lead/Chairperson: Dilip Bhandari, DE, DUDBC Dhading

Participants Organizations:

- NRCS
- Focus Nepal
- ACTED
- OXFAM-GB
- NSET-Nepal
- DUDBC
- HRRP
- DLSA
- UMN
- EPF
- ICDC
- DCA

Agendas

1. Introduction
2. Review of Previous Meetings
3. Rebuilding Accessible and Inclusive Community
4. VDCs' Mason Gap
 - a. Organization wise recorded updates of HRRP
 - b. Detail numbers of Produced Mason through POs and totals
5. HRRP Invitations
6. AOB

1. Introduction

The HRRP meeting started with a formal introduction of participants from partner organizations and government officials on 27th January, 2017.

The purpose of the meeting was to share the updates of data received at HRRP and invite POs on upcoming events of HRRP. During the meeting HRRP Coordinator facilitated the discussion in chairmanship of DUDBC Division Chief: Dilip Bhandari.

2. Review of Previous Meetings

- 12 Gap VDCs identified (मंसिर ८) [Baireni, Benighat, Bhumisthan, Chainpur, Gajuri, Kiranchok, Salyantar, Jogimara, Katunje, Khari, Salang, Gumdi]
- Coverage of 6 VDCs (मंसिर ३०)
 - OXFAM - Benighat, Gajuri, Jogimara & Salang.
 - UMN - Kiranchok & Gumdi.

- ICDC – **Salang** (Ward no. 9)
Mason training needs at Naubise and highway locations of Dhading. (Source: Subodh Gyawali)
- Support DUDBC from Care & Oxfam for printing of NRA booklet (पौष २८)
- Update on OJT and upcoming plans from POs (पौष २८)
- Organize Supply Chain Assessment Workshop of Dhading (पौष २८) and invite the partner organizations through this meeting (HRRP).

On 23rd Nov 2016, 12 VDCs were found to have gap on Mason Training. Thus, following this information on next coordination meeting on 15th Dec, 2016 of HRRP, OXFAM came up with plan to conduct mason training in Benighat, Gajuri and Jogimara among which activity at **Gajuri** and **Jogimara** has been started. ICDC had planned to conduct a mason training in remote area of Salang VDC at ward no. 9. UMN is in the process of conducting one event of mason training at Kiranchok and Gumdi. POs were made aware of the lack of mason at Naubise and surrounding VDCs in Highways of Dhading. Similarly, other action points were also discussed and made aware of.

3. Rebuilding Accessible and Inclusive Community

As this guidance book has been published by Handicap International, such similar modalities have been implemented from partner organizations in Dhading. HRRP is unaware of the methods on how different organizations are executing this concept within the district. HRRP can coordinate with Handicap International for support to conduct a workshop on “Rebuilding Accessible and Inclusive Community” at this reconstruction work. Participant from UMN shared that in reconstruction and school wash activity the activities that in 45 schools 150 classrooms are planned to construct emphasizing disable friendly buildings in working VDCs. It includes child, disable and gender friendly. The participant from OXFAM emphasized that if this concept is included during the training session at VDCs, the masons would be more familiar with the needs of accessible and inclusive community.

4. VDCs’ Mason Gap

- i. Organization wise recorded updates of HRRP
 - HRRP reflect POs’ activities wise planned and reached figure.
 - Analysis the gap of mason in VDC level.
- ii. Detail numbers of Produced Mason through POs and totals

A list VDCs with POs presence were presented at the meeting and more updates were received at HRRP.

Division Chief asked all POs to submit complete mason training, model house construction and any other related data that encapsulates NRA reconstruction activities of Dhading to HRRP for working on gap VDCs’ of mason and report to DUDBC for any assistance that is needed to fulfill such requirements. He also mentioned that DUDBC provides full support/authority to HRRP for collecting and compiling mason training and other related data which directly relates to reconstruction activity formulated by NRA in the District. As there are frequent mason trainings, the updates in database are always required.

5. HRRP Invitations

a. Technical Workshop

HRRP invited all the POs of Dhading and explained the importance of this Technical Workshop which will provide a chance for reconstruction actors to come together to share experience for

delivering technical assistance and to discuss challenges faced and develop possible solutions to address those challenges on 2nd February 2017.

POs were also requested to

- ☐ Prepare a Power point Presentation Slide or Paper based on NRA technical assistance packages.
- ☐ Incorporate the challenges, experiences and any other relevant issues faced at field.

b. Supply Chain Assessment (7th & 8th February, 2017)

Government and non-government authorities were informed about the upcoming event of Supply Chain Assessment in Dhading.

6. AOB

- **Shake Table demonstration [NSET]**

Division Chief mentioned that the shake table demonstration has helped to spread message among people through involvement of massive number of school students. This demonstration will surely benefit the reconstruction and build back safer Nepal mission.

- **Enrolment update and no. of houses that has started reconstruction [DUDBC]**

After NRA has finalized the screening of recorded grievances of the district, DUDBC engineers will be implemented as soon as the instruction from NRA is disseminated to verify the documented grievances at field level.

- **Difference between Technical Assistance and Technical Verification [DUDBC]**

NSET coordinator Er. Pramod Khatiwada was requested to coordinate among organizations working at VDCs to collect full information about technical field staffs for organizing Inspection SOP training for them. Dilip Bhandari mentioned that the cost of training must be from participant's organizations. He also emphasized that it's time to collaborate in close coordination among VDC secretary, DUDBC engineers and partner organizations technical staffs forming a Technical Assistance team and Technical Verification Team. Such teams must be finalized from a meeting at VDC level so that there is common voice of all technical staffs both from government and POs. With fewer no. of human resources available at this period, he suggested to divide certain staffs at each VDCs to avoid duplication and overlapping situation. The Technical Assistance Team can comprise of government engineers, POs engineers and skilled masons. The form formats used by government engineers must also be used by POs during technical assistance at field.

The inspection SOP training of DUDBC engineers for Dhading has been accomplished and the training for Makwanpur engineers is also at the edge of completion.

- **Updates on OJT**

In particular to OJT program, DUDBC Division Chief Er. Dilip Bhandari mentioned that NSET will be continuing the coverage on their working VDCs of Dhading. He also shared that the production of Head-mason will be done from DUDBC starting from 7th February, 2017 (माघ २५, २०७३) in three VDCs namely **Bhumisthan, Pida and Baireni**. This training for creating head-mason from each wards of three VDCs that will include 27 participants is going to be held at Baireni. Likewise, he also said that the production of head-mason for each of the wards of different VDCs in Dhading will be carried out smoothly.

Regarding the OJT modality of HELVETAS, he observed that the engagement of 10 masons for 50 days was not effective and 4-5 masons were working as a helper rather than as a mason. Thus, the new OJT modality has divided 10 workers into two groups as 6 masons (skilled) and 4 helpers (unskilled mason). The unskilled masons will be familiar with uses and names of the equipments used during construction work. The wages per day during the training for head-

Adding up to OJT wages, NSET mentioned that NRP. 300/- for participants of training and NPR. 1000/- for lead mason will be paid and the OJT will be carried out in 1 municipality & 11 working VDCs.

- a. **NSET to Coordinate and Conduct orientation on inspection SOP for POs technical/field staffs managing required resources within the POs.**
- b. **DUDBC to support HRRP for collection and compilation of mason data and others related reconstruction activity.**
- c. **POs to collaborate in close coordination among VDC secretary, DUDBC engineers and partner organizations technical staffs forming a Technical Assistance team and Technical Verification Team.**
- d. **POs technical staff to participate in one day Technical Workshop on 2nd February, 2017.**

[illegible]