

District Report

Gorkha

8 - 21 June 2018

Summary of events during this period

Name of activity/event	Event date	Participants summary		Contact Person	Reference Document
		Male	Female		
HRRP district technical coordinator and information management officer, along with GMALI representative, participated in Barpak Sulikot rural municipality level coordination, facilitation and interaction meeting with local representatives of the rural municipality. The palika level meeting was chaired by rural municipality chairperson Mr. Bishnu Prasad Bhatta. The coordination meeting was attended by rural municipality deputy chairperson, ward chairpersons, engineers and technical teams from respective wards, representatives from JICA EHRP working in the rural municipalities.	11 th June 2018	39	15	techcord.gorkha@hrrpnepal.org ; im.gorkha@hrrpnepal.org	Field visit report
Mr. Narayan Prasad Bhattarai – CDO, Gorkha and Mr. Chandra Gurung – District Coordinator, HRRP Gorkha observed the mobile service camp of citizenship distribution at Kashigaun – 6, Dharche Rural Municipality, organized by DAO in coordination with Dharche Rural Municipality ward no. 6	15 th June 2018			dc.gorkha@hrrpnepal.org	Field visit report
Mr. Narayan Prasad Bhattarai – CDO, Gorkha, Mr. Chandra Gurung – DC-HRRP, Mr. Hari Ram Upreti, Kantipur News correspondent, Mr. Suraj Karki – Inspector of Nepal Police, Mr. Phadindra Ghole – Inspector of Armed Police Force attended the lalpurja – landownership distribution program at to the families who are identified to be relocated in three different location of Kerauja, Dharche Rural Municipality. The program was organized by PIN/CRSC in	16 June 2018	44	5	dc.gorkha@hrrpnepal.org	Field visit report

Summary of events during this period

coordination with DAO, NRA, GMALI and HRRP, Gorkha.					
HRRP IM officer, Mr. Birodh Kattel, participated in interaction and technical facilitation with Shahid Lakhan rural municipality elected representatives and engineers in coordination with ODRC/UNDP, NRA and DSE. This event was organized in Ghairung, Shahid lakhan rural municipality on 17 th June 2018.	17 th June 2018			im.gorkha@hrrpnepal.org	Field visit report
HRRP District Coordinator Mr. Chandra Gurung and IM officer, Mr. Birodh Kattel, participated in interaction and technical facilitation with Dharche and Arughat rural municipality elected representatives and engineers in coordination with ODRC/UNDP, NRA and DSE. This event was organized in Soti Bazaar, Arughat rural municipality on 19 th June 2018.	19 th June 2018			dc.gorkha@hrrpnepal.org ; im.gorkha@hrrpnepal.org	Field visit report
HRRP Gorkha team organized the monthly district level coordination meeting on 21 st June 2018. The monthly coordination meeting was chaired by Mr. Shiva Poudel, GMALI representative. This meeting was attended by representative of agencies working in reconstruction in Gorkha.	21 st June 2018	21	3	dc.gorkha@hrrpnepal.org ; techcord.gorkha@hrrpnepal.org ; im.gorkha@hrrpnepal.org	Meeting Minutes
HRRP district coordinator participated in the public hearing program on grievance of reconstruction along with GMALI Gorkha team. This program was organized by transparency international on 21 st June 2018 in Bhawani Multiple Campus, Palungtar municipality.	21 st June 2018			dc.gorkha@hrrpnepal.org	Field visit report

Upcoming Events & Meetings

Name of activity/event	Date, Time, and Location	Organizer	Contact Person
Light timber frame orientation for engineers and technical team of POs with the support of JICA EHRP	4 th July 2018, 10 am at Hotel Miracle	HRRP in coordination with JICA	techcord.gorkha@hrrpnepal.org

Upcoming Events & Meetings

Interaction and facilitation with POs to avoid duplication and widen coverage of vulnerable support	N/A	HRRP in coordination with POs	dc.gorkha@hrrpnepal.org
---	-----	-------------------------------	--

News & Updates

- The plight of Kerauja same to same
- People not included in the reconstruction beneficiaries list can ask for written explanation



नाम छुटेका पिडितले अब लिखित रुपमा जवाफ माग्नु पाउने

बरेन्द्र ढकाल
असार ७, गोरखा -

लाभग्राहीको सूचीमा नाम नपरेका भूकम्प पिडितले अब लिखित रुपमा जवाफ लिनु पाउने भएका छन्। आफ्नो घर किन लाभग्राहीको सूचीमा नपरेको भन्ने बारेमा लिखित रुपमा जवाफ लिनु पाउने व्यवस्था प्राधिकरणले सुरु गरेको छ। 'केन्द्रमा त यो व्यवस्था सुरु भइसकेको छ, अब जिल्लामा पनि छिट्टै उहाँहरूले आफ्नो घर किन लाभग्राहीको सूचीमा नपरेको भन्ने लिखित रुपमा जवाफ माग्नु हुनेछ' राष्ट्रिय पुर्ननिर्माण अन्तर्गतको जिल्ला आयोजना कार्यान्वयन इकाई (अनुदान व्यवस्थापन तथा स्थानीय पूर्वाधार) गोरखाका शिव पौडेलले जानकारी दिए। लाभग्राहीको सूचीमा नाम नपरेकाहरूले सूचनाको हक

मार्फत प्राधिकरणमा सिधै उजुरी दिन सक्नेछन्। उजुरी दिएको ३५ दिन भित्र लिखित रुपमा जवाफ दिने प्राधिकरणको तयारी छ। 'उहाँहरूले उजुरी दिनुहुन्छ हामी संकलन गरेर कार्यालय मार्फत पठाइदिन्छौ जवाफ प्राप्त भएपछि लिखित रुपमै पिडितलाई उपलब्ध गराउँछौ' उनले भने। हाल केन्द्रमा रहेको उक्त सेवा छिट्टै जिल्लाबाट सुरु गर्ने तयारी छ। स्थानीय तह मार्फत उजुरी लिने व्यवस्था पनि मिलाउने प्राधिकरणले बताएको छ। सिधै स्थानीय तह मार्फत नै उजुरी दिन सक्ने व्यवस्था गर्ने बारेमा अन्तिम तयारी भइरहेको मैले जानकारी पाएको छु पौडेलले भने 'त्यसले पिडितलाई थप सहयोग पुग्छ भन्ने हाम्रो विश्वास छ।'

आफूले मागेको जवाफ चित नबुक्ने पुनरावेदन गर्न पाउने समेतको व्यवस्था प्राधिकरणले गरेको छ। 'आफ्नो घरमा भएको क्षती अनुसार चित बुझ्ने जवाफ आपत भन्ने, तुरुन्तै पुनरावेदन गर्न पाउनु हुनेछ' उनले भने 'त्यसको पनि छिट्टै सुनुवाइ हुन्छ।' त्यसका लागि प्राधिकरणले छिट्टै न्यायधिसको समेत व्यवस्था गरेको छ। गोरखामा करिब ३ हजार भूकम्प पिडित अझै लाभग्राहीको सूचीमा छैनन्। प्रवलीकरणको सूचीमा रहेका २ हजार ७५२ घरधुरी मध्ये अधिकांशले आफ्नो घर प्रवलीकरणको सूचीमा नपरेको प्रति असन्तुष्टी जनाउँदै आएका छन्। 'उहाँहरूले पनि सूचना माग्ने अधिकार भइहाल्यो, प्रवलीकरणमा चित नबुझेको भए के कति कारणले प्रवलीकरणमा परेको हो उहाँहरूले निवेदन दिन सक्नु हुन्छ' बाँकी पृष्ठ ३ मा...

Field Visit /Joint Field Monitoring Visit Reports

Visit 1		
Date	Location	Participants from HRRP and stakeholders
11 th June 2018	Barpak Sulikot rural municipality, ward no 6, Takukot	• Mr. Shiva Poudel, GMALI • Mr. Dal Bahadur Oli, GMALI • Mr. Atit Shrestha, HRRP • Mr. Birodh Kattel, HRRP
Objective(s)	To conduct rural municipality level coordination, facilitation and interaction meeting with elected representatives, DLPIU Engineers and technicians and partner agency representatives	
Summary	HRRP Gorkha and GMALI organized rural municipality level coordination, facilitation and interaction meeting with elected representatives, DLPIU Engineers and technicians and partner agency representatives at Barpak Sulikot rural municipality on 11 th June, Monday. The rural municipality level meeting was chaired by Barpak Sulikot rural municipality chairperson Bishnu Prasad Bhatta. The coordination meeting was attended by rural	

municipality chairperson, ward chairperson, engineers and technical teams from respective wards, representatives from agencies working in the rural municipalities.
HRRP Gorkha along with the support of EHRP presented the present status of reconstruction of the rural municipality Representatives from EHRP presented about their works ongoing in the rural municipalities. GMALI representative, Mr. Shiva Poudel presented about the new structure of NRA/GMALI at district level. In the second part open interaction was organized. Queries were taken from participants. GMALI representative, Mr. Shiva Poudel answered the queries raised by the rural municipality authorities, engineers and beneficiaries present.

Challenges / Issues Identified	Action Required	Responsible	Timeframe
Result of grievances are yet to be published	Central NRA has started publishing the results of grievances. The grievance result of this rural municipality will be published soon. Once published we will notify this to the rural municipality authorities	District NRA	As soon as possible
Possible relocation site has not been identified for hazard prone settlement	Geological survey has been completed in some parts and based on their recommendations relocation will be fixed	District NRA	As soon as possible

Photos



Mr. Shiva Poudel, GMALI Gorkha, briefing about the restructuring of NRA at the district level to the rural municipality officials and other participants of coordination



Mr. Babu ram K.C, Deputy Project Manager of JICA/EHRP project, presenting the updates and upcoming plans of EHRP project to the rural municipality authorities.

Visit 2				
Date		Location	Participants from HRRP and stakeholders	
15 – 16 June 2018		Kashigaun, Kerauja, Dharche Rural Municipality.	Mr. Narayan Prasad Bhattarai – CDO, Gorkha, Mr. Chandra Gurung – District Coordinator – HRRP, Gorkha, Mr. Hari Upreti – Kantipur News, Mr. Suraj Karki – Inspector of Nepal Police, Mr. Phadindra Ghole – Inspector of Armed Police Force.	
Objective(s)	• To observe the mobile service camp of citizenship distribution at Kashigaun – 6 • To interact with local representative of Kashigaun on the status of reconstruction in the ward – HRRP, DAO, • To distribute lalpurja – landownership document to families identified to be relocated in Kerauja			
Summary	District Administration Office Gorkha organized 2 days mobile service camp to distribute citizenship certificate at Kasigaun – 6, Dharche Rural Municipality On 15 – 16 June 2018. Total 168 citizenship cards were distributed in the camp. The service camp was directly observed by Mr. Narayan Prasad Bhattarai – CDO, Gorkha. The service camp was organized in coordination with Dharche Rural Municipality and Ward No. 6. In the service camp, total 168 persons received citizenship certificate. In the meantime, Mr. Narayan Prasad Bhattarai - CDO, Gorkha and Mr. Chandra Gurung – District Coordinator - HRRP Gorkha had an interaction meeting with local representatives, partner organizations working in the rural municipality and community people on private housing reconstruction and overall reconstruction status. HRRP shared two pager reconstruction updates of Dharche Rural Municipality. And then, ward chairperson and partner organization shared that almost 90 per cent households completes the housing reconstruction, but many of them have not received the third tranche yet. Regarding this, CDO, Gorkha put concern about the housing reconstruction status and committed to facilitating if the gaps are identified. In Kerauja, in coordination with PIN and CSRC and HRRP, District Administration Office organized two days service camp regarding lalpurja – landownership document handover to the families who were identified to be relocated by NRA. Total 348 HHs are identified to be relocated in three different location – Dankan, Bamlangchowk and Lamabesi of Keruaja. In the program, 41 lalpurja – landownership documents were jointly distributed to the families by CDO and Chairperson of Dharche Rural Municipality. The program was chaired by Mr. Santa Bahadur Gurung – Chairperson of Dharche Rural Municipality and the chief guest was Mr. Narayan Prasad Bhattarai – CDO, Gorkha. In the event, there were identified some challenges of relocating the vulnerable HHs - difficulty in transferring landownership land from long gap generation and most of the land owner is above 65 years of age so this can be difficulty to receive the NRA grant to buy the land through AC payment cheque.			
Challenges / Issues Identified		Action Required	Responsible	Timeframe
Only 41 lalpurja has been distributed and there are still 300 HHs to receive lalpurja		Service camp need to take there for distributing lalpurja	DAO and NRA	As soon as possible
AC payment cheque to land owner is also challenging and due to this land owner is unwilling to transfer the name of lalpurja		Need to consult with bank and need to look for other comfortable option to	DAO, NRA, Bank	As soon as possible

	easily pay the amount to landowner		
--	------------------------------------	--	--

Photos



Handed over the citizenship certificate to a woman at Kashigaun by Mr. Narayan Prasad Bhattarai, CDO, Gorkha



Handed over (Lalpurja) land ownership document to HHs who are needed to be relocated at Dangcan, Bamlangchowk and Lamabesi.

Visit 3

Date	Location	Participants from HRRP and stakeholders
17 th June, 2018	Ghairung, Shahid Lakhani rural municipality, ward no 6	• Mr. Ramesh Babu Thapa Magar, Chairperson, Shahid Lakhani Rural Municipality • Mr. Sumit Karna, DSE • Mr. Birodh Kattel, HRRP • Mr. Yubak Shrestha, DLPIU • Mr. Ram Sapkota, ODRC

Objective(s)	To participate in interaction and technical facilitation with Shahid Lakhani rural municipality officials and engineers in coordination with ODRC/UNDP, NRA and DSE
---------------------	---

Summary	HRRP District information management officer, Mr. Birodh Kattel, participated in the interaction program organized and coordinated by ODRC/UNDP and partners. The program was intended to introduce the reconstruction program of ODRC/UNDP to all the local elected representatives of ODRC/UNDP working area. Mr. Ram Sapkota, District coordinator, introduced the project and its objectives to the local representatives and engineers and technical team from both DLPIU and ODRC/UNDP. Similarly, Mr. Yubak Shrestha briefed about the procedure for technical inspection and tranche release procedure to the technical team. Mr. Birodh Kattel, District information management officer, HRRP updated about reconstruction activities to the participants. Mr. Ramesh Babu Thapa Magar, chairperson of Shahid Lakhani rural municipality, welcomed ODRC/UNDP and shared to coordinate with rural municipality for all partners and agencies willing to work in his rural municipality.
----------------	--

Challenges / Issues Identified	Action Required	Responsible	Timeframe
Result of grievances are yet to be published	Central NRA has started publishing the results of grievances. The grievance result	District NRA	As soon as possible

	of this rural municipality will be published soon. Once published we will notify this to the rural municipality authorities		
--	---	--	--

Photos



Mr. Ramesh Babu Thapa Magar, Chairperson, Shahid Lakhani rural municipality, sharing his thoughts to the participants



Local body representative of ODRC working area participating in the interaction program.

Visit 4

Date	Location	Participants
19 th June 2018	Soti Bazaar, Arughat rural municipality	• Mr. Subash Gurung, Chairperson, Dharche rural municipality • Mr. Purna Dahal, Chairperson, Arughat rural municipality • Mr. Shiva Poudel, GMALI • Mr. Awasish Thakuri, DSE • Mr. Chandra Gurung, HRRP • Mr. Birodh Kattel, HRRP • Mr. Ram Sapkota, ODRC

Objective(s)	• To participate in interaction and technical facilitation with Dharche and Arughat rural municipality officials and engineers in coordination with ODRC/UNDP, NRA and DSE • To participate in the open interaction program with GMALI, local rural municipality bodies
---------------------	--

Summary	HRRP District coordinator, Mr. Chandra Gurung and District information management officer, Mr. Birodh Kattel, participated in the interaction program organized and coordinated by ODRC/UNDP and partners. The program was intended to introduce the reconstruction program of ODRC/UNDP to all the local elected representatives of ODRC/UNDP working area. Mr. Ram Sapkota, District coordinator, introduced the project and its objectives to the local representatives and engineers and technical team from both DLPIU and ODRC/UNDP. Similarly, Mr. Awasish Thakuri briefed about the procedure for technical inspection and tranche release to the technical team. Mr. Birodh Kattel, District information management officer, HRRP updated about reconstruction activities to the participants. Mr. Subash Gurung, chairperson of Dharche rural municipality and Mr. Purna Dahal, chairperson of Arughat rural municipality, advised ODRC/UNDP of focusing on other development works
----------------	---

	rather than housing reconstruction as the targeted wards of ODRC/UNDP has completed most of the housing reconstruction.
--	---

Challenges / Issues Identified	Action Required	Responsible	Timeframe
Beneficiaries who should have been included in reconstruction beneficiaries, came under retrofitting beneficiaries in the latest result of grievances	These beneficiaries can again apply to be included in the reconstruction list in the ward offices	Ward chairperson, ward secretary and engineers	Within a month
Vulnerable households are missing from the vulnerable list of NRAs, what happens to those HHS?	As these data came from central level, districts cannot do anything about it. In the future if there is any re survey done than they can be included.	Central NRA	Not fix

Photos



Mr. Subash Gurung, Chairperson, Dharche rural municipality, sharing his thoughts during the interaction program.



Mr. Shiva Poudel, GMALI Gorkha representative, responding to the queries of participants during the open interaction session.

Visit 5

Date	Location	Participants from HRRP and stakeholders
21 st June, 2018	Bhawani Campus, Palungtar municipality	- Mr. Ram Kumar Shrestha, DTO, GMALI - Mr. Shiva Poudel, GMALI Gorkha - Mr. Ram Prasad Acharya, DLPIU Education - Mr. Chandra Gurung, District Coordinator, HRRP - M/s Kamala Rana, District Project Officer, Transparency International

Objective(s)	To participate in the public hearing program on grievance of reconstruction organized by Transparency International
--------------	---

Summary	Transparency International Nepal organized public hearing program in coordination with Palungtaar Municipality, NRA, GMALI, DLPIU/Education, DLPIU/DUDBC, HRRP and DAO Gorkha at Palungtar Municipality on 21 st June 2018. The objective of the program was to address the issues of grievances of reconstruction, looking for possible solutions of reconstruction obstacles,
---------	--

transparent mechanism of reconstruction work by strengthening the service delivery of the concerned stakeholders to be more responsive and accountable. The public hearing program was chaired by Deputy Mayor Ms. Phampa Basyal of Palungtaar Municipality. Ms. Basyal presented the status of the reconstruction work and its progress of the municipality. And then, the program was entered question and answer session. More than 200 participants were participated in the program and different type of questions and issues were asked by participants and responded accordingly by reconstruction actors: NRA, CMALI, DLPIUs and Municipality. The program was facilitated by Transparency International, Gorkha. After the closing of public hearing program, the team monitored three different schools constructed by DLPIU/Education and World Vision International supported and UNOPS implemented in three different locations of Palungtaar Municipality.

Challenges / Issues Identified	Action Required	Responsible	Timeframe
Grievances are not addressed yet	All the grievances should be addressed	NRA	As soon as possible
Issues of Landless people	NRA should provide 2 lakh grants to buy land by fulfilling all the required documents in coordination with ward and municipality	NRA, and respective ward, and Municipality	As soon as possible
No clear policies have been formulated in urban municipality and smart city concept	Develop clear policies and procedures	NRA, Municipality	As soon as possible
In school construction, there is no information board and not properly maintained quality assurance – technical gaps with workmanship and construction materials	Technical facilitation needs to lead and mobilize workmanship and check the quality of construction materials in the field	DLPIU engineers, Contractor, User Groups, IP and POs	Always

Photos



Mr. Ram Kumar Shrestha in white shirt, chief of GMALI, responding the queries raised by participants in the public hearing program



The monitoring team GMALI, HRRP, DLPIUs and Trasparency International observing Pritivi Primary School.

Housing Typology Report



M/s Anita Ghale's under construction frame house. She has received first tranche only. She has relocated from Kerauja to Lamabesi and has received her land ownership certificate (laalpurja)



Mr. Sanu Kancha Gurung's stone masonry house. He has been recommended for second tranche after inspection.



M/s Thanu Maya Sarkini's under construction R.C.C frame house. She has already received second tranche.



Mr Mangale Sarki's under construction stone masonry mud mortar house at sill level. He has already received second tranche.

Questions Collected

Question	Who Asked the Question?	Response Provided (By Whom)
Does the housing deadline announced by NRA apply to those beneficiaries who have registered grievances as well as those from hazard prone area who are yet to start construction and may need relocation?	Ward chairperson	These beneficiaries who have registered grievances will not be subjected to the deadline as they have not signed the PA agreement and are yet to receive first tranche. Similarly, for relocation beneficiaries, based on geologist's reports they will be relocated, and they are also not subjected to grant deadline. (GMALI)

Questions Collected

Some of the vulnerable households are missing from the vulnerable list of NRA? How or what can be done about this?	Rural municipality chairperson	As these data came from central level, districts cannot do anything about it. In the future, if there is any re survey done than they can be included. (GMALI)
--	--------------------------------	--

Challenges and Way Forward

Challenge	Way Forward
Restructuring of NRA at district level	Coordination among district stakeholders, respective department heads to clarify the roles and responsibility of all concerned.
File forwarding and speedy tranche payment	Coordination among district stakeholders, engineers and partners for quickly forwarding the tranche files to the district and if needed add more people to support checking and verifying and forwarding the tranche to the beneficiaries

Case Study

Renu Kamari Rokaha, aged 43, who was left behind by her husband with 4 children was living with a lot of hardships both economically and socially. Her adversity was escalated by Earthquake, 2072 destroying her home leaving them homeless. She and her children spend almost 2 years in temporary shelter in Aaruchanaute – 6, Gorkha.

Though, her main source of livelihood was agriculture, but she didn't have enough land and crop from those lands was never enough for her family. Her income from working in other's land was too low to maintain her daily expenses. Being able to construct their home with own money was out of questions but she was gutsy enough to start her house construction by taking debts from her relatives, but she hasn't got 2nd tranche yet.

SSICDC in support of CRS, started unskilled mason training at community. Ms. Rokaha applied and got selected as a eligible participants for unskilled mason training on which she got incentives, total NRPs 20,000 for 50 days and with that money, she paid some part of her debts. After getting training, she started working as unskilled mason along with different construction groups and earn around NRPs 15000 to 20,000 per months. She said, even before training, I used to do construction work, but it was very hard for me to get job because people used to distrust me but now, people are asking me to join with them in construction and also, neighbors ask me to help them.

Being female and working as mason is not as easy as it looks. As a head of household and as a mother of 4 children, she has to manage her household's chores and work as a mason and our society is not free from discrimination yet. 'Even though, they know, I am capable of working as much as men and I am working as much as they do, but some of contractors are reluctant to pay me equal to men' She huffed. She is planning to continue to work as mason in future too.

One of mason's group leader, Mr. Buddhi Bahadur Khadka said, Renu is very skillful. She works just like us so, I always ask her to join us whenever we got work.