

HRRP District Coordination Meeting Minutes

Meeting Purpose:	<i>NRA/HRRP Coordination Meeting, Kavrepalanchok</i>
Meeting Date:	<i>01/22/2018</i>
Meeting Time:	<i>10:30 AM - 11:30 AM</i>
Meeting Location:	<i>NRA Hall, Dhulikhel, Kavre</i>
Meeting Facilitator:	<i>Reshma Shrestha</i>
Minutes Taken By:	<i>Reshma Shrestha</i>

Discussion: (Items/Knowledge Shared)

NRA Updates

- *District Coordination Committee Meeting Updates*
 - *A request to be made for the remaining Resurvey and Reverification at Roshi GP, Panauti NP and Panchkhal NP.*
 - *All Gaupalikas/Nagarpalikas have been requested to provide the list of vulnerable under four categories:*
 - *The deadline for Second Tranche application has not been extended. Requests have been received for extension which will be forwarded to the central level, but as for now, the deadline is intact.*
 - *Technical resource (Engineers/Sub engineers/Asst sub engineers) has been the major issue at all the local levels. Inadequate number of technical persons has led to gaps in technical assistance and lesser inspections as well. Until the request to the central level for mobilizing new technical persons is addressed, the local structures will be directed to mobilize the available resources as per the need rather than by wards.*
 - *The beneficiaries must reconstruct in the land as agreed in the PA Form. But certain cases have been raised at the boundaries which will be forwarded to Central NRA.*
 - *The local structures have been directed to submit the list of Landless Beneficiaries by Magh.*
 - *For the resettlement cases, local level and beneficiaries have been directed to find suitable land and expedite the support process.*
- *From all the field visits, some settlements have been identified as most vulnerable. It includes: 24 HHs of Falate-7, 29 HHs of KolateBhumlu-6 and 18 HHs of Sapling-1. POs were requested to seek possibilities of expanding support to these three communities. At Falate, the beneficiaries have requested support for water supply and storage for reconstruction.*
- *Manpower deficiency at MoFALD/DLPIU has led to pending files thus delaying the timely release of cheques affecting the overall reconstruction progress of the district. So, POs were requested to support manpower temporarily.*

MoFALD/DTO/DLPIU Updates:

- *65,773 beneficiaries have received the First Tranche, 11,350 have received Second Tranche and 2,997 beneficiaries have received Third Tranche in the district.*
- *Under EMRP project, 10 Gumbas have been assessed in detail.*
- *POs were requested to support manpower as soon as possible.*

DUDBC/DLPIU Updates:

- *The NRA timeframe for tranches can be misleading. Some cases have been reported in Ramechhap where the plinths were reconstructed without foundations. Though no such cases have been reported in the district, the engineers have been directed to inspect properly.*
- *One roomed house reconstructed for the sake of getting tranche too is a critical issue. Only the vulnerable approved from the ward level are eligible for constructing one roomed structures.*
- *DUDBC/DLPIU is expediting mason trainings to cover the gaps. POs were requested to timely update the training and participants details in the NRA format.*

HRRP District Coordination Meeting Minutes

Discussion: (Items/Knowledge Shared)

Housing Reconstruction Experiences and Challenges Sharing:

- HELVETAS:
 - During the 172 events of Mason Training, 1720 masons were trained and 344 houses completed over 30 VDCs.
 - The training details was sought by DUDBC.
- Habitat for Humanity/ASF:
 - 250 HHs supported with First Tranche and 133 with Second. 200 houses have been inspected for the second tranche.
 - 447 HHs have been supported with Top ups.
- Samaritan's Purse:
 - For the year 2018, Livelihood and WASH activities are under planning phase.
 - DUDBC requested for the detailed estimate of a prototype of the Earth-bag house.
- SJASK:
 - The final report with details of 388 houses constructed at MandanDeupur Municipality will be shared shortly for the MIS Entry.
- Ujyalo Gaun Nirman Abhiyan:
 - 143 HHs supported with First Tranche, 30 with Second Tranche
 - 64 houses have reached the plinth level whereas 8 houses have been completed.
 - 30 houses have been supported with 30,000 Labor Support.
 - DUDBC requested to increase technical assistance to expedite the reconstruction process as it has been slow.
- Caritas Nepal:
 - At Balthali, 516 beneficiaries have received First Tranche, 254 have received Second Tranche and 128 have received Third Tranche whereas 168 have been supported with Transportation support.
 - At ChandeniMandan, 1033 beneficiaries have received First Tranche, 569 have received Second Tranche and 257 have received Third Tranche whereas 497 have received transportation support.
 - 53 masons have been trained at SanoWangthali, 56 at MajhiFeda and 86 at Nagregagarche. Of the 195 trained, 185 are involved in construction activities. 2 demo houses will be constructed in each of the three VDCs.
 - 67 HHs at SanoWangthali, 57 at MajhiFeda and 86 at Nagregagarche have received technical assistance for reconstruction.
 - The details of the demo house beneficiaries and training details were sought by DUDBC.
- Arsow Nepal:
 - 4 model houses under constructions at MahankalChaur, ChyasingKharka, ChalalGanesthan and Chyamrangbesi. These model houses will be handed over to the ward offices.
 - 119 masons have been trained through 7 Days Training and 60 masons produced through 50 days OJT.
 - DUDBC requested for the training details of OJT.
- Navijyoti Center:
 - The inspections of the Hollow Concrete Block houses are ongoing.
 - The deadline is in question as the inspection started late in Koshidekha VDC.

HRRP Updates

- A housing typology infographic has been prepared according to the local structures which will be updated and shared on regular basis. POs were requested to share the pictures from their working areas or from the trips within the district.
- POs were requested to share details of Mason Rates in their working areas.

HRRP District Coordination Meeting Minutes

S.N.	Attendees	Organization	Phone Number	Email
1	Dhruba Gaida	NRA Kavrepalanchok	9851206233	dgaida022@gmail.com
2	Lok Nath Regmi	MoFALD/DLPIU	9851146403	lok.reg@gmail.com
3	Ashok Adhikari	DUDBC/DLPIU	9841258878	adhikariashok@outlook.com
4	Krishna B.K	ASF Nepal	9851178789	bishwakarmakrishna@gmail.com
5	Rama Timalsina	HELVETAS	9841137724	rama.timalsina@helvetas.org
6	Madhav Raj Mainalee	ARSOW Nepal	9841005399	madhav.mainalee@gmail.com
7	Santosh Suwal	Caritas Nepal	9801317248	santoshkumarsuwal@gmail.com
8	Bhupendra Koirala	Caritas Nepal	9851177456	bhupendrakoirala14@gmail.com
9	Geevan Gurung	Samaritans Purse	9849552030	ggurung@samaritan.org
10	Dil Prasad Magar	SJASK	9851185499	sjask1991@gmail.com
11	Subash Tripathi	Navjyoti Center	9808970005	chintankranti@gmail.com
12	Pushkar Singh	Navjyoti Center	9803638276	pushkarslove@gmail.com
13	Bunu Vaidya	Samaritans Purse	9851138534	bv@samaritan.org
14	Raju Mijar	Ujjalo Gaun Nirman Abhiyan	9803033835	bvbmpanchkhal@gmail.com
15	Ishor Neupane	Caritas Nepal	9849572020	lookmeishor@gmail.com
16	Reshma Shrestha	HRRP	9841264190	reshma@hrrpnepal.org