

District Report

Nuwakot

9 – 16 November 2017

Activity Summary

Activity	Contact Person	Reference Document
4W Update	im.nuwakot@hrrpnepal.org	
Contact List Update	im.nuwakot@hrrpnepal.org	
Ppt slide and document preparation for meeting	im.nuwakot@hrrpnepal.org	
Coordination meeting Conducted	dc.nuwakot@hrrpnepal.org	Click here for Photos
Visit to hollow Block Producer	dc.nuwakot@hrrpnepal.org	Click here for Photos
Field Visit to Manakamana VDC for HCB data collection	dc.nuwakot@hrrpnepal.org	Click Here for Photos
Phone call to Ward and Municipality Level Chair Person and Executive for Digitization	dc.nuwakot@hrrpnepal.org	
Info Pack Preparation and printing document	im.nuwakot@hrrpnepal.org	
Info Pack Distribution to CDO and LDO office	im.nuwakot@hrrpnepal.org	
Weekly Report Preparation	dc.nuwakot@hrrpnepal.org	
Meeting Minute Preparation	dc.nuwakot@hrrpnepal.org	
Coordination for training on correction manual and retrofitting guidelines	dc.nuwakot@hrrpnepal.org	Click for Photos

Upcoming Events & Meetings

Event / Meeting	Date, Time, and Location	Contact Person
To include details of upcoming events and meetings in the next bulletin, please share details with dcc.nuwaakot@hrrpnepal.org by COB Wednesday of each week.		

News & Updates

Training on correction/Exception manual and Retrofitting Guidelines Organized by Oxfam Nov 14- Nov 16, 2017 for all the technical engineers and sub-engineers

Field Visit Reports

Date	Location	Participants
14 Nov 2017 Tuesday	Old Manakamana VDC (Ward – 4, 7) New Kispang (Ward 5)	- Buddha Singh Thakuri - Rajendra Gautam, Project Manager (WR)
Objective(s)	- Objective 1: To fulfill the requirement of HCB built household survey requested by DMT (Technical Team) - Objective 2: To understand the Hollow block houses build by World Renew - Objective 3: To understand the progress of WR housing and enrollment status	

Summary	One day field visit to fulfill the requirement of hollow concrete block built house survey with the support of World Renew. HRRP, Mr. Buddha and Project Manager Rajendra sir went to Manakamana VDC (Ward – 4, Champani and Ward – 5, Bhadare). WR had planned to build 288 beneficiaries households but 282 households started the work in which 274 households have taken 3rd tranche. The data shows that they have successfully completed reconstructing houses using hollow concrete blocks and they are nearer to hand over as soon as the end of November. In case of Manakamana VDC (ward – 5 and ward – 7), Almost all the beneficiaries have taken 4th tranche. There are around 71 households in which they've all used blocks instead stones and bricks due to the shortage of building materials like stones and wood and most importantly due to the fact that WR provided transportation which was easier for them, so all of them preferred hollow blocks. Most of the beneficiaries have also taken training for building safer houses and worked together as rotation system.		
Challenges / Issues Identified	Action Required	Responsible	Timeframe
Initially tough to Convince beneficiaries to use blocks	Orientation to them and block design also approved by Government	World Renew	
Transportation Access problem	With the help of villagers and WR technical and financial support	World Renew and local body	
Photos			
Ward – 7, Manakamana VDC: 27 House hold made by HCB with the help of WR	Interviewing with Beneficiaries Ward – 4, Manakamana VDC/ New Kispang – 5. 44 households are made by WR for deprived people (Dalit Basti)		
			



Block building houses in champani-4, Manakaman VDC (Kispang- 5, New structure)



Hydraulic Block building machine, Glory Block Udyog (Battar – 4, Bidur)