

# District Report

## Okhaldhunga

12 - 25 October 2018

### Summary of events during this period

| Name of activity/event                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      | Event date   | Participants summary |        | Contact Person                                                                                               | Reference Document                                                                |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------|----------------------|--------|--------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------|
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |              | Male                 | Female |                                                                                                              |                                                                                   |
| Participation on Coordination meeting with NGO/INGO, Partner organizations. In contest of reconstruction challenges and updates organized by TI Nepal in coordination of Okhaldhunga HRRP. The key points of the meetings are,<br>1) most of the participant indicate the difficulties on implementation of retrofitting grant to retrofit the house. most of the participant focus on community awareness and technical enhancement of the local mason to about the retrofitting process<br>2) Delay in grievance hearing leads confusion to the household to construct the house on time. | 2nd Oct 2018 | 10                   | 2      | Sagar Adhikari<br><a href="mailto:techcord.okhaldhunga@hrrpnepal.org">techcord.okhaldhunga@hrrpnepal.org</a> | It's a non-formal no any draft document to share. it's an open discussion meeting |
| Joint monitoring with CLPIU Monitoring Officer and GMaLI Chief has completed in the Siddhicharan Municipality, Ward 9 Jyamire.                                                                                                                                                                                                                                                                                                                                                                                                                                                              | 8 Oct 2018   | 5                    | 0      | Sagar Adhikari<br><a href="mailto:techcord.okhaldhunga@hrrpnepal.org">techcord.okhaldhunga@hrrpnepal.org</a> | report attached with in it                                                        |

### Upcoming Events & Meetings

| Name of activity/event | Date, Time, and Location                   | Organizer                               | Contact Person                                                                                               |
|------------------------|--------------------------------------------|-----------------------------------------|--------------------------------------------------------------------------------------------------------------|
| Palika level workshop  | 28 <sup>th</sup> oct 2018 Hotel Green Hill | HRRP Okhaldhunga and Okhaladhunga GMALI | <a href="mailto:prakash@hrrpnepal.org">prakash@hrrpnepal.org</a>                                             |
| Joint monitoring Visit | 30 oct 2018 Chishankhu gadhi RM ward 9     | HRRP Okhaldhunga                        | Sagar Adhikari<br><a href="mailto:techcord.okhaldhunga@hrrpnepal.org">techcord.okhaldhunga@hrrpnepal.org</a> |

To include details of upcoming events and meetings in the next bulletin, please share details with [dc.okhaldhunga@hrrpnepal.org](mailto:dc.okhaldhunga@hrrpnepal.org) by COB **Wednesday of each week**.

## Field Visit /Joint Field Monitoring Visit Reports

### Visit 1

| Date                            | Location                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     | Participants from HRRP and stakeholders                                                                                                                                                                                    |
|---------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 8 <sup>th</sup> of October 2018 | Siddhicharan Municipality ward-9 Jyamire                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     | <a href="mailto:techcord.okhaldhunga@hrrpnepal.org">techcord.okhaldhunga@hrrpnepal.org</a><br>Bijaya muni Bajracharya (Chief GMALI), Kiran Kumar Mahat Monitoring Officer CLPIU, Pawan Kumar shah ( Asst sub engineer NRA) |
| <b>Objective(s)</b>             | <ul style="list-style-type: none"> <li>To observe the level of technical assistance and ongoing reconstruction work.</li> <li>Informal discussion with ward chief</li> <li>Joint Monitoring Visit with CLPIU to observe the private house reconstruction.</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |                                                                                                                                                                                                                            |
| <b>Summary</b>                  | <p>GMALI Chief Bijaya Muni Bajracharya, CLPIU monitoring Officer Kiran Kumar Mahat and HRRP Okhaldhunga DTC Sagar Adhikari had visited the private house reconstruction of the siddhicharan municipality ward 9. During the Visit a small informal meeting was conducted in the presence of ward chief Mr. Dan Bahadur Baniya. The half an hour meeting mainly focused on the reconstruction scenario. Ward chief Dan Bahadur Baniya highlighted the issues of non-compliance structure. nearly about 28 houses has been constructed before the NRA reconstruction guideline and are unable to get the further tranche. Also, he added the issues on grievance handling, he told us those whose house are completely damaged are not address by the grivence responce from NRA, further he added to address all the damaged house NRA shoud have to give full responsibility and authority to the ward level to hear the Grievence, without this mechanism NRA could not address the grievence on time. Assistant sub engineer pawan kumar shah presented the reconstruction updated of the ward,he summarized the noncompliance issues mainly on wooden band structure having two stories and lintel discontunity in some of the structure.</p> <p><b>Reconstruction status of the Ward-9</b><br/> Total Beneficiaries: - 295<br/> First Tranche Received: - 250<br/> Second tranche Received: - 238<br/> Third Tranche Received: - 165</p> |                                                                                                                                                                                                                            |

## Photos



**Ward 9, Siddhicharan municipality, Okhaldhunga:**  
Ward chief Dan Bahadur Baniya, Gamali chief Bijaya muni Bajracharya and CLPlu Monitoring Kiran kumar Mahat and HRRP DTC Sagar Adhikari presenting the discussion about reconstruction challenge and the progress of on reconstruction  
**Picture Credit:** Manoj



**Ward 9, Siddhicharan municipality, Okhaldhunga:**  
Ward chief Dan Bahadur Baniya, Gamali chief Bijaya muni Bajracharya and CLPlu Monitoring Kiran kumar Mahat during field visit

**Picture Credit:** Sagar C Adhikari DTC HRRP



## Housing Typology Report



**Ward 9, Siddhicharan municipality, Okhaldhunga:** Tika Bahadur Magar is the house owner. The house owner has received third tranche. The SMM two room structure in RCC band is fully constructed and waiting to receive Completion certificate.

**Picture Credit:** Sagar C Adhikari DTC HRRP



**Ward 9, Siddhicharan municipality, Okhaldhunga:** Bal Bahadur magar is the house owner. He has received the third tranche. The SMM two room plus attic structure has constructed in RCC band.

**Picture Credit:** Sagar C Adhikari DTC HRRP



**Ward 9, Siddhicharan municipality, Okhaldhunga:** Tek Bahadur Thapa magar is the house owner. He has received only first tranche o. The 1\*3 bay structure is a noncompliance structure constructed with 9\*12 " pillar with providing 8 nos 12mm dia rebars. This structure is of four floor constructed infill wall in stone in mud mortar. To provide the further tranche this structure need to analyse the structure in modern software.

**Picture Credit:** Sagar C Adhikari DTC HRRP



**Ward 9, Siddhicharan municipality, Okhaldhunga:** Som Bahadur Thapa magar is the house owner. He has received the third tranche. The SMM two room plus attic structure has constructed in RCC band.

**Picture Credit:** Sagar C Adhikari DTC HRRP





**Ward 9, Siddhicharan municipality, Okhaldhunga:** Naina Ale Magar is the house owner. He has received the third tranche. The SMM two room plus attic structure has constructed in RCC band.

**Picture Credit:** Sagar C Adhikari DTC HRRP



**Ward 9, Siddhicharan municipality, Okhaldhunga** Junga Bahadur Magar is the house owner. he has received Third tranche and waiting for the completion certificate. The SMM two room structure is constructed in RCC Band.

**Picture Credit:** Sagar C Adhikari DTC HRRP



**Ward 9, Siddhicharan municipality, Okhaldhunga:** Kali maya Magar is the house owner. The one plus attic structure has been constructed in Stone masonry in Mud mortar providing with the RCC horizontal band and flexible roof. The house owner has received third tranche.

**Picture Credit:** Sagar C Adhikari DTC HRRP



**Ward 9, Siddhicharan municipality, Okhaldhunga:** Prem Bahadur ale is the house owner. He has received Third tranche. The RCC frame structure has constructed with stone in cement as a partition wall.

**Picture Credit:** Sagar C Adhikari DTC HRRP