

# **Housing Recovery & Reconstruction Platform (HRRP)**

## **Lead: DUDBC Sindhupalchok, Co-led by IOM & UNHABITAT**

### **District Meeting Minute, Sindhupalchok**

**Date:** 11 February 2016      **Time:** 11:00 AM-12:30 PM  
**Venue:** Conference Hall, IOM Sub-Office , Chautara  
**Chaired By:** DUDBC Sindhupalchok (Mr. Tanka Prasad Gautam)  
**HRRP District Coordinator:** Pabitra Basnet E:[pabitra@hrrpnepal.org](mailto:pabitra@hrrpnepal.org)  
**HRRP IM Focal Point:** Panch Dev Bhatta E:[panch@hrrpnepal.org](mailto:panch@hrrpnepal.org)

#### **Attendees:**

DUDBC Sindhupalchok, IOM, World Vision, Peace Winds/ISAP, Build Change, Helvetas Swiss International Cooperation, Medair, LWF, Help e.v. Germany, JICA, CARE, OXFAM, Save the Children, DLSA , DDC Sindhupalchok, Plan International, Norwegian Red Cross, Nepal Red Cross Society

#### **Agenda:**

1. Welcome and Introduction
2. Reconstruction & Recovery plans & progress/HRRP (Presentation and overview)
3. Agency Updates
4. Open discussion
  - i) Action plan by agency
  - ii) Gap Identification
  - iii) Concerns / limitations for R&R implementation
5. Tentative date for next meeting
6. AOB

The HRRP Coordination Meeting took place at the Conference Hall, IOM Sub-Office Chautara on 11th February 2016. The formal meeting started with a brief introduction of every participants followed by a introductory presentation about HRRP and its working mechanism by Central/Eastern Hub Coordinator of HRRP Mr. Babar Tanwir. In the next session, Mr Dabal Rokaha Program Coordinator of IOM sub office Chautara presented on current Reconstruction & Recovery plans & progress of Shelter related activities by the Partner Organisations in Sindhupalchwok. A total of 26 participants representing 18 organizations including government, NGOs and INGOs were present at the HRRP meeting.

| SNo | Action Points                                                                                                                                                             | Responsible Organisation/Person | Deadline |
|-----|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------|----------|
| 1   | ▪ All the organization should first consult DUDBC and should follow its guidelines to provide training. (e.g. Training, social mobilization etc)                          | All Agencies                    |          |
| 2   | ▪ All the organization should report their update to HRRP team and government on regular basis. While reporting give detailed information like wards instead of VDCs only | All Agencies                    |          |
|     |                                                                                                                                                                           |                                 |          |

|   |                                                                                                                                                                                |                                  |  |
|---|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------|--|
| 3 | <ul style="list-style-type: none"> <li>There should be standardization on training</li> </ul>                                                                                  | <b>DDRC, DUDBC, All agencies</b> |  |
| 4 | <ul style="list-style-type: none"> <li>Need calculation is to be done for training according to the population of VDC and gap</li> </ul>                                       | <b>All agencies, DUDBC, DDRC</b> |  |
| 5 | <ul style="list-style-type: none"> <li>Regularly publish the gathered 4W data of PO</li> </ul>                                                                                 | <b>HRRP Team</b>                 |  |
|   | .                                                                                                                                                                              |                                  |  |
| 6 | <ul style="list-style-type: none"> <li>District HRRP meeting will be held twice a month on every alternate Thursdays</li> </ul>                                                | <b>DUDBC, HRRP Team</b>          |  |
| 7 | <ul style="list-style-type: none"> <li>Winterization phase is nearly over son POs should be more concerned in training and capacity building activities for R&amp;R</li> </ul> | <b>All Agencies</b>              |  |
| 8 | <ul style="list-style-type: none"> <li>HRRP 4W submission deadline will be circulated to POs</li> </ul>                                                                        | <b>HRRP Team</b>                 |  |

**As per the agenda:**

### 1.1 Introduction

This was the first HRRP meeting conducted in Sindupalchok district. Its main objective was to introduce the concept of Housing Reconstruction and Recovery Platform on Recovery and Reconstruction Phase. The HRRP has now replaced the Reconstruction and Recovery Working Group(RRWG). The key activities to be focused under HRRP are:

- Short or Technical Training: Mason/Carpentry/ Building Code implementation/Counseling
- Technical Assistance
- Financial Assistance
- Social/Community Awareness
- Participatory Approach for Safe Shelter Awareness (PASSA)
- Build Back Safer Shelter (BBSS) Ten key Messages
- Demonstration Construction
- Communication and Outreach

### 2.1 Reconstruction & Recovery plans & progress/HRRP Presentation

- There was an introductory presentation on HRRP Overview by Mr. Babar Tanwir, the central and eastern(Sindupalchok and Dolakha) hub coordinator.
- There was a presentation by Mr. Dabal Kaji Rokaha on final map of winterization and Recovery and Reconstruction in Sindupalchok

### 3.1 Agency Updates

Since this was the first meeting of the HRRP in district level at Sindupalchok, the agencies were more concerned on HRRP and its working modality. However, 25 Partner Organisations have sent the HRRP 4W report

#### 4.1 Discussions

- POs were willing to know about the central level activities on HRRP and National Reconstruction Authority(NRA) and Babar shared the information and updates on those issues till date.
- HRRP TORs approved by DUDBC
- Updates from NRA. Housing grant first installment in Dolakha will be disbursed from 25/02/2016.and then possibly will be continued to Sindhupalchok followed by other most effected district. In case the POs willing to provide the grant mney, it should be provided through government to keep the one door policy
- Damaged HHs survey ongoing, expected to be completed on 25/04/2016 and 1000 engineers approx. mobilised for this purpose
- Government expect more training and capacity enhancement activities than other activities in the R&R period. As per DUDBC, Tanka Sir, Organisation need a standardised training syllabus/module and POs are requested to conduct at least 1 event in 1 VDC in first phase and then plan as per requirement. DUDBC is preparing to rooster the training to avoid duplication. The POs requested the government to monitor the training and Tanka sir mentioned that there is 7 days mason training curriculum designed by NSET-DUDBC, ToT certification needed before providing trainings and work schedule curriculum needed to be certified by DUDBC before implementation
- DDRC Sindhupalchok has strong vision that the training and capacity enhancement activities in housing reconstruction should be focused till Baisakh 2073. Tanka sir requested the POs to set requirement as per the standard in each working VDCs
- As per the population and household construction needed, the trainings should be designed so that it will provide sufficient manpower for housing reconstruction like number of masons, carpenters, electricians as per the requirement
- The POs were highlighting that the number of damaged HHs data vary with time being so they need the exact data. The data will be feeded after the complete survey, till then the POs were requested to focus on trainings

#### 5.1 AOB

- DDRC Sindupalchok is planning to organise a workshop(2 days workshop) to do the planning mapping with distinct budget plan of their partner organistions in Recovery and Reconstruction. Tentative date need to be discussed and finalized. Number of POs presenting in different district including Sindhupalchok. The government is seeking the POs support in enrollement process, National and International HR capacity
- POs are invited to make presentations on activities relavant to HRRP for next meeting

#### Next Meeting:

Date: Thursday 25 February, 2016 (Tentative)

Location: Conference Hall, IOM Sub-Office , Chautara