

District Report

Gorkha

16 - 22 March 2018

Activity Summary

Activity	Contact Person	Reference Document
NRA and HRRP attended and observed Integrated Milan Basti Land Ownership (Lal Purja) Document to the individual HHs at Lamachaur, Baguwa, Bhimsen Rural Municipality, Gorkha. The detail of the program report has been mentioned in field visit section below.	nragorkha@gmail.com dc.gorkha@hrrpnepal.org	Field visit report
HRRP district team Mr. Chandra Gurung – District Coordinator and Mr. Atit Shrestha – Technical Coordinator, had a short briefing meeting with CRS's Deputy Director of Program Quality Ms. Miechelle Neukirchen. HRRP district team shared its work in the district in the areas of coordination (regular monthly coordination meeting – a common platform to discuss, share the progress update and setting plan), information management, and technical assistance. HRRP team also shared the latest private housing reconstruction update, challenges, issues and necessary recommendation to expediate the reconstruction work in the district.	dc.gorkha@hrrpnepal.org techcord.gorkha@hrrpnepal.org	
Focal persons' progress report from field from Aarughat Rural Municipality.	dc.gorkha@hrrpnepal.org , techcord.gorkha@hrrpnepal.org pokharelsunil47@gmail.com ,	Click Here for detailed progress report.

Upcoming Events & Meetings

Event / Meeting	Date, Time, and Location	Contact Person
Coordination meeting of Palungtar municipality	26 th March 2018, 11 am, Palungtar municipality office	dc.gorkha@hrrpnepal.org ; techcord.gorkha@hrrpnepal.org
Meeting with Central and Provincial Parliamentarians and elected officials of Gorkha	27 th March 2018, 11 am, Gorkha DAO office	nragorkha@gmail.com ,
District coordination meeting of Gorkha	29 th March 2018, 12 pm, Gorkha DAO office	dc.gorkha@hrrpnepal.org ; techcord.gorkha@hrrpnepal.org

News & Updates

- Government inject just hopes of loan to earthquake affected beneficiaries
- Nepal Army providing labor support to disabled beneficiary homes



Field Visit Reports

Date	Location	Participants
17/03/2018	Lamachaur, Baguwa, Bhimsen Rural Municipality	Dr. Hari Ram Parajuli – Executive member of NRA Mr. Hari Raj Adhikari – Member of House of Representative Mr. Jitendra Basnet – CDO, Gorkha Mr. Krishna Dhital – Ex CA member Mr. Narayan Acharya – LDO, DCC, Gorkha Mr. Shiv Lal Poudel – NRA, Gorkha, Mr. Chandra Gurung – District Coordinator – HRRP, Gorkha
Objective(s)		
- Handover of Land Ownership Document (Lal Purja) to the individual who will be settling the integrated settlement - Observing the current progress of reconstruction of houses – a community driven reconstruction approach		
Summary		
Integrated Milanbasti Reconstruction and Development Committee organized a program of Handover of Land Ownership Documentation (Lal Purja) for Integrated Settlement, at Lamachaur, Baguwa, Bhimsen Rural Municipality, Gorkha on 17 March 2018. The chief guest of the program was Mr. Hari Raj Adhikari – Member of House of Representative, Dr. Hari Ram Parajuli – Executive member of NRA as a special guest. The 138 displaced households from Tutepani, Pandeygaun, and Nayagaun of Baguwa who will be living in the integrated settlement received their land ownership documents during the programme. The construction of the integrated settlement at Lamachaur is a community driven initiative and Oxfam is providing support to 30 vulnerable and marginalised households (single women, socio-economically vulnerable and Dalits) in the settlement for the construction of their homes. The land ownership documents were distributed to the households by Mr. Hari Raj Adhikari, House of Representatives, Dr. Hari Ram Parajuli, NRA Executive Committee Member, and Mr. Jitendra Basnet, Chief District		

Officer Gorkha. The integrated settlement in Lamachaur integrates private land as well as what was previously public land and now the land ownership documents (lal purja) have been prepared in the individual's name and handed over to them.

Photos



Caption: Handed over the land ownership document (lal purja) to the individual who will be living in the integrated settlement at Lamachaur, Baguwa by Mr. Hari Raj Adhikari – Member of House of Representative



Caption: Handed over the land ownership document (lal purja) to the individual who will be living in the integrated settlement at Lamachaur, Baguwa by Dr. Hari Ram Parajuli – Executive Member of NRA

Challenges / Issues Identified	Action Required	Responsible	Timeframe
There are resources challenges to complete the work on time and handover the houses to the individual HHs	Integrated Milanbasti Reconstruction and Development Committee plan and budget accordingly and need to look for additional resources required	IMRDC, NRA, GoN and Community and concerned stakeholders	As soon as possible
There will be sustainable livelihood challenges for the long-term development of the community people	Adequate livelihood programs need to be designed and intervened which should directly benefit their livelihood opportunity	IMRDC, NRA and concerned government line agency and development partner	Simultaneously
Health and education facilities will be another major challenge	Health service center needs to be established and schools are also needed to be reconstructed	DPHO, IMRDC, NRA and GoN	Simultaneously

Housing Typology Report



Caption: Ghairung, Shahid Lakhani Rural Municipality ward no 6, under construction brick masonry cement mortar house of Maiya Koirala. She has already received her second tranche.



Caption: Simjung, Ajirkot Rural Municipality ward no 4, under construction brick masonry cement mortar house of Ramkaji Gurung. This house has been recommended for second tranche.

Questions Collected

Question	Who Asked the Question?	Response Provided (By Whom)
When will come the result of grievance?	Beneficiary	The result of the grievances will probably come within a month. (NRA)
What will happen if we could not able to complete the house construction due to so many reasons after the deadline?	Beneficiary	Start constructing your houses without pausing, and in so doing, if you will be unable to complete the house reconstruction due to labor and construction materials lacking, NRA will facilitate in certain exceptional cases. (NRA)

Challenges and Way Forward

Challenge	Way Forward
1. Application of correction manual to already constructed houses which were beyond the MRT. 2. Lack of construction materials affect the reconstruction activity. 3. Relocation of vulnerable HH and village is still not starting, and beneficiary are questioning repeatedly on such issue. 4. Retrofitting is still not starting. 5. Still Grievance problem is not ending.	1. Continuation of ward coordination meeting. 2. Continuous coordination between different stake holders working in reconstruction activity in this RM. 3. Interaction program between engineers and local representative in presence with specialist and community people.