



Enrolment Update

28 April 2016

Enrollment Updates

HRRP

- Singati Pilot Project
- First Phase
- Second Phase
- Grievances
- Challenges and lessons learned

Singati Pilot Project

HRRP



Housing Recovery & Reconstruction Platform
(HRRP)

Start Date: 13 March 2016

Planned VDCs: 6 First Phase : Laduc & Lamindada

POs supporting : 9 Beneficiaries : 1636 (2 VDCs)

Enrolled : 641 Grievances : 708 Received 1st Tranche:327

Status : Stopped since 23 March (to be resumed on 28th April)

1st Phase of enrollment

HRRP



- NRA finalized 10 VDCs in 10 districts
- HRRP conducted meeting with Partners
- Resources were mapped and shared with NRA
- NRA staff visited the districts
- Enrolment started from 10th April 2016

1st Phase progress

HRRP

Sr#	District	VDC	Eligible Benef.	Enrolled	Grievances	Status
1	RASUWA	BRIDHIM	193	165	8	Completed
2	NUWAKOT	KHARANITAR	408	206	77	In progress
3	DHADING	MARPAK	1003	599	410	Completed
4	RAMECHHAP	OKHRENI	759	694	123	Completed
5	OKHALDHUNGA	RUMJATAR	47	35	23	Completed
6	SINDHULI	JHANGAJHOLI	1178	0	0	NA
7	GORKHA	HANSAPUR	994	764	227	Completed
8	MAKAWANPUR	PALUNG	NA	0	0	NA
9	SINDHUPALCHOK	CHAUTARA	965	486	200	In progress (started 24 th april)
10	KAVRE	RAVI OPI	970	491	188	In progress

POs supporting enrollment

- **Logistics**

- Tents/furniture
- IT equipment
- Stationary
- First aid
- Drinking water
- Toilets
- Generator
- Photocopy machine
- Transport

- **Human Resources**

- Information desks
- Registration desks
- IM desk
- Grievance desks
- Technical desk



POs supporting enrolment

Sr#	District	# POs	Staff/ Day	Partner Organizations
1	RASUWA	9	26	Karuna Foundation, Nepal Red Cross Society, LACOSS, OM Nepal, Samaritan Purse, GIZ, RTEES, Lumanti, GOAL
2	NUWAKOT	7	11	Red Cross, ACF, GIZ, OXFAM, Save the Children, Helping Hands, Revolution Kharanitar
3	DHADING	5	19	NSET, Right4Children, NRCS Dhading Chapter, ACTED, Focus Nepal
4	RAMECHHAP	1	7	Medair
5	OKHALDHUNGA	4	3	Kosis Nepal, Ford Nepal, ACTED, National Agriculture Federation Group
6	GORKHA	1	12	JICA
7	SINDHUPALCHOK	6	35	JICA, WVI, Build Change, ARSOW, IOM, Training center Nepal
8	KAVRE	4	25	Rotary Intl, Build Change, Caritas Nepal, Habitat for Humanity

2nd Phase of enrollment

HRRP

- 2nd Phase of enrollment started on earthquake anniversary
- Several VDCs nominated per district
- Enrollment started on 24th April
- Special events organized at district level
- Reconstruction campaign launched



2nd Phase progress

HRRP

Sr#	District	VDC	Eligible Benef.	Enrolled	Status
1	NUWAKOT	Chaughara Ratamate Sundradevi		2 1 6	Stopped Stopped Stopped
2	DHADING	Gumdi Khari Bhumesthan	1407 1087 1895	- - -	U-Planning 28 th April (Bhumesthan)
3	RAMECHHAP	Salu Bhatauli	952 921	280 99	In progress In progress
4	GORKHA	Barpak	1296	1	Stopped
5	DOLAKHA	Sahare Shailung	944 1232	109 -	In progress Planned
6	SINDHUPALCHOK	Kharthali Bhotechar	--- ---	4 1	Stopped Stopped
7	KAVRE	Patlekheth Katunjabesi Chalanganeshthan	871 --- ---	30 - -	In progress U-planning U-Planning
8	RASUWA	Ramche	---	5	Stopped

Housing Recovery & Reconstruction Platform
(HRRP)

GRIEVANCES

HRRP

Sr#	District	VDC	Enrolment Remaining	Grievances recorded	Status
1	RASUWA	BRIDHIM	0%	4.2%	Completed
2	NUWAKOT	KHARANITAR	30.6%	18.8%	In progress
3	DHADING	MARPAK	0%	40.8%	Completed
4	RAMECHHAP	OKHRENI	0%	8.56%	Completed
5	OKHALDHUNGA	RUMJATAR	0%	25.5%	Completed
6	DOLAKHA	SAHARE	84%	3.7%	In progress
7	DOLAKHA	Laduc/ Lamindada	17.5%	43.2%	In progress
8	GORKHA	HANSAPUR	0%	23.1%	Completed
9	SINDHUPALCHOK	CHAUTARA	94%	2.2%	In progress (started 24 th april)
10	KAVRE	RAVI OPI	38.8%	17.5%	In progress

Common grievances

HRRP

- CBS slip issued but not on beneficiary name (beneficiary was missing during survey)
- CBS slip issued but land ownership in the name of other family member(Dead/alive)
- CBS slip issued but land in the name of trust
- CBS slip issued but living on Gutu Land
- CBS slip issued but not in beneficiary list
- CBS slip issued but migration issues (other VDCs/districts)
- CBS slip issued but the beneficiary is landless
- CBS slip issued but land area is not sufficient
- CBS slip issued but property not divided

Challenges and Lessons Learned

Pre-enrollment

- Late publication of beneficiary list
- Insufficient pre-enrollment orientations at VDC and Ward level
- Not enough communication and outreach activities
- Partners not clear on scope and duration of their engagements

Challenges and Lessons Learned

During enrollment

- Enrolment process extremely slow (av. 30 people per day!)
- Insufficient presence of government staff
- VDC staff went on strike
- Insufficient number of printed MoUs to be signed by NRA
- No pre-filled participatory agreements
- Tablets are not used in all districts for data management
- For beneficiaries non-availability of banking service at enrolment site is a serious problem!
- Weak capacity to handle grievances
- POs unsatisfied about not being able to have organizational visibility
- Insufficient preparedness for bad weather conditions
- Lack of electricity, drinking water, and toilets

Challenges and Lessons Learned

Post Enrollment

- High number of grievances waiting to be solved
- 5-10% of beneficiaries were not present for enrollment
- Grants remain difficult to access through banking system; only few beneficiaries could withdraw first installment
- Lack of technical guidance for reconstruction
- Shortage of skilled and unskilled labour and 25-40% increase in labour costs

Challenges and Lessons Learned

Post Enrollment

- High number of grievances waiting to be solved
- 5-10% of beneficiaries were not present for enrollment
- Grants remain difficult to access through banking system; only few beneficiaries could withdraw first installment
- Lack of technical guidance for reconstruction
- Shortage of skilled and unskilled labour and 25-40% increase in labour costs

People's concerns

- People had to visit the site 4-5 times for enrollment and for receiving first installment
- First installment not even sufficient to clear debris!
- No information on when and under what conditions second installment will be obtained
- People not aware technical standards required for safe construction
- Considering monsoon and following winter, people have decided to build whatever they can on their own. This may disqualify them from receiving second tranche

People's concerns

- Unexpected need to provide pictures for bank account opening caused additional costs and delays;
- In Kavre (Raviopi) beneficiaries were asked to visit bank after two weeks, which is time consuming and entails additional costs.
- Uncertainties about banking services
- Some have started rebuilding their house with loans from informal credit market at 25% per annum
- Building materials are not available or are increasingly unaffordable
- Bank branches in rural areas not aware on subsidized loan policy

Recommendations

- Selection of enrollment sites need to consider forthcoming monsoon season
- Enrolment and bank account opening should occur simultaneously;
- Need to enhance community participation (e.g. citizens Ward Forum or 'village Reconstruction Committee' in all stages of the housing reconstruction program
- Opportunities to mobilizing cooperatives in the rebuilding process need to be explored
- Pre-printed forms for land-ownership transfer and certification of kinship relation between beneficiaries are required
- Guidance needs to be provided for repair and retrofitting partially damaged houses urgently needed



NRA, HRRP, Partners at Dolakha discussing Singati pilot project and possible commitments required



DUDBC Official explaining design (Kharanitar-Nuwakot)



CDO at information desk(Bridhim-Rasuwa)



VDC secretary (KharanitarNuwakot)



Beneficiary List displayed at enrolment center(Patlekhhet-Kavrepalanchok)



Technical Section(Patlekhhet-Kavrepalanchok)



Enrolment Center(Ravi Opi-Kavrepalanchok)



Enrolment Center(Okhreni- Ramechaap)



VDC Secretary verifying & signing agreements(Ravi Opi)



Technical assistance to beneficiary (Ravi Opi)



Data stored on tablets (Ravi Opi)



CDO at grievance desk (Marpak-Dhadding)



Member of Parliament handing participatory agreement (Bridim)



Information Desk (Marpak-Dhadding)



Setting up enrolment center(Marpak-Dhadding)