

HRRP District Technical Coordination Meeting Minutes

Meeting Purpose:	HRRP Technical Co-ordination Meeting
Meeting Date:	14 th July 2017
Meeting Time:	13:00-15:00
Meeting Location:	NRA Meeting Hall, Okhaldhunga
Meeting Facilitator:	Tulasi Ram Lamichhane, Prakash Basnet
Minutes Taken By:	Tulasi Ram Lamichhane

S.No.	Attendees	Organization/Affiliation	Designation	Contact Detail
1	Yub Raj Kharel	NRA Okhaldhunga	Act. Chief	9852841350
2	Ram Sapkota	Helvetas Nepal	Cluster Co-ordinator	9851184642
3	Sher Bahadur Thapa	Helvetas Nepal	Civil Engineer	9851242894
4	Sajan Shrestha	NRCS	Shelter Officer	9851243484
5	Himal Kafle	NRA/UNDP	District Support Engineer	9842028667
6	Bibek Basnet	NRA/UNDP	District Support Engineer	9849934345
7	Prabesh Gupta	NRA/DLPIU	Civil Engineer	9841755370
8	Ananda Ranabhat	NRA/DLPIU	Civil Engineer	9856032131
9	Uttam Parajuli	HRRP	Information Management Officer	9849101335
10	Prakash Basnet	HRRP	District Co-ordinator	9851154315
11	Tulasi Ram Lamichhane	HRRP	District Technical Co-ordinator	9851213610

Discussion: (Items/Knowledge Shared)

Agendas:

1. Welcome and Introduction

The coordination meeting was chaired by Act. Chief of NRA Okhaldhunga Mr. Yub Raj Kharel and was initiated by his welcome speech which was followed by the introduction of all the participants. HRRP welcomed Cluster Co-ordinator of HELVETAS Nepal Mr. Ram Sapkota in his first meeting of HRRP after being appointed to the district.

2. Project briefing and experience sharing - Partner Organizations (PO's)

- Mr. Ram Sapkota, the cluster Co-ordinator of Helvetas Nepal and Mr. Sher Bahadur Thapa Civil Engineer from Helvetas Nepal jointly briefed about the program conducted by the organization in the district. They also handed over the status report to NRA Chief and HRRP DC in the same meeting. Helvetas Nepal has planned for producing 760 skilled masons via 50 days skill based training out of which 432 masons have done the skill test. The group of 10 masons are supposed to be involved in construction of two houses during the training and eight houses as post training support. He emphasized on the importance of co-ordination between DLPIU Engineers and the project which has not been recorded up to the level till the date. He also put his grievance that the DLPIU Engineers are more in administrative roles rather than facilitative roles.
- Mr. Sajan Shrestha, the Shelter Officer from Nepal Red Cross Society, Okhaldhunga put the status of reconstruction activities from NRCS in their working areas Harkapur and Prapcha. Among the listed 520 houses, 505 houses has undergone the agreement; 180 houses has been forwarded for the second tranche and 34 for the third tranche. He also stated that the reconstruction has been delayed due to monsoon.
- Mr. Bibek Basnet and Mr. Himal Kafle, the DSEs working in the district stated that 850 houses has been forwarded as non-compliant structure. 430 houses of those has been studied and proceeded for the necessary correction. The major issues found in the district are found to be missing DPC band and vertical post. The major construction in some areas are found to be

HRRP District Technical Coordination Meeting Minutes

Discussion: (Items/Knowledge Shared)

using the half and quarter cut bamboo which cannot be addressed by the prevailing codes for the construction.

3. Role of NRA in the problems faced by DSE and POs

Act. Chief of NRA, Mr. Yub Raj Kharel, stated that the DLPIU Engineers must be involved in the programs related to the reconstruction conducted by the POs. He also stated that the authority for reconstruction has been transferred from the district level to Rural municipality or Municipality level. He also stated that the problems regarding the bamboo use will be put forward to CLPIU for necessary solutions. Moreover, He stated that the resurvey and verification will be started by third week of sharwan.

PARKING LOT:

Miscellaneous Items / AOB:

- **NEWS Sharing from POs**
The POs are requested to share their news for the weekly bulletin produced by HRRP Okhaldhunga.
- **ToT on Correction/Exception manual for POs**
The training on correction manual is scheduled from 15th Sharwan 2074 at Sindhuli. The training is of three days for three shifts. The POs are requested to finalize the participants for the program. The number of participants from POs for each training is limited to 2. The interested participants are requested to submit their suitable schedule with their contact details to HRRP District Co-ordinator.

Decisions Made: (What, Why, Impacts)

- *None*

Next Steps: (Task, Assigned to, Checkpoint Date)	Owner	Due Date