

District Report Sindhuli

3 – 14 Feb 2018

Activity Summary

Activity	Contact Person	Reference Document
R45 4W data base submitted to national level	Im.sindhuli@hrrpnepal.org / techcord.sindhuli@hrrpnepal.org	
Visit with POs (DUDBC, NRCS, HELVETAS, Swiss Contact, DLPIU, NRA, CLPIU), sharing info-graphs, collection of 4W database and discussion in construction status of Sindhuli District.	Im.sindhuli@hrrpnepal.org / techcord.sindhuli@hrrpnepal.org	
Collected 4W data from NRCS and Swiss Contact, there was no changes in the data provided by POs	Im.sindhuli@hrrpnepal.org	
Contact list updated	techcord.sindhuli@hrrpnepal.org / Im.sindhuli@hrrpnepal.org	https://drive.google.com/open?id=1rvBNHCbBGGYst7uTAuS0fv7_U7gg9uV
Two Palika Level meeting and field visit at Ghanglake Rural Municipality and Dudhauri Municipality was conducted in presence of M&E and DSE Sindhuli	techcord.sindhuli@hrrpnepal.org	

Upcoming Events & Meetings

	Date, Time, and Location	Contact Person
Planning to conduct General Coordination Meeting with POs and local GOs of Sindhuli district	22 nd Feb 2018, from 12:00 PM to 2:00 PM on NRA meeting hall Sindhuli	techcord.sindhuli@hrrpnepal.org

News & Updates

- Domestic and small industries Sindhuli had started 7 days refresher mason training for 25 masons in Ghanglake Rural Municipality from 1st Feb 2018.
- Domestic and small industries Sindhuli is going to start 7 days mason training for 25 masons in Dudhauri Municipality from 9th Feb 2018.
- Ward President of Ghanglake ward no-02 said that due to the problem of Elani land and duplication of beneficiary list the reconstruction rate is slow here
- Timber is the main source of construction material in these Gaunpalika so most of the beneficiaries are waiting for the design structure with timber
- Transparency international Sindhuli, conducted one day general coordination meeting with all POs and stakeholders who are working on reconstruction sector in Sindhuli district on 11th Feb 2018.

Field Visit Reports

Date	Location	Participants	
7 th February 2018	Ghanglake Rural Municipality Sindhuli	• Er. Ayush Mukhiya, Er. Rajiv Sah, Er. Lekhanath Paudel, Er. Kiran Mahat	
Objective(s)	• Visit with representative from respective Gaunpalika • Discussion about the problem related with reconstruction, tranche received by the beneficiaries, policies made by respective ward president, upcoming events by NRA, etc.		
Summary	The field visit was conducted by NRA/HRRP Sindhuli from 7 th February 2018 to 9 th February 2018 in Ghanglake Rural Municipality and Dudhauri Municipality. On 7 th Feb 2018 we visited with representatives of Ghanglake Gaunpalika and talked about the issues and challenges of reconstruction. The Gaunpalika is very far from district headquarter and lies in inaccessible Gaunpalika of Sindhuli district so, there seems problem for transportation of construction materials. Timber is the main source of construction material so they are waiting for the design drawing of timber based structural drawing. In Tamajor ward no-02 of Ghanglake there seems rapid construction above DPC level but most of the households were non-compliant due to wider openings in door and windows. We had provided technical assistance regarding openings and other construction bands to each beneficiary to build houses above the DPC level.		
Challenges / Issues Identified	Action Required	Responsible	Timeframe
➤ Few amount of skilled mason	Mason training	NRA	Within one month
➤ Elani land problem	Clear government policy	Government	As soon as possible
➤ Timber structure building to receive 3 rd tranche	Design drawing building using timber structure	DUDBC, CLPIU, NRA	As soon as possible

Photos



Caption: Massonary structure building built by HELVETAS in Bastipur ward no-02 of Ghanglake Rural Municipality of Sindhuli district. Construction of this house is completed and beneficiary had got government 3rd tranche.



Caption: Hybrid Structure building with lower level massonary structure in Ghanglake Rural Municipality ward no- 03 of Sindhuli district. The building is of two storey and the beneficiary is waiting for government 3rd tranche.

Date	Location	Participants
8 th February 2018	Dudhauli Municipality	Er. Ayush Mukhiya, Er. Rajiv Sah, Er. Lekhanath Paudel, Er. Kiran Mahat
Objective(s)	- Visit with representative from respective Gaunpalika - Discussion about the problem related with reconstruction, tranche received by the beneficiaries, policies made by respective ward president, upcoming events by NRA, etc.	
Summary	The field visit was conducted by NRA/HRRP Sindhuli on 8th February 2018 in Dudhauli Municipality. During the visit we met with some of the beneficiaries and asked problems regarding reconstruction, they said: most of the houses were constructed recently the Gorkha Earthquake but due no clear specific design drawing on timber structure they are in dilemma whether to construct new house or they will get government 2nd and 3rd tranche. Most of the constructed building were wooden frame structure with two storey. Ward president of ward no-06 said that no new houses are constructed till date, all the beneficiaries are waiting to make compliant for early constructed houses. Ward president of ward no-04 stated that due to unknown demarcation of Hetauda - Chatara 4 lane road, beneficiaries are in dilemma to reconstruct their houses beside this road. Higher increasing rate of construction materials is also one of the most problem in reconstruction, they remarked on this point. When we visit with engineers of respective wards they said that beneficiary first ask	

	how to construct building but later they built as they like so some of the constructed building are non-compliance.
--	---

Challenges / Issues Identified	Action Required	Responsible	Timeframe
➤ Elani land problem	Clear government policy	Government	As soon as possible
➤ Timber structure building to receive 3 rd tranche	Design drawing building using timber structure	DUDBC, CLPIU, NRA	As soon as possible
➤ Demarcation of Hetauda – Chatara 4 lane road	Quick Decision	Department of Road	Within 15 days

Photos



Caption: Brick masonry Structure building of Bastipur ward no-02 of Ghanglake Rural Municipality of Sindhuli district. The house is constructed with gable wall with horizontal and vertical gable bands in appropriate position. Construction of this house is completed and the beneficiary is waiting for 3rd tranche.



Caption: Brick masonry structure building of Dudhauri Municipality ward no – 05 of Sindhuli district. The beneficiary had got 2nd tranche and construction status of building is in lintel band.

Questions Collected

Question	Who Asked the Question?	Response Provided (By Whom)
What is the policy for Elani land?	Beneficiaries of Ghanglake Rural Municipality	GoN will provide positive response soon (Er. Kiran Mahat, M&E/CLPIU Sindhuli)
How to address timber structure building?	Each ward presidents of Ghanglake and Dudhauri	NRA has designed special timber structure drawing for Sindhuli district and will dispatch soon (Er. Lekhanath Paudel, DTC HRRP, Sindhuli)

Questions Collected

What is the solution for non-compliant houses?	Representatives of each ward president of Ghanglake and Dudhauri	Most of the buildings can be repaired within small cost and could be complaint but some of them may be costlier so they can construct new building to get tranche (Er. Rajiv Kumar Sah, DSE NRA, Sindhuli)
--	--	--